

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

Montana State Library



3 0864 1006 8628 9

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1958

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
F 161 (4) U-2 Skalkaho Road	4.522	O'Brien Const. Co. \$124,586.72	Surf., Bit. Surf. Treat. & 1,880 Lin. Ft. Metal Ditch Lining	8/30/57	125 Cal. Days	9/9/57	Shutdown 11/15/57		82
S 226 (1) Hamilton-East	2.938	Union Credit Co. \$125,933.81	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57	100 Cal. Days	8/9/57	Shutdown 10/22/57		86
F-FG 249 (7) Garrison-Helena	-----	W. P. Roscoe Co. \$172,714.24	462.00' Steel & Concrete Overpass	12/19/57	6/30/59	Not Started			
U-UG 405 (2) Missoula Streets	-----	Pew Construction \$683,472.00	551.6 Steel & Con. Combination Br. & Overpass	4/25/57	7/31/59	6/3/57	Good	16	48
U-UG 405 (3) U-1 Missoula Streets	-----	Union Const. Co. \$ 52,121.94	254.0' of Irri- gation Pipe	9/26/57	4/30/58	11/4/57	Shutdown 12/27/57		85
F 405 (4) Missoula Streets	-----	Robinson & Shepherd \$ 52,903.38	4,949.0' of Storm Drain	12/19/57	100 Cal. Days	1/7/58	Fair	11	25
Division 120									
F 118 (7) Libby-Rexford	0.631	N.A. Nelson Const. \$687,696.05	Grade, Surf., Bit. Surf. Treat., Dr. & 698.0' St. & Conc. Br.	12/19/56	12/39/59	1/7/58	Poor	5	0
S 178 (2) Moiese-Charlo-Nine Pipe	4.825	Holland Const. \$247,184.42	Grade, Surf., Bit. Surf. Treat. & Dr.	5/23/57	100 Cal. Days	7/29/57	Shutdown 10/17/57		81
F 191 (14) U-1 Pablo-Kalispell	4.831	F & S Contr. Co. \$469,044.38	Grade & Drain	6/28/57	250 Cal. Days	7/29/57	Shutdown 12/16/57		93
F 191 (14) U-2 Pablo-Kalispell	4.831	O'Brien Const. Co. \$160,092.23	Surf. & Bit. Surf. Treat.	12/19/57	90 Cal. Days	1/7/58	Fair	--	20
F 191 (16) U-1 Pablo-Kalispell	7.488	Duffy Reed Const. \$416,191.27	Grade, Surf., Bit. Surf. Treat. & Dr.	4/25/57	300 Cal. Days	5/21/57	Shutdown 10/16/57		94
S 204 (1) Echo Lake-East & West	8.468	Union Const. Co. \$350,402.95	Grade, Surf., Bit. Surf. Treat., Dr., 19.0' T. T. Bridge	9/26/57	200 Cal. Days	10/2/57	Shutdown 1/23/58	--	40

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1958

DISTRICT TWO - BUTTE

Division 210

USG 213 (2)	-----	Cahill-Mooney	2,14.5' St. & Conc.	6/28/57	6/30/58	7/23/57	Fair	5	81
Upper Nine Mile Road		\$125,304.92	O.P. & 172.0' Box Culv.						
I-ING 255 (12) U-1	12,082	Peter Kiewit Sons'	Grade, Surf., Bit.	10/11/57	400 Cal.	10/15/57	--	--	10
Idaho Line-Dillon		\$1,172,599.41	Surf. Treat. & Dr.		Days				
I-ING 255 (12) U-2	-----	C. B. Lauch Const.	280.5' St. & Conc. Br.	10/11/57	7/31/59	Not Started			
Idaho Line-Dillon		\$148,617.38	118.0' " " "						
S 304 (3)	5,283	Naranche & Konda	Grade & Drain	10/30/57	150 Cal.	11/4/57	Shutdown		84
Galen-Anaconda		\$ 90,764.29			Days		12/31/57		

Division 220

F 8 (10)	7,372	Richardson Const.	PMO & Seal Coat	7/26/57	100 Cal.	8/21/57	Shutdown		91
W.S. Springs-Harlowton		\$164,147.53	Oiling		Days		10/3/57		
S 49 (5)	3,26	Meagher County	Grade & Drain	10/22/57	9/30/58	11/7/57	Shutdown		7
W.S. Springs-West		\$ 25,486.50					12/10/57		
F 76 (4) U-1	6,248	S.S. Mullen, Inc.	Grade, Surf., Bit.	12/19/57	120 Cal.	Not Started			
Gallatin Gateway-So.		\$299,240.18	Surf. Tr. & Drain		Days				
F 76 (4) U-2	-----	Haggerty-Messmer	260' St. & Conc.	12/14/56	10/31/58	2/11/57	Shutdown		99
Gallatin Gateway-So.		\$145,224.70	Bridge				10/25/57		
F 76 (5) U-2	4,997	Peter Kiewit Sons'	Grade, Surf., Bit.	9/27/56	300 Cal.	10/5/56	Shutdown		89
Gallatin Gateway-So.		\$723,340.26	Surf. Treat. & Drain		Days		10/18/57		
F 217 (9) U-1	11,529	Naranche & Konda	Grade, Surf. & Dr.	5/23/57	300 Cal.	7/8/57	Shutdown		99
Gardiner-Livingston		\$428,289.07			Days		12/5/57		
F 217 (9) U-2	-----	Holm Const. Co.	450.0' St. & Conc.	10/25/56	10/31/58	3/13/57	Shutdown		32
Gardiner-Livingston		\$275,872.92	Bridge				12/20/57		
US 370 (8) & S 370 (10)	3,672	McLaughlin, Inc.	Grade, Surf., PMO,	7/26/57	180 Cal.	8/19/57	Shutdown		38
Bozeman-Wilsall		\$267,622.97	Seal Coat Oiling & Dr.		Days		11/22/57		

DISTRICT THREE - GREAT FALLS

Division 310

S 2 (13) U-2	6,234	Earl L. McNutt	Grade & Drain	6/28/57	150 Cal.	7/15/57	Shutdown		93
Helena-Fletcher Pass		\$249,363.76			Days		11/9/57		
R-AD-4 (2)	0,511	City Constructors	Grade, Surf., Bit.	12/19/57	100 Cal.	Not Started			
Malmstrom Air Force		\$118,839.27	Surf. & Drain		Days				
Base-Gt. Falls Road									
S 96 (3)	8,067	Nilson-Smith Const.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/12/57	Shutdown		15
Conrad-East		\$208,004.55	Surf. Treat., Dr.		Days		10/21/57		
			& 50.0' T.T. Bridge						
I 182 (5)	-----	C.B. Lauch Const.	130.0' St. & Conc. Br.	8/30/57	10/31/58	9/16/57	Fair	6	32
Center Street-Ulm		\$153,436.90	2-100.0' " " "						
I 182 (6)	12,461	Hilde Const. Co.	Grade, Surf. & Dr.	12/19/57	350 Cal.	Not Started			
Cascade-Ulm		\$1,198,101.12			Days				

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1958

Division 310 (Continued)

S 198 (1)	8.870	S. Birch, Inc. & S. Birch & Sons	Grade, Surf., Bit. Surf. Treat. & Dr.	12/19/57	200 Cal. Days	Not Started		
Belt-Highwood		\$292,055.79						
IN 211 (12)	13.783	E. C. Powell	PMO, Seal Coat & Guard Rail	4/25/57	90 Cal. Days	6/14/57 Shutdown		81
Vaughn-Conrad		\$173,983.54				9/14/57		
FG 224 (5)	0.195	Robertson & Cave	Grade, Surf., Conc.	9/26/57	200 Cal. Days	10/15/57 Fair	15	14
Gt. Falls Streets		Sletten Const. Co.	Pave., RMO, Seal Coat Oil, Dr. & 75.33' Steel Br.					
S 228 (2) U-1	9.777	Naranche & Konda	Grade, Surf., Bit.	10/21/57	180 Cal. Days	11/4/57 Fair	12	37
Augusta-Southwest		\$270,895.04	Surf. Treat. & Dr.					
S 228 (2) U-2	-----	F.L.Flynn & Co.	38.0' T.T.Bridge	9/26/57	7/31/58	12/10/57 Good	6	72
Augusta-Southwest		\$ 21,302.35						
US 246 (1)	0.674	Helena Sand & Gravel	Grade, Surf., PMO & Drain	10/24/57	150 Cal. Days	Not Started		
Unionville-Helena		\$206,006.92						
S-US 246 (2)	3.388	Dillsworth Const.	Grade, Surf., Bit.	12/19/57	120 Cal. Days	1/9/58	4	5
Unionville-Helena		\$160,921.22	Surf. Treat. & Dr.					
S 310 (5)	1.675	Hilde Const. Co.	Grade, Surf., RMO, Seal Coat Oiling & Dr.	8/30/57	150 Cal. Days	9/13/57 Shutdown		38
Pendroy-Conrad		\$ 48,884.45				10/21/57		
S 339 (7)	9.123	Zook Bros. Const.	Grade, Surf., Bit.	12/19/57	180 Cal. Days	Not Started		
Fort Benton-Chester		\$294,471.47	Surf. Treat. & Dr.					
SMP 2599-Cascade,	-----	Billinas Const.	Crush & Stockpile	7/26/57	1/31/58	8/10/57 Fair	--	95
Pondera, Teton, Judith Basin, Lewis & Clark		\$ 81,221.25	127,500 Tons					

Division 320

F 132 (6) U-1	3.737	Baltrush Const. Co.	Grade, Surf., Bit.	8/30/57	200 Cal. Days	9/24/57 Shutdown		27
Chester-Gildford		\$160,032.89	Surf. Treat. & Dr.			11/19/57		
F 132 (6) U-1	-----	F.L.Flynn & Co.	120.0' St. & Conc. Bridge	8/30/57	8/31/58	9/11/57 Shutdown		99
Chester-Gildford		\$ 46,861.00				12/20/57		
S 187 (2) U-1	14.054	Roth Const. Co.	Grade, Surf., Bit.	9/26/57	350 Cal. Days	Not Started		
Armells-Hays-Harlem		\$477,952.17	Surf. Treat. & Dr.					
S 187 (2) U-2	-----	F.L.Flynn & Co.	100.0' T.T.Bridge	9/26/57	6/30/58	12/4/57 Poor	5	15
Armells-Hays-Harlem		\$ 44,548.94						
S 187 (3) U-1	12.624	Baltrusch Const.	Grade, Surf., Bit.	6/28/57	450 Cal. Days	7/30/57 Shutdown		32
Armells-Hays-Harlem		\$547,714.28	Surf. Treat. & Dr.			11/27/57		
S 187 (3) U-2	-----	Kirkpatrick Bros.	3 T.T. Pile Bridges	6/28/57	4/30/58	9/9/57 Shutdown		98
Armells-Hays-Harlem		\$ 24,797.63				11/21/57		
F 210 (2)	6.012	McLaughlin, Inc.	Grade, Surf., Bit.	8/29/56	220 Cal. Days	9/17/56 Shutdown		81
Babb-South		\$686,562.83	Surf. Treat. & Drain			11/30/57		
S 217 (1)	1.465	Getter Trucking	Grade, Surf., Bit.	10/29/57	100 Cal. Days	11/12/57 Shutdown		10
Zurich-North		\$ 76,330.33	Surf. Treat., Drain & 25.0' & 75.0' T.T. Bridges			12/5/57		

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1958

Division 320 (Continued)

S 222 (1)	5.766	Baltrusch Const.	Grade, Surf., Bit.	9/26/57	150 Cal.	11/18/57	Shutdown	25
Gildford-North		\$149,652.75	Surf. Treat. & Drain		Days		12/21/57	
S 249 (2) U-1	6.409	Zook Bros.	Grade, Surf., Bit.	7/26/57	200 Cal.	8/5/57	Shutdown	72
Starr School Route		\$193,027.09	Surf. Treat. & Dr.		Days		11/1/57	
S 249 (2) U-2	-----	Mont. Engr. & Const.	100.0' T.T. Bridge	7/26/57	5/31/58	9/13/57	Shutdown	99
Starr School Route		\$ 21,020.27					12/18/57	
S 340 (4)	6.975	Zook Bros.	Grade, Surf., Dr.,	9/26/57	180 Cal.	10/12/57	Shutdown	99
Cleveland-Chinook		\$156,401.44	& 57.0' T.T. Bridge		Days		1/17/58	
S 366 (3), Sunburst-	7.309	S. Birch, Inc. &	Grade, Surf., & Dr.	10/24/57	200 Cal.	11/4/57	Shutdown	49
Sweetgrass-Westerly Loop		S. Birch & Sons			Days		12/20/57	
		\$173,122.33						

DISTRICT FOUR - GLENDIVE

Division 410

S 32 (8)	7.949	Albert Lalonde	Grade, Surf., Bit.	8/30/57	180 Cal.	9/12/57	Shutdown	62
Glendive-Richey		\$153,812.49	Surf. Treat. & Dr.		Days		10/30/57	
F 213 (3) Yellowstone	-----	Schye & Sullivan &	1317.5' St. & Conc.	9/27/56	11/30/58	11/5/56	Good	13 46
River Bridge, Glendive		Riedesel Const.	Bridge					
		\$923,480.60						
S 302 (13)	-----	Schye & Sullivan &	825.0' St. & Conc.	6/28/57	8/31/59	9/11/57	Good	31 22
Terry-Brockway		Riedesel Const.	Bridge					
		\$605,235.62						
F 391 (4)	10.615	Harris Const. Co.	Grade, Surf., Bit.	3/28/57	400 Cal.	7/30/57	Shutdown	88
Circle-Sidney		\$630,079.40	Surf. Treat. & Dr.		Days		11/29/57	
SMP 1199-Dawson,	-----	Culp Const. Co.	Crush and Stockpile	12/19/57	7/31/58	Not Started		
McCone, Prairie, Richland		\$ 70,158.00	111,000 Tons					
& Wibaux Counties								

Division 420

S 197 (3)	9.406	Wm. W. Strever	Grade, Surf., Bit.	8/30/57	200 Cal.	9/20/57	Shutdown	20
Scobey-Canadian Line		\$272,264.09	Surf. Treat. & Dr.		Days		11/30/57	
S 202 (2)	7.507	Norgaard & Hilling	Grade, Surf., Bit.	8/30/57	180 Cal.	Not Started		
Brockton-North		\$174,510.94	Surf. Treat. & Dr.		Days			
S 206 (1) U-1	5.483	Richardson Const.	Grade, Surf., Bit.	10/24/57	150 Cal.	10/31/57	Shutdown	48
Homestead-East & West		\$142,018.42	Surf. Treat. & Dr.		Days		12/8/57	
F 232 (2)	8.058	Norgaard & Hilling	Grade, Surf., Bit.	12/14/56	200 Cal.	4/1/57	Shutdown	93
Nashua-Wolf Point		\$325,288.53	Surf. Treat. &		Days		10/2/57	
			63.0' T.T. Bridge					
F 240 (8) & F 240 (9)	2.361	Richardson Const.	Grade, Surf., PMD	9/26/57	150 Cal.	10/9/57	Shutdown	30
W.P.Sts. & W.P.-No.Dak. Line		\$292,455.92	& Drain		Days		1/17/58	



Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

<https://archive.org/details/constructionrepo1958mont>

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1958

Division 420 (Continued)

F-FG 273 (9)	0.820	Norgaard & Hilling	Grade, Surf., Bit.	9/17/56	8/31/58	9/24/56	Shutdown	87
Sidney-Culbertson		\$335,468.82	Surf. Treat., Dr. & 264' St. Br. & Overpass				11/9/57	
S 337 (8)	10.776	Phillips County	Grade & Drain	8/6/57	9/30/58	8/14/57	Suspended	58
Malta-Loring		\$116,561.64						
S 337 (9)	-----	W. Mackin & Son	100.0' T.T. Bridge	10/24/57	7/31/58	Not Started		
Malta-Loring-Can. Line		\$ 22,456.40						

Division 430

S-US 19 (2)	1.442	Walling Const. Co.	Grade, Surf., PMO, & 49.1' St. & Conc. Bridge	9/9/57	9/15/58	10/14/57	Suspended	39
Lewistown-Forest Grove		\$172,791.57					11/21/57	
F 103 (9)	9.962	S. Birch, Inc. & S. Birch & Sons	Grade, Surf., Bit. Surf. Treat. & Dr.	5/23/57	230 Cal. Days	6/20/57	--	-- 86
Lewistown-Roy		\$448,507.50						
F 157 (13)	9.090	J.F. England Sons	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57	200 Cal. Days	9/16/57	Shutdown	61
Miles City-Jordan		\$269,588.58					12/14/57	
S 191 (2)	10.161	Roth Const. Co.	Grade, Surf., & Dr.	9/26/57	200 Cal. Days	10/16/57	Shutdown	45
Jordan-Haxby		\$255,611.27					11/29/57	
F-FLH 333 (13)	-----	N.A. Nelson Const.	698.0' St. & Conc. Bridge	10/25/56	11/30/58	11/26/56	Shutdown	44
Grass Range-Malta		\$718,051.25					12/20/57	

DISTRICT FIVE - BILLINGS

Division 510

S 26 (5)	-----	W. Mackin & Son	576' St. & Conc. Bridge	10/27/55	7/31/57	3/15/56	Shutdown	82
St. Xavier-Hardin		\$275,071.04					11/22/57	
S 26 (6) U-1	8.436	R. J. Sundling	Grade, Surf., Bit. Surf. Treat. & Dr.	6/28/57	200 Cal. Days	7/22/57	Shutdown	75
St. Xavier-Hardin		\$351,061.34					11/13/57	
F 46 (4) U-2	11.307	Hilde Const. Co.	Surf. & Bit. Surf. Treat.	12/19/57	150 Cal. Days	Not Started		
Hardin-Custer		\$148,828.66						
F-FG 228 (14)	-----	W.R. Cahoon Const.	1713.30' St. & Conc. Overpass	10/24/57	10/31/59	11/13/57	Good	8 5
Laurel-Billings		\$1,042,703.83						
S 236 (2)	6.511	G.E. Marshall	Grade, Surf. & Dr.	10/29/57	180 Cal. Days	12/9/57	Good	24 55
Custer-Musselshell		\$152,823.98						

Division 520

F 2 (14)	10.261	Harris Const. Co.	Grade, Surf., Bit. Surf. Treat. & Dr.	3/28/57	300 Cal. Days	6/14/57	Shutdown	80
Baker-Wibaux		\$432,527.57					10/20/57	
S 45 (7)	-----	J. F. England Sons	138' Conc. Bridge	10/24/57	8/31/58	Not Started		
Brandenberg-Garland-M. City		\$ 35,538.42						
F 86 (16)	12.247	Bober Construction	Grade, Surf., Bit. Surf. Treat., Drain & 47.0' T.T. Bridge	6/28/57	250 Cal. Days	8/6/57	Shutdown	45
Miles City-No. Dak. Line		\$490,509.55					11/22/57	

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1958

Division 520 (Continued)

F 157 (14) U-2	-----	Schye & Sullivan & Riedesel Const.	971' St. & Conc. Br.	10/27/55	12/31/57	11/28/55 Completed	
Miles City-Jordan		\$667,779.54				12/30/57	
S 317 (3)	6.871	Holzworth Const.	Grade, Surf. & Drain	9/26/57	180 Cal.	10/17/57 Shutdown	62
Wyo. Line-Moorhead-Broadus		\$139,479.98			Days	12/30/57	
F 334 (15) U-1	10.980	Peter Kiewit Sons'	Grade, Soil Cement	9/26/57	200 Cal.	10/7/57 Shutdown	26
Crow Agency-Broadus		\$557,392.89	Base, PMO & Drain		Days	12/21/57	
S 362 (4)	8.129	Wickens Bros.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/21/57 Shutdown	64
Lame Deer-Colstrip		\$257,052.73	Surf. Treat. & Drain		Days	12/31/57	
F-FG 384 (3)	-----	W.P. Roscoe Co.	825.0' St. & Conc.	3/28/56	11/30/57	6/16/56 Shutdown	88
Forsyth-Northwest		\$659,759.95	Bridge & Overpass			1/2/58	
SMP 4499 - Rosebud,	-----	Culp Construction	Crush and Stockpile	12/19/57	7/31/58	Not Started	
Custer and Fallon		\$ 51,270.00	70,000 Tons				

STATE HIGHWAY COMMISSION
Construction Department

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1958

Helena, Montana

CCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
<u>Division 110</u>									
F 161 (4) U-2 Skalkaho Road	4.522	O'Brien Constr. Co. \$124,586.72	Surf., Bit. Surf. Treat. & 1,880 Lin.Ft. Metal Ditch Lining	8/30/57	125 Cal. Days	9/9/57	Shutdown 11/15/57		82
S 226 (1) Hamilton-East	2.938	Union Credit Co. \$125,933.81	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57	100 Cal. Days	8/9/57	Shutdown 10/22/57		86
F-FG 249 (7) Garrison-Helena	-----	W. P. Roscoe Co. \$172,714.24	426.00' Stee. & Concrete Overpass	12/19/57	6/30/59	Not Started			
U-UG 405 (2) Missoula Streets	-----	Pew Construction \$683,472.00	551.6 Steel & Comb. Br. & Overpass	4/25/57	7/31/59	6/3/57	Good	14	62
U-UG 405 (3) U-1 Missoula Streets	-----	Union Const. Co. \$ 52,121.94	254.0' of Irri- gation Pipe	9/26/57	4/30/58	11/4/57	Shutdown 12/27/57		85
F 405 (4) Missoula Streets	-----	Robinson & Shepherd \$ 52,903.38	4.949.0' of Storm Drain	12/19/57	100 Cal. Cays	1/7/58	Good	8	80
<u>Division 120</u>									
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. \$687,696.05	Grade, Surf., Bit. Surf. Treat., Dr. & 698.0' St. & Conc. Br.	12/19/56	12/39/59	1/7/58	Good	9	2
S 178 (2) Moiese-Charlo-Nine Pipe	4.825	Holland Const. \$247,184.42	Grade, Surf., Bit. Surf. Treat. & Dr.	5/23/57	100 Cal. Days	7/29/57	Shutdown 10/17/57		81
F 191 (14) U-1 Pablo-Kalispell	4.831	F & S Contr. Co. \$469,044.38	Grade & Drain	6/28/57	250 Cal. Days	7/29/57	Shutdown 12/16/57		93
F 191 (14) U-2 Pablo-Kalispell	4.831	O'Brien Const. Co. \$160,092.23	Surf. & Bit. Surf. Treat.	12/19/57	90 Cal. Days	1/7/58	Shutdown 1/24/58		20
F 191 (16) U-1 Pablo-Kalispell	7.488	Duffy Reed Const. \$416,191.27	Grade, Surf., Bit. Surf. Treat. & Dr.	4/25/57	300 Cal. Days	5/21/57	Shutdown 10/16/57		94
S 204 (1) Echo Lake-East & West	8.468	Union Const. Co. \$350,402.95	Grade, Surf., Bit. Surf. Treat., Dr., 19.0' T.T. Bridge	9/26/57	200 Cal. Days	10/2/57	Shutdown 1/23/58		40

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1958

DISTRICT TWO - BUTTE

Division 210

USG 213 (2)	-----	Cahill-Mooney	214.5' St. & Conc.	7/28/57	6/30/58	7/23/57	Shutdown	81
Upper Nine Mile Road		\$125,304.92	O.P. & 172.0' Box Culv.				2/11/58	
I-ING 255 (12) U-1	12.082	Peter Kiewit Sons'	Grade, Surf., Bit.	10/11/57	400 Cal.	10/15/57	Shutdown	10
Idaho Line-Dillon		\$1,172,599.41	Surf. Treat. & Dr.		Days		2/5/58	
I-ING 255 (12) U-2	-----	C.B. Lauch Const.	280.5' St. & Conc.Br.	10/11/57	7/31/59	Not Started		
Idaho Line-Dillon		\$148,617.38	118.0' " " "					
S 304 (3)	5.283	Naranche & Konda	Grade & Drain	10/30/57	150 Cal.	11/4/57	Shutdown	84
Galen-Anaconda		\$ 90,764.29			Days		12/31/57	

Division 220

F 8 (10)	7.372	Richardson Const.	PMO & Seal Coat	7/26/57	100 Cal.	8/21/57	Shutdown	91
W.S.Springs-Harlowton		\$164,147.53	Oiling		Days		10/3/57	
S 49 (4)	3.26	Meagher County	Grade & Drain	10/22/57	9/30/58	11/7/57	Shutdown	7
W.S.Springs-West		\$ 25,486.50					12/10/57	
F 76 (4) U-1	6.248	S.S.Mullen, Inc.	Grade, Surf., Bit.	12/19/57	120 Cal.	Not Started		
Gallatin Gateway-So.		\$299,240.18	Surf. Tr. & Drain		Days			
F 76 (4) U-2	-----	Haggerty-Messmer	260' St. & Conc.	12/14/56	10/31/58	2/11/57	Shutdown	99
Gallatin Gateway-So.		\$145,224.70	Bridge				10/25/57	
F 76 (5) U-2	4.997	Peter Kiewit Sons'	Grade, Surf., Bit.	9/27/56	300 Cal.	10/5/56	Shutdown	89
Gallatin Gateway-So.		\$723,340.26	Surf. Treat. & Drain		Days		10/18/57	
F 217 (9) U-1	11.529	Naranche & Konda	Grade, Surf. & Dr.	5/23/57	300 Cal.	7/8/57	Shutdown	99
Gardiner-Livingston		\$428,289.07			Days		12/5/57	
F 217 (9) U-2	-----	Holm Const. Co.	450.0' St. & Conc.	10/25/56	10/31/58	3/13/57	Shutdown	32
Gardiner-Livingston		\$275,872.92	Bridge				12/20/57	
US 370 (8) & S 370(10)	3.672	McLaughlin, Inc.	Grade, Surf., PMO,	7/26/57	180 Cal.	8/19/57	Shutdown	38
Bozeman-Wilsall		\$267,622.97	Seal Coat Oiling & Dr.		Days		11/22/57	

DISTRICT THREE - GREAT FALLS

Division 310

S 2 (13) U-2	6.234	Earl L. McNutt	Grade & Drain	6/28/57	150 Cal.	7/15/57	Shutdown	93
Helena-Flesher Pass		\$249,363.76			Days		11/9/57	
R-AD 4 (2)	0.511	City Constructors	Grade, Surf., Bit.	12/19/57	100 Cal.	Not Started		
Malmstrom Air Force		\$118,839.27	Surf. & Drain		Days			
Base-Gt. Falls Road								
S 96 (3)	8.067	Nilson-Smith Const.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/12/57	Shutdown	15
Conrad-East		\$208,004.55	Surf. Treat., Dr.		Days		10/21/57	
			& 50.0' T.T.Bridge					
I 182 (5)	-----	C.B.Lauch Const.	130.0' St. & Conc.Br.	8/30/57	10/31/58	9/16/57	Fair	7 33
Center Street-Ulm		\$153,436.90	2-100.0' " " "					

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1958

Division 310 - (Continued)

I 182 (6)	12.461	Hilde Const. Co.	Grade, Surf. & Dr.	12/19/57	350 Cal.	Not Started		
Cascade-Ulm		\$1,198,101.12			Days			
S 198 (1)	8.870	S. Birch, Inc. &	Grade, Surf., Bit.	12/19/57	200 Cal.	Not Started		
Belt-Highwood		S. Birch & Sons	Surf. Treat. & Dr.		Days			
		\$292,055.79						
IN 211 (12)	13.783	E. C. Powell	PMO, Seal Coat &	4/25/57	90 Cal.	6/14/57	Shutdown	81
Vaughn-Conrad		\$173,983.54	Guard Rail		Days		9/14/57	
FG 224 (5)	0.195	Robertson & Cave	Grade, Surf., Conc.	9/26/57	8/31/59	10/15/57	Fair	4 15
Gt. Falls Streets		Sletten Const. Co.	Pave., RMO, Seal Coat					
		\$647,370.79	Oil, Dr. & 75.33' Steel Br.					
S 228 (2) U-1	9.777	Naranche & Konda	Grade, Surf., Bit.	10/21/57	180 Cal.	11/4/57	Shutdown	39
Augusta-Southwest		\$270,895.04	Surf. Treat. & Dr.		Days		2/13/58	
S 228 (2) U-2	-----	F.L. Flynn & Co.	38.0' T.T. Bridge	9/26/57	7/31/58	12/10/57	Shutdown	98
Augusta-Southwest		\$ 21,302.35					2/6/58	
US 246 (1)	0.674	Helena Sand & Grav.	Grade, Surf., PMO	10/24/57	150 Cal.	Not Started		
Unionville-Helena		\$206,006.92	& Drain		Days			
S-US 246 (2)	3.388	Dillsworth Const.	Grade, Surf., Bit.	12/19/57	120 Cal.	1/9/58	Fair	9 10
Unionville-Helena		\$160,921.22	Surf. Treat. & Dr.		Days			
S 310 (5)	1.675	Hilde Const. Co.	Grade, Surf., RMO,	8/30/57	150 Cal.	9/13/57	Shutdown	38
Pendroy-Conrad		\$ 48,884.45	Seal Coat Oiling & Dr.		Days		10/21/57	
S 339 (7)	9.123	Zook Bros. Const.	Grade, Surf., Bit.	12/19/57	180 Cal.	Not Started		
Fort Benton-Chester		\$294,471.47	Surf. Treat. & Dr.		Days			
SMP 2599-Cascade, Teton, -----		Billings Const.	Crush & Stockpile	7/26/57	1/31/58	Completed		
Ponders, Judith Basin		\$ 81,221.25	127,500 Tons			2/7/58		
& Lewis & Clark								

Division 320

F 132 (6) U-1	3.737	Baltrush Const. Co.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/24/57	Shutdown	27
Chester-Gildford		\$160,032.89	Surf. Treat. & Dr.		Days		11/19/57	
F 132 (6) U-2	-----	F.L. Flynn & Co.	120.0' St. & Conc.	8/30/57	8/31/58	9/11/57	Shutdown	99
Chester-Gildford		\$ 46,861.00	Bridge				12/20/57	
S 187 (2) U-1	14.054	Roth Const. Co.	Grade, Surf., Bit.	9/26/57	350 Cal.	Not Started		
Armells-Hays-Harlem		\$477,952.17	Surf. Treat. & Dr.		Days			
S 187 (2) U-2	-----	F.L. Flynn & Co.	100.0' T.T. Bridge	9/26/57	6/30/58	12/4/57	Good	7 59
Armells-Hays-Harlem		\$ 44,548.94						
S 187 (3) U-1	12.624	Baltrusch Const.	Grade, Surf., Bit.	6/28/57	450 Cal.	7/30/57	Shutdown	32
Armells-Hays-Harlem		\$547,714.28	Surf. Treat. & Dr.		Days		11/27/57	
S 187 (3) U-2	-----	Kirkpatrick Bros.	3 T.T. Pile Bridges	6/28/57	4/30/58	9/9/57	Shutdown	98
Armells-Hays-Harlem		\$ 24,797.63					11/21/57	
F 210 (2)	6.012	McLaughlin, Inc.	Grade, Surf., Bit.	8/29/56	220 Cal.	9/17/56	Shutdown	81
Babb-South		\$686,562.83	Surf. Treat. & Dr.		Days		11/30/57	

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1958

Division 320 - (Continued)

S 217 (1) Zurich-North	1.465	Getter Trucking \$ 76,330.33	Grade, Surf., Bit. Surf. Treat., Drain & 25.0' & 75.0' T.T. Bridges	10/29/57 Days	100 Cal.	11/12/57 Fair	4	12
S 222 (1) Gildford-North	5.766	Baltrusch Const. \$149,652.75	Grade, Surf., Bit. Surf. Treat. & Drain	9/26/57 Days	150 Cal.	11/18/57 Shutdown 12/21/57		25
S 249 (2) U-1 Starr School Route	6.409	Zook Bros. \$193,027.09	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57 Days	200 Cal.	8/4/57 Shutdown 11/1/57		72
S 249 (2) U-2 Starr School Route	-----	Mont. Engr. & Const. \$ 21,020.27	100.0' T.T. Bridge	7/26/57	5/31/58	9/13/57 Shutdown 12/18/57		99
S 340 (4) Cleveland-Chinook	6.975	Zook Bros. \$156,401.44	Grade, Surf., Dr., & 57.0' T.T. Bridge	9/26/57 Days	180 Cal.	10/12/57 Shutdown 1/17/58		99
S 366 (3), Sunburst- Sweetgrass-Weslery Loop	7.309	S. Birch, Inc. & S. Birch & Sons \$173,122.33	Grade, Surf., & Dr.	10/24/57	200 Cal.	11/4/57 Shutdown 12/20/57		49

DISTRICT FOUR - GLENDIVE

Division 410

S 32 (8) Glendive-Richey	7.949	Albert Lalonde \$153,812.49	Grade, Surf., Bit. Surf. Treat. & Dr.	8/30/57 Days	180 Cal.	9/12/57 Shutdown 10/30/57		62
F 213 (3) Yellowstone River Bridge, Glendive	-----	Schye & Sullivan & Riedesel Const. \$923,480.60	1317.5' St. & Conc. Bridge	9/27/56	11/30/58	11/5/56 Good	16	71
S 302 (13) Terry-Brockway	-----	Schye & Sullivan & Riedesel Const. \$605,235.62	825.0' St. & Conc. Bridge	6/28/57	8/31/59	9/11/57 Good	27	28
F 391 (4) Circle-Sidney	10.615	Harris Const. Co. \$630,079.40	Grade, Surf., Bit. Surf. Treat. & Dr.	3/28/57 Days	400 Cal.	7/30/57 Shutdown 11/29/57		88
SMP 1199-Dawson, McCone, Prairie, Richland & Wibaux Counties	-----	Culp Const. Co. \$ 70,158.00	Crush and Stockpile 111,000 Tons	12/19/57	7/31/58	Not Started		

Division 420

S 197 (3) Scobey-Canadian Line	9.406	Wm. W. Strever \$272,264.09	Grade, Surf., Bit. Surf. Treat. & Dr.	8/30/57 Days	200 Cal.	9/20/57 Shutdown 11/30/57		20
S 202 (2) Brockton-North	7.507	Norgaard & Hilling \$174,510.94	Grade, Surf., Bit. Surf. Treat. & Dr.	8/30/57 Days	180 Cal.	Not Started		
S 206 (1) U-1 Homestead-East & West	5.483	Richardson Const. \$142,018.42	Grade, Surf., Bit. Surf. Treat. & Dr.	10/24/57 Days	150 Cal.	10/31/57 Shutdown 12/8/57		48
F 232 (2) Nashua-Wolf Point	8.058	Norgaard & Hilling \$325,288.53	Grade, Surf., Bit. Surf. Treat. & 63.0' T.T. Bridge	12/14/56 Days	200 Cal.	4/1/57 Shutdown 10/2/57		93

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1958

Division 420 - (Continued)

F 240 (8) & F 240 (9)	2.361	Richardson Const.	Grade, Surf., PMO	9/26/57	150 Cal.	10/9/57	Shutdown	30
W.P.Sts. & W.P.-No.Dak. Line		\$292,455.92	& Drain		Days		1/17/58	
F-FG 273 (9)	0.820	Norgaard & Hilling	Grade, Surf., Bit.	9/17/56	8/31/58	9/24/56	Shutdown	87
Sidney-Culbertson		\$335,468.82	Surf. Treat., Dr. & 264' St. Br. & Overpass				11/9/57	
S 337 (8)	10.776	Phillips County	Grade & Drain	8/6/57	9/30/58	8/14/57	Shutdown	58
Malta-Loring		\$116,561.64						
S 337 (9)	-----	W. Mackin & Son	100.0' T.T. Bridge	10/24/57	7/31/58	2/17/58	Good	7 26
Malta-Loring-Can. Line		\$ 22,456.40						

Division 430

S-US 19 (2)	1.442	Walling Const. Co.	Grade, Surf., PMO, & 49.1' St. & Conc. Bridge	9/9/57	9/15/58	10/14/57	Shutdown	39
Lewistown-Forest Grove		\$172,791.57					11/21/57	
F 103 (9)	9.962	S. Birch, Inc. & S. Birch & Sons	Grade, Surf., Bit. Surf. Treat. & Dr.	5/23/57	230 Cal. Days	6/20/57	Shutdown	86
Lewistown-Roy		\$448,507.50					11/20/57	
F 157 (13)	9.090	J.F. England Sons	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57	200 Cal. Days	9/16/57	Shutdown	61
Miles City-Jordan		\$269,588.58					12/14/57	
S 191 (2)	10.161	Roth Const. Co.	Grade, Surf., & Dr.	9/26/57	200 Cal. Days	10/16/57	Shutdown	45
Jordan-Haxby		\$255,611.27					11/29/57	
F-FH 333 (13)	-----	N.A. Nelson Const.	698.0' St. & Conc. Bridge	10/25/56	11/30/58	11/26/56	Shutdown	44
Grass Range-Malta		\$718,051.25					12/20/57	

DISTRICT FIVE - BILLINGS

Division 510

S 26 (5)	-----	W. Mackin & Son	576' St. & Conc. Bridge	10/27/55	7/31/57	3/15/56	Shutdown	82
St. Xavier-Hardin		\$275,071.04					11/22/57	
S 26 (6) U-1	8.436	R.J. Sundling	Grade, Surf., Bit. Surf. Treat. & Dr.	6/28/57	200 Cal. Days	7/22/57	Shutdown	75
St. Xavier-Hardin		\$351,061.34					11/13/57	
F 46 (4) U-2	11.307	Hilde Const. Co.	Surf. & Bit. Surf. Treat.	12/19/57	150 Cal. Days	Not Started		
Hardin-Custer		\$148,828.66						
F-FG 228 (14)	----	W.R. Cahoon Const.	1713.30' St. & Conc. Overpass	10/24/57	10/31/59	11/13/57	Poor	6 6
Laurel-Billings		\$1,042,703.83						
S 236 (2)	6.511	G.E. Marshall	Grade, Surf. & Dr.	10/29/57	180 Cal. Days	12/9/57	Good	24 70
Custer-Musselshell		\$152,823.98						

Division 520

F 2 (14)	10.261	Harris Const. Co.	Grade, Surf., Bit. Surf. Treat. & Dr.	3/28/57	300 Cal. Days	6/14/57	Shutdown	80
Baker-Wibaux		\$432,527.57					10/20/57	
S 45 (7)	-----	J.F. England Sons	138' Conc. Bridge	10/24/57	8/31/58	Not Started		
Brandenberg-Garland-M. City		\$ 35,538.42						

MONTHLY CONSTRUCTION REPORT
 Month Ending February 28, 1958

Division 520

F 86 (16)	12.247	Bober Construction	Grade, Surf., Bit.	6/28/57	250 Cal.	8/6/57	Shutdown	45
Miles City-No. Dak. Line		\$490,509.55	Surf. Treat., Drain & 47.0' T.T. Bridge		Days		11/22/57	
S 317 (3)	6.871	Holzworth Const.	Grade, Surf. & Dr.	9/26/57	180 Cal.	10/17/57	Good	20 73
Wyo. Line-Moorhead-Broadus		\$139,479.98			Days			
F 334 (15) U-1	10.980	Peter Kiewit Sons	Grade, Soil Cement	9/26/57	200 Cal.	10/7/57	Shutdown	26
Crow Agency-Broadus		\$557,392.89	Base, PMD & Drain		Days		12/21/57	
S 362 (4)	8.129	Wickens Bros.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/21/57	Shutdown	64
Lame Deer-Colstrip		\$257,052.73	Surf. Treat. & Drain		Days		12/31/57	
F-FG 384 (3)	-----	W.P. Roscoe Co.	825.0' St. & Conc.	3/28/56	11/30/57	6/16/56	Shutdown	88
Forsyth-Northwest		\$659,759.95	Bridge & Overpass				1/2/58	
SMP 4499 - Rosebud,	-----	Culp Construction	Crush and Stockpile	12/19/57	7/31/58	Not Started		
Custer and Fallon		\$ 51,270.00	70,000 Tons					

STATE HIGHWAY COMMISSION
Construction Department

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1958

OCUC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Of Completion	Work Began	Pro-gress	Men Emp.	% Comp.
<u>DISTRICT ONE - MISSOULA</u>									
<u>Division 110</u>									
F 161 (4) U-2 Skalkaho Road	4.522	O'Brien Const. Co. \$124,586.72	Surf., Bit. Surf. Treat. & 1,880 Lin.Ft. Metal Ditch Lining	8/30/57	125 Cal. Days	9/9/57	Shutdown 11/15/57		82
S 226 (1) Hamilton-East	2.938	Union Credit Co. \$125,933.81	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57	100 Cal. Days	8/9/57	Shutdown 10/22/57		86
F-FG 249 (7) Garrison-Helena	-----	W. P. Roscoe Co. \$172,714.24	426.00' Steel & Concrete Overpass	12/19/57	6/30/59	3/17/58	Good	8	0
S 268 (1) West Fork-Bitterroot River	15.557	Ravalli County \$135,570.35	Surf. & Plant Mix	1/23/58	-----	1/23/58	-----	--	10
U-UG 405 (2) Missoula Streets	-----	Pew Construction \$683,472.00	551.6 Steel & Comb. Br. & Overpass	4/25/57	7/31/59	6/3/57	Good	18	78
U-UG 405 (3) U-1 Missoula Streets	-----	Union Const. Co. \$ 52,121.94	254.0' of Irrigation Pipe	9/26/57	4/30/58	11/4/57	Good	5	98
F 405 (4) Missoula Streets	-----	Robinson & Shepherd \$ 52,903.38	4.949.0' of Storm Drain	12/19/57	100 Cal. Days	1/7/58	Completed 3/17/58		
<u>Division 120</u>									
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. \$687,696.05	Grade, Surf., Bit. Surf. Treat., Dr. & 698.0' St. & Conc. Br.	12/19/56	12/39/59	1/7/58	Good	8	3
S 178 (2) Moiese-Charlo-Nine Pipe	4.825	Holland Const. Co. \$247,184.42	Grade, Surf., Bit. Surf. Treat. & Dr.	5/23/57	100 Cal. Days	7/29/57	Shutdown 10/17/57		81
F 191 (14) U-1 Pablo-Kalispell	4.831	F & S Contr. Co. \$469,044.38	Grade & Drain	6/28/57	250 Cal. Days	7/29/57	Shutdown 12/16/57		93
F 191 (14) U-2 Pablo-Kalispell	4.831	O'Brien Const. Co. \$160,092.23	Surf. & Bit. Surf. Treat.	12/19/57	90 Cal. Days	1/7/58	Shutdown 1/24/58		20
F 191 (16) U-1 Pablo-Kalispell	7.488	Duffy Reed Const. \$416,191.27	Grade, Surf., Bit. Surf. Treat. & Dr.	4/25/57	300 Cal. Days	5/21/57	Shutdown 10/16/57		94
S 204 (1) Echo Lake-East & West	8.468	Union Const. Co. \$350,402.95	Grade, Surf., Bit. Surf. Treat., Dr., 19.0' T.T. Bridge	9/26/57	200 Cal. Days	10/2/57	Shutdown 1/23/58		41

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1958

DISTRICT TWO - BUTTE

Division 210

S 6 (3)	8.801	Kiely Const. Co.	Grade, Surf., Bit.	3/27/58	250 Cal.	Not Started		
Townsend-Canyon Ferry-Cla soil		\$458,842.13	Surf. Tr. & Drain		Days			
S 49 (5)	3.26	Meagher County	Grade & Drain	10/22/57	9/30/58	11/7/57	Shutdown	7
W.S.Springs - West		\$ 25,486.50					12/10/57	
I-ING 82-01 (6) U-1	4.997	F & S Contr. Co.	Grade, Surf., Bit.	3/27/58	300 Cal.	Not Started		
Idaho Line-Dillon		\$918,343.81	Surf. Treat. & Dr.		Days			
I-ING 82-01 (6) U-2	-----	W.R.Cahoon Const. Co.	118.0' Overpass	3/27/58	10/31/58	Not Started		
Idaho Line-Dillon		\$213,007.09	450.0' Overpass					
USG 213 (2)	-----	Cahill-Mooney	214.5' St. & Conc.	7/28/57	6/30/58	7/23/57	Shutdown	81
Upper Nine Mile Road		\$125,304.92	O.P. & 172.0' Box Culv.				2/11/58	
S-US-USG 213 (3) U-2	7.578	F & S Contr. Co.	Grade, Surf., PM	Subj. to	250 Cal.			
Upper Nine Mile Road		\$527,230.45	Surf. & Drain	R/W Clear.	Days			
S 232 (1)	3.986	Union Const. Co.	Grade, Surf., Bit.	3/27/58	130 Cal.	Not Started		
East Helena-North		\$ 79,394.72	Surf. Treat. & Dr.		Days			
I-ING 255 (12) U-1	12.082	Peter Kiewit Sons'	Grade, Surf., Bit.	10/11/57	400 Cal.	10/15/57	Shutdown	10
Idaho Line-Dillon		\$1,172,599.41	Surf. Treat. & Dr.		Days		2/5/58	
I-ING 255 (12) U-2	-----	C.B. Lauch Const.	280.5' St. & Conc.Br.	10/11/57	7/31/59	Not Started		
Idaho Line-Dillon		\$148,617.38	118.0' St. & Conc.Br.					
S 304 (3)	5.283	Naranche & Konda	Grade & Drain	10/20/57	150 Cal.	11/4/57	Shutdown	84
Galen-Anaconda		\$ 90,764.29			Days		12/31/57	

Division 220

F 8 (10)	7.372	Richardson Const.	PMO & Seal Coat	7/26/57	100 Cal.	8/21/57	Shutdown	91
W.S.Springs-Harlowton		\$164,147.53	Oiling		Days		10/3/57	
F 76 (4) U-1	6.248	S.S.Mullen, Inc.	Grade, Surf., Bit.	12/19/57	120 Cal.	Not Started		
Gallatin Gateway-So.		\$299,240.18	Surf. Tr. & Drain		Days			
F 76 (4) U-2	-----	Haggerty-Messmer	260' St. & Conc.	12/14/56	10/31/58	2/11/57	Shutdown	99
Gallatin Gateway-So.		\$145,224.70	Bridge				10/25/57	
F 76 (5) U-2	4.997	Peter Kiewit Sons'	Grade, Surf., Bit.	9/27/56	300 Cal.	10/5/56	Shutdown	89
Gallatin Gateway-So.		\$723, 340.26	Surf. Treat. & Drain		Days		10/18/57	
I 117 (10) U-1	7.756	Albert Lalonde Co.	Grade, Surf., Plant	3/27/58	250 Cal.	Not Started		
Livingston-Big Timber		\$805,256.93	Mix, Dr. & 118.0' Conc. Br.		Days			
F 217 (9) U-1	11.529	Naranche & Konda	Grade, Surf., & Dr.	5/23/57	300 Cal.	7/8/57	Shutdown	99
Gardiner-Livingston		\$428,289.07			Days		12/5/57	
F 217 (9) U-2	-----	Holm Const. Co.	450.0' St. & Conc.	10/25/56	10/31/58	3/13/57	-----	4 32
Gardiner-Livingston		\$275,872.92	Bridge					
US 370 (8) & 370 (10)	3.672	McLaughlin, Inc.	Grade, Surf., PMO,	7/26/57	180 Cal.	8/19/57	Shutdown	38
Bozeman-Wilsall		\$267,622.97	Seal Coat Oiling & Dr.		Days		11/22/57	

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1958

DISTRICT THREE - GREAT FALLS

Division 310

S 2 (13) Unit 2	6.234	Earl L. McNutt	Grade & Drain	6/28/57	150 Cal.	7/15/57	Shutdown	93
Helena-Flesher Pass		\$249,363.76			Days		11/9/57	
R-AD 4 (2)	0.511	City Constructors	Grade, Surf., Bit.	12/19/57	100 Cal.	Not Started		
Malmstrom Air Force		\$118,839.27	Surf. & Drain		Days			
Base-Gt. Falls Road								
S 96 (3)	8.067	Nilson-Smith Const.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/12/57	Shutdown	15
Conrad-East		\$208,004.55	Surf. Treat., Dr. & 50.0' T.T. Bridge		Days		10/21/57	
I 182 (5)	-----	C.B.Lauch Const. Co.	130.0' St. & Conc.Br.	8/30/57	10/31/58	9/16/57	Fair	9 35
Cascade-Ulm		\$153,436.90	2-100.0' " " "					
I 182 (6)	12.461	Hilde Const. Co.	Grade, Surf. & Dr.	12/19/57	350 Cal.	Not Started		
Cascade-Ulm		\$1,198,101.12			Days			
S 198 (1)	8.870	S. Birch, Inc. & S. Birch & Sons	Grade, Surf., Bit. Surf. Treat. & Dr.	12/19/57	200 Cal.	Not Started		
Belt-Highwood		\$292,055.79			Days			
IN 211 (12)	13.783	E. C. Powell	PMO, Seal Coat & Guard Rail	4/25/57	90 Cal.	6/14/57	Shutdown	81
Vaughn-Conrad		\$173,983.54			Days		9/14/57	
FG 224 (5)	0.195	Robertson & Cave	Grade, Surf., Conc.	9/26/57	8/31/59	10/15/57	Poor	4 15
Gt. Falls Streets		Sletten Const. Co.	Pave., RMO, Seal Coat Oil, Dr. & 75.33' Steel Br.					
		\$647,370.79						
S 228 (2) U-1	9.777	Naranche & Konda	Grade, Surf., Bit.	10/21/57	180 Cal.	11/4/57	Shutdown	39
Augusta-Southwest		\$270,895.04	Surf. Treat. & Dr.		Days		2/13/58	
S 228 (2) U-2	-----	F.L.Flynn & Co.	38.0' T.T.Bridge	9/26/57	7/31/58	12/10/57	Shutdown	98
Augusta-Southwest		\$ 21,302.35					2/6/58	
US 246 (1)	0.674	Helena Sand & Grav.	Grade, Surf., PMO & Drain	10/24/57	150 Cal.	Not Started		
Unionville-Helena		\$206,006.92			Days			
S-US 246 (2)	3.388	Dillsworth Const.	Grade, Surf., Bit.	12/19/57	120 Cal.	1/9/58	Poor	11 13
Unionville-Helena		\$160,921.22	Surf. Treat. & Dr.		Days			
S 310 (5)	1.675	Hilde Const. Co.	Grade, Surf., RMO, Seal Coat Oiling & Dr.	8/30/57	150 Cal.	9/13/57	Shutdown	38
Pendroy-Conrad		\$ 48,884.45			Days		10/21/57	
S 339 (7)	9.123	Zook Bros. Const.	Grade, Surf., Bit.	12/19/57	180 Cal.	Not Started		
Fort Benton-Chester		\$294,471.47	Surf. Treat. & Dr.		Days			

Division 320

F 132 (6) U-1	3.737	Baltrusch Const. Co.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/24/57	Shutdown	27
Chester-Gildford		\$160,032.89	Surf. Treat. & Dr.		Days		11/19/57	
F 132 (6) U-2	-----	F.L.Flynn & Co.	120.0' St. & Conc.	8/30/57	8/31/58	9/11/57	Shutdown	99
Chester-Gildford		\$ 46,861.00	Bridge				12/20/57	

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1958

Division 320 (Continued)

S 187 (1) U-1	12.665	J.F.England's Sons	Grade, Surf., Bit.	3/27/58	250 Cal.	Not Started		
Armells Creek-Hays-Harlem		& R.A.Millard	Surf. Treat. & Dr.		Days			
		\$437,338.28						
S 187 (1) U-2	-----	Robinson & Shepherd	75.0' T.T. Pile Br.	3/27/58	8/31/58	Not Started		
Armells Creek-Hays-Harlem		\$ 38,480.22	100.0' " " "					
S 187 (2) U-1	14.054	Roth Const. Co.	Grade, Surf., Bit.	9/26/57	350 Cal.	Not Started		
Armells Creek-Hays-Harlem		\$477,952.17	Surf. Treat. & Dr.		Days			
S 187 (2) U-2	-----	F.L.Flynn & Co.	100.0' T.T. Bridge	9/26/57	6/30/58	12/4/57	Poor	4 87
Armells Creek-Hays-Harlem		\$ 44,548.94						
S 187 (3) U-1	12.624	Baltrusch Const.	Grade, Surf., Bit.	6/28/57	450 Cal.	7/30/57	Shutdown	32
Armells Creek-Hays-Harlem		\$547,714.28	Surf. Treat. & Dr.		Days		11/27/57	
S 187 (3) U-2	-----	Kirkpatrick Bros.	3 T.T. Pile Bridges	6/28/57	4/30/58	9/9/57	Shutdown	98
Armells Creek-Hays-Harlem		\$ 24,797.63					11/21/57	
F 210 (2)	6.012	McLaughlin, Inc.	Grade, Surf., Bit.	8/29/56	220 Cal.	9/17/56	Shutdown	81
Babb-South		\$686,562.83	Surf. Treat. & Dr.		Days		11/30/57	
S 217 (1)	1.465	Getter Trucking	Grade, Surf., Bit.	10/29/57	100 Cal.	11/12/57	Good	8 40
Zurich-North		\$ 76,330.33	Surf. Treat., Dr. & 25.0' & 75.0' T.T. Bridges		Days			
S 222 (1)	5.766	Baltrusch Const.	Grade, Surf., Bit.	9/26/57	150 Cal.	11/18/57	Shutdown	25
Gildford-North		\$149,652.75	Surf. Treat. & Drain		Days		12/21/57	
S 249 (2) U-1	6.409	Zook Bros.	Grade, Surf., Bit.	7/26/57	200 Cal.	8/4/57	Shutdown	72
Starr School Route		\$193,027.09	Surf. Treat. & Dr.		Days		11/1/57	
S 249 (2) U-2	-----	Mont.Engr.& Const.	100.0' T.T.Bridge	7/26/57	5/31/58	9/13/57	Shutdown	99
Starr School Route		\$ 21,020.27					12/18/57	
S 340 (4)	6.975	Zook Bros.	Grade, Surf., Dr., & 57.0' T.T. Bridge	9/26/57	180 Cal.	10/12/57	Shutdown	99
Cleveland-Chinook		\$156,401.44			Days		1/17/58	
S 366 (3)	7.309	S. Birch, Inc. & S. Birch & Sons	Grade, Surf., & Dr.	10/24/57	200 Cal.	11/4/57	Shutdown	49
Sunburst-Sweetgrass-Westerly Loop		\$173,122.33			Days		12/20/57	

DISTRICT FOUR - GLENDIVE

Division 410

S 32 (8)	7.949	Albert Lalonde	Grade, Surf., Bit.	8/30/57	180 Cal.	9/12/57	Shutdown	62
Glendive-Richey		\$153,812.49	Surf. Treat. & Dr.		Days		10/30/57	
F 213 (3)	-----	Schye & Sullivan & Riedesel Const.	1317.5' St. & Conc. Bridge	9/27/56	11/30/58	11/5/56	Good	12 78
Yellowstone River Bridge, Glendive		\$923,480.60						
S 302 (13)	-----	Schye & Sullivan & Riedesel Const.	825.0' St. & Conc. Bridge	6/28/57	8/31/59	9/11/57	Good	24 36
Terry-Brockway		\$605,235.62						

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1958

Division 410 (Continued)

F 391 (4)	10.615	Harris Const. Co.	Grade, Surf., Bit.	3/28/57	400 Cal.	7/30/57	Shutdown	88
Circle-Sidney		\$630,079.40	Surf. Treat. & Dr.		Days		11/29/57	
SMP 1199 - Dawson,	-----	Culp Const. Co.	Crush and Stockpile	12/19/57	7/31/58	3/26/58	--	8 0
McCone, Prairie, Richland		\$ 70,158.00	111,000 Tons					
McCone, Prairie, Richland								
Wibaux Counties								

Division 420

F 84 (25) U-1	9.030	Albert Lalonde Co.	Grade, Surf., P.M.	3/27/58	250 Cal.	Not Started		
W.P.-No.Dak. Line		\$483,938.91	& Drain		Days			
F 84 (25) U-2	-----	Walter Mackin & Son	120.0' Conc. Bridge	3/27/58	8/31/58	Not Started		
W.P.-No.Dak. Line		\$ 48,223.18						
S 197 (3)	9.406	Wm.W.Strever	Grade, Surf., Bit.	8/30/57	200 Cal.	9/20/57	Shutdown	20
Scobey-Canadian Line		\$272,264.09	Surf. Treat. & Dr.		Days		11/30/57	
S 202 (2)	7.507	Norgaard & Hilling	Grade, Surf., Bit.	8/30/57	180 Cal.	Not Started		
Brockton-North		\$174,510.94	Surf. Treat. & Dr.		Days			
S 206 (1) U-1	5.483	Richardson Const.	Grade, Surf., Bit.	10/24/57	150 Cal.	10/31/57	Shutdown	48
Homestead-East & West		\$142,018.42	Surf. Treat. & Dr.		Days		12/8/57	
F 232 (2)	8.058	Norgaard & Hilling	Grade, Surf., Bit.	12/14/56	200 Cal.	4/1/57	Shutdown	93
Nashua-Wolf Point		\$325,288.53	Surf. Treat. &		Days		10/2/57	
			63.0' T.T. Bridge					
F 240 (8) & F 240 (9)	2.361	Richardson Const.	Grade, Surf., PMO	9/26/57	150 Cal.	10/9/57	Shutdown	30
W.P.Sts. & W.P.-No.Dak. Line		\$292,455.92	& Drain		Days		1/17/58	
F-FG 273 (9)	0.820	Norgaard & Hilling	Grade, Surf., Bit.	9/17/56	8/31/58	9/24/56	Shutdown	87
Sidney-Culbertson		\$335,468.82	Surf. Treat., Dr. &				11/9/57	
			264' St. Br. & Overpass					
S 337 (8)	10.776	Phillips County	Grade & Drain	8/6/57	9/30/58	8/14/57	Shutdown	58
Malta-Loring		\$116,561.64						
S 337 (9)	-----	W.Mackin & Son	100.0' T.T.Bridge	10/24/57	7/31/58	2/17/58	--	-- 99
Malta-Loring-Can.Line		\$ 22,456.40						

Division 430

S-US 19 (2)	1.442	Walling Const. Co.	Grade, Surf., PMO,	9/9/57	9/15/58	10/14/57	Shutdown	39
Lewistown-Forest Grove		\$172,791.57	& 49.1' St. & Conc. Bridge				11/21/57	
F 103 (9)	9.962	S. Birch, Inc. &	Grade, Surf., Bit.	5/23/57	230 Cal.	6/20/57	Shutdown	86
Lewistown-Roy		S. Birch & Sons	Surf. Treat. & Dr.		Days		11/20/57	
		\$448,507.50						
F 157 (13)	9.090	J.F.England's Sons	Grade, Surf., Bit.	7/26/57	200 Cal.	9/16/57	Shutdown	61
Miles City-Jordan		\$269,588.58	Surf. Treat. & Dr.		Days		12/14/57	
S 191 (2)	10.161	Roth Const. Co.	Grade, Surf., & Dr.	9/26/57	200 Cal.	10/16/57	Shutdown	45
Jordan-Haxby		\$255,611.27			Days		11/29/57	
F-FLH 333 (13)	-----	N.A.Nelson Const.	698.0' St. & Conc.	10/25/56	11/30/58	11/26/56	Shutdown	44
Grass Range-Malta		\$718,051.25	Bridge				12/20/57	

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1958

DISTRICT FIVE - BILLINGS

Division 510

S 26 (5)	-----	W. Mackin & Son	576' St. & Conc.	10/27/55	7/31/57	3/15/56	Shutdown	82
St. Xavier-Hardin		\$275,071.04	Bridge				11/22/57	
S 26 (6) U-1	8.436	R.J.Sundling	Grade, Surf., Bit.	6/28/57	200 Cal.	7/22/57	Shutdown	75
St. Xavier-Hardin		\$351,061.34	Surf. Treat. & Dr.		Days		11/13/57	
F 46 (4) U-2	11.307	Hilde Const. Co.	Surf. & Bit. Surf.	12/19/57	150 Cal.	3/12/58	Good	46 15
Hardin-Custer		\$148,828.66	Treat.		Days			
S 192 (2) U-1	-----	W.R.Cahoon Const.	120.0' Conc. Bridge	3/27/58	8/31/58	Not Started		
Adobe Road, Laurel		\$ 38,076.19						
F-FG 228 (14)	-----	W.R.Cahoon Const.	1713.30' St.&Conc.	10/24/57	10/31/59	11/13/57	Fair	12 6
Laurel-Billings		\$1,042,703.83	Overpass					
S 236 (2)	6.511	G.E.Marshall	Grade, Surf. & Dr.	10/29/57	180 Cal.	12/9/57	Shutdown	24 75
Custer-Musselshell		\$152,823.98			Days		3/12/58	

Division 520

F 2 (14)	10.261	Harris Const. Co.	Grade, Surf., Bit.	3/28/57	300 Cal.	6/14/57	Shutdown	80
Baker-Wibaux		\$432,527.57	Surf. Treat. & Dr.		Days		10/20/57	
S 45 (7)	-----	J.F.England Sons	138' Conc. Bridge	10/24/57	8/31/58	Not Started		
Brandenberg-Garland-M.City		\$ 35,538.42						
F 86 (16)	12.247	Bober Construction	Grade, Surf., Bit.	6/28/57	250 Cal.	8/6/57	Shutdown	45
Miles City-No.Dak. Line		\$490,509.55	Surf. Treat., Drain		Days		11/22/57	
			& 47.0' T.T. Bridge					
S 317 (3)	6.871	Holzworth Const.	Grade, Surf. & Dr.	9/26/57	180 Cal.	10/17/57	Good	15 91
Wyo. Line-Moorhead-Broadus		\$139,479.98			Days			
F 334 (15) U-1	10.980	Peter Kiewit Sons	Grade, Soil Cement	9/26/57	200 Cal.	10/7/57	Shutdown	27
Crow Agency-Broadus		\$557,392.89	Base, PMO & Drain		Days		12/21/57	
S 362 (4)	8.129	Wickens Bros.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/21/57	Shutdown	64
Lame Deer-Colstrip		\$257,052.73	Surf. Treat. & Drain		Days		12/31/57	
F-FG 384 (3)	-----	W.P.Roscoe Co.	825.0' St. & Conc.	3/28/56	11/30/57	6/16/56	Good	8 88
Forsyth-Northwest		\$659,759.95	Bridge & Overpass					
SMP 4499 - Rosebud	-----	Culp Construction	Crush and Stockpile	12/19/57	7/31/58	Not Started		
Custer and Fallon		\$ 51,270.00	70,000 Tons					

STATE HIGHWAY COMMISSION
Construction Department

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1958

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Of Completion	Work Began	Pro- gress	Men Emp.	& Comp.
<u>DISTRICT ONE - MISSOULA</u>									
<u>Division 110</u>									
F 161 (4) U-2 Skalkaho Road	4.522	O'Brien Const. Co. \$124,586.72	Surf., Bit. Surf. Treat. & 1,880 Lin.Ft. Metal Ditch Lining	8/30/57	125 Cal. Days	9/9/57	Shutdown 11/15/57		82
S 226 (1) Hamilton-East	2.938	Union Credit Co. \$125,933.81	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57	100 Cal. Days	8/9/57	Shutdown 10/22/57		86
F-FG 249 (7) Garrison-Helena	-----	W. P. Roscoe Co. \$172,714.24	426.00' Steel & Concrete Overpass	12/19/57	6/30/59	3/17/58	Good	12	7
S 268 (1) West Fork-Bitterroot River	15.557	Ravalli County \$135,570.35	Surf. & Plant Mix	1/23/58	-----	1/23/58	----	--	10
U-UG 405 (2) Missoula Streets	-----	Pew Construction \$638,472.00	551.6 Steel & Comb. Br. & Overpass	4/25/57	7/31/59	6/3/57	Good	12	82
U-UG 405 (3) U-1 Missoula Streets	-----	Union Const. Co. \$ 52,121.94	254.0' of Irrigation Pipe	9/26/57	4/30/58	11/4/57	Completed 4/28/58		
<u>Division 120</u>									
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. \$687,696.05	Grade, Surf., Bit. Surf. Treat., Dr. & 698.0' St. & Conc. Br.	12/19/56	12/29/59	1/7/58	Good	2	5
S 178 (2) Moiese-Charlo-Nine Pipe	4.825	Holland Const. Co. \$247,184.42	Grade, Surf., Bit. Surf. Treat. & Dr.	5/23/57	100 Cal. Days	7/29/57	Shutdown 10/17/57		81
F 191 (14) U-1 Pablo-Kalispell	4.831	F & S Contr. Co. \$469,044.38	Grade & Drain	6/28/57	250 Cal. Days	7/29/57	Fair	8	92
F 191 (14) U-2 Pablo-Kalispell	4.831	O'Brien Const. Co. \$160,092.23	Surf. & Bit. Surf. Treat	12/19/57	90 Cal. Days	1/7/58	Good	28	38
F 191 (16) U-1 Pablo-Kalispell	7.488	Duffy Reed Const. \$416,191.27	Grade, Surf., Bit. Surf. Treat. & Dr.	4/25/57	300 Cal. Days	5/21/57	Shutdown 10/16/57		94
S 204 (1) Echo Lake-East & West	8.468	Union Const. Co. \$350,402.95	Grade, Surf., Bit. Surf. Treat., Dr., 19.0' T. T. Bridge	9/26/57	200 Cal. Days	10/2/57	Fair	15	55

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1958

DISTRICT TWO - BUTTE

Division 210

S 6 (3)	8.801	Kiely Const. Co.	Grade, Surf., Bit.	3/27/58	250 Cal.	4/14/58	Good	35	13
Townsend-Canyon Ferry-Clasol		\$458,842.13	Surf. Tr. & Drain		Days				
S 49 (5)	3.26	Meagher County	Grade & Drain	10/22/57	9/30/58	11/7/57	Good	8	25
W.S.Springs-West		\$ 25,486.50							
I-ING 82-01 (6) U-1	4.997	F & S Contr. Co.	Grade, Surf., Bit.	3/27/58	300 Cal.	Not Started			
Idaho Line-Dillon		\$918,343.81	Surf. Treat. & Dr.		Days				
I-ING 82-01 (6) U-2	----	W.R.Cahoon Const.	118.0' Overpass	3/27/58	10/31/58	4/15/58	Fair	4	2
Idaho Line-Dillon		\$213,007.09	450.0' Overpass						
USG 213 (2)	-----	Cahill-Mooney	214.5' St. & Conc.	6/28/57	6/30/58	7/23/57	--	--	81
Upper Nine Mile Road		\$125,304.92	O.P. & 172.0' Box Culv.						
S-US-USG 213 (3) U-2	7.578	F & S Contr. Co.	Grade, Surf., PM	4/14/58	250 Cal.	4/21/58	Good	12	3
Upper Nine Mile Road		\$527,230.45	Surf. & Drain		Days				
S 232 (1)	3.986	Union Const. Co.	Grade, Surf., Bit.	3/27/58	130 Cal.	4/10/58	Good	9	9
East Helena-North		\$ 79,394.72	Surf. Treat. & Dr.		Days				
I-ING 255 (12) U-1	12.082	Peter Kiewit Sons'	Grade, Surf., Bit.	10/11/57	400 Cal.	10/15/57	Good	--	15
Idaho Line-Dillon		\$1,172,599.41	Surf. Treat. & Dr.		Days				
I-ING 255 (12) U-2	-----	C. B. Lauch Const.	280.5' St.&Conc.Br.	10/11/57	7/31/59	Not Started			
Idaho Line-Dillon		\$148,617.38	118.0' St.&Conc.Br.						
S 304 (3)	5.283	Naranche & Konda	Grade & Drain	10/20/57	150 Cal.	11/4/57	Good	2	99
Galen-Anaconda		\$ 90,764.29			Days				

Division 220

F 8 (10)	7.372	Richardson Const.	PMO & Seal Coat	7/26/57	100 Cal.	8/21/57	Shutdown		91
W.S.Springs-Harlowton		\$164,147.53	Oiling		Days		10/3/57		
F 76 (4) U-1	6.248	S.S.Mullen, Inc.	Grade, Surf., Bit.	12/19/57	120 Cal.	5/1/58	Fair	--	--
Gallatin Gateway-So.		\$299,240.18	Surf. Tr. & Drain		Days				
F 76 (4) U-2	-----	Haggerty-Messmer	260' St. & Conc.	12/14/56	10/31/58	2/11/57	Shutdown		99
Gallatin Gateway-So.		\$145,224.70	Bridge				10/25/57		
F 76 (5) U-2	4.997	Peter Kiewit Sons'	Grade, Surf., Bit.	9/27/56	300 Cal.	10/5/56	Shutdown		89
Gallatin Gateway-So.		\$723,340.26	Surf. Treat. & Drain		Days		10/18/57		
I 117 (10) U-1	7.756	Albert Lalonde Co.	Grade, Surf., Plant	3/27/58	250 Cal.	Not Started			
Livingston-Big Timber		\$805,256.93	Mix, Dr. & 118.0' Conc. Br.		Days				
I 117 (10) U-2	4.029	Albert Lalonde Co.	Grade, Surf., PMO	4/24/58	300 Cal.	Not Started			
Livingston-Big Timber		\$1,537,336.57	& Drain		Days				
S 186 (5)	10.136	R. J. Sundling	Surf. & PMO	4/24/58	90 Cal.	Not Started			
Willsall-Northeast		\$146,290.46			Days				
F 217 (9) U-1	11.529	Naranche & Konda	Grade, Surf., & Dr.	5/23/57	300 Cal.	7/8/57	Shutdown		99
Gardiner-Livingston		\$428,289.07			Days		12/5/57		
F 217 (9) U-2	-----	Holm Const. Co.	450.0' St. & Conc.	10/25/56	10/31/58	3/13/57	----	4	32
Gardiner-Livingston		\$275,872.92	Bridge						

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1958

Division 220 (Continued)

US 370 (8) & 370 (10) Bozeman-Wilsall	3.672	McLaughlin, Inc. \$267,622.97	Grade, Surf., PMO, Seal Coat Oiling & Dr.	7/26/57	180 Cal. Days	8/19/57	Poor	9	40
--	-------	----------------------------------	--	---------	------------------	---------	------	---	----

DISTRICT THREE - GREAT FALLS

Division 310

S 2 (13) Unit 2 Helena-Flesher Pass R-AD 4 (2) Malmstrom Air Force Base-Gt. Falls Road S 96 (3) Conrad-East	6.234	Earl L. McNutt \$249,363.76	Grade & Drain	6/28/57	150 Cal. Days	7/15/57	Shutdown 11/9/57		93
I 182 (5) Cascade-Ulm	0.511	City Constructors \$118,839.27	Grade, Surf., Bit. Surf. & Drain	12/19/57	100 Cal. Days	Not Started			
I 182 (6) Cascade-Ulm	8.067	Nilson-Smith Const. \$208,004.55	Grade, Surf., Bit. Surf. Treat., Dr. & 50.0' T.T. Bridge	8/30/57	200 Cal. Days	9/12/57	Good	42	17
S 198 (1) Belt-Highwood	-----	C.B. Lauch Const. \$153,436.90	130.0' St. & Conc. Br. 2-100.0' " " " "	8/30/57	10/31/58	9/16/57	Good	11	39
IN 211 (12) Vaughn-Conrad	12.461	Hilde Const. Co. \$1,198,101.12	Grade, Surf. & Dr.	12/19/57	350 Cal. Days	3/31/58	Good	53	7
FG 224 (5) Gt. Falls Streets	8.870	S. Birch, Inc. & S. Birch & Sons \$292,055.79	Grade, Surf., Bit. Surf. Treat. & Dr.	12/19/57	200 Cal. Days	3/31/58	Good	50	24
S 228 (2) U-1 Augusta-Southwest	13.783	E. C. Powell \$173,983.54	PMO, Seal Coat & Guard Rail	4/25/57	90 Cal. Days	6/14/57	Shutdown 9/14/57		81
S 228 (2) U-2 Augusta-Southwest	0.195	Robertson & Cave Sletten Const. Co. \$647,370.79	Grade, Surf., Conc. Pave., RMO, Seal Coat Oil, Dr. & 75.33' Steel Br.	9/26/57	8/31/59	10/15/57	Good	21	21
US 246 (1) Unionville-Helena	9.777	Naranche & Konda \$270,895.04	Grade, Surf., Bit. Surf. Treat. & Dr.	10/21/57	180 Cal. Days	11/4/57	Fair	23	42
S 310 (5) Pendroy-Conrad	-----	F.L. Flynn & Co. \$ 21,302.35	38.0' T.T. Bridge	9/26/57	7/31/58	12/10/57	Completed 3/28/58		
S 339 (7) Fort Benton-Chester	0.674	Helena Sand & Grav. \$206,006.92	Grade, Surf., PMO & Drain	10/24/57	150 Cal. Days	4/7/58	Good	--	8
	3.388	Dillsworth Const. \$160,921.22	Grade, Surf., Bit. Surf. Treat. & Dr.	12/19/57	120 Cal. Days	1/9/58	Good	15	44
	1.675	Hilde Const. Co. \$ 48,884.45	Grade, Surf., RMO, Seal Coat Oil & Dr.	8/30/57	150 Cal. Days	9/13/57	Poor	--	50
	9.123	Zook Bros. Const. \$294,471.47	Grade, Surf., Bit. Surf. Treat. & Dr.	12/19/57	180 Cal. Days	4/23/58	Fair	18	2

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1958

Division 320											
F 132 (6) U-1	3.737	Baltrusch Const. Co.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/24/57	Good	30	43		
Chester-Gildford		\$160,032.89	Surf. Treat. & Dr.		Days						
F 132 (6) U-2	-----	F. L. Flynn & Co.	120.0' St. & Conc.	8/30/57	8/31/58	9/11/57	Completed				
Chester-Gildford		\$ 46,861.00	Bridge				4/16/58				
S 187 (1) U-1	12.665	J.F.England's Sons	Grade, Surf., Bit.	3/27/58	250 Cal.	4/30/58	Fair	15	1		
Armells Creek-Hays-Harlem		& R.A.Millard	Surf. Treat. & Dr.		Days						
		\$437,338.28									
S 187 (1) U-2	-----	Robinson & Shepherd	75.0' T.T. Pile Br.	3/27/58	8/31/58	Not Started					
Armells Creek-Hays-Harlem		\$ 38,480.22	100.0' " " "								
S 187 (2) U-1	14.054	Roth Const. Co.	Grade, Surg., Bit.	9/26/57	350 Cal.	4/2/58	Good	32	13		
Armells Creek-Hays-Harlem					Days						
S 187 (2) U-1	-----	F.L.Flynn & Co.	100.0' T.T.Bridge	9/26/57	6/30/58	12/4/57	Poor	--	98		
Armells Creek-Hays-Harlem		\$ 44,548.94									
S 187 (3) U-1	12.624	Baltrusch Const.	Grade, Surf., Bit.	6/28/57	450 Cal.	7/30/57	Good	12	37		
Armells Creek-Hays-Harlem		\$547,714.28	Surf. Treat. & Dr.		Days						
S 187 (3) U-2	-----	Kirkpatrick Bros.	3 T.T.Pile Bridges	6/28/57	4/30/58	9/9/57	Completed				
Armells Creek-Hays-Harlem		\$ 24,797.63					4/30/58				
F 210 (2)	6.012	McLaughlin, Inc.	Grade, Surf., Bit.	8/29/56	220 Cal.	9/17/56	Shutdown		81		
Babb-South		\$686,562.83	Surf. Treat. & Dr.		Days		11/30/57				
S 217 (1)	1.465	Getter Trucking	Grade, Surf., Bit.	10/29/57	100 Cal.	11/12/57	Fair	8	48		
Zurich-North		\$ 76,330.33	Surf. Treat., Dr. &		Days						
			25.0' & 75.0' T.T. Bridges								
S 222 (1)	5.766	Baltrusch Const.	Grade, Surf., Bit.	9/26/57	150 Cal.	11/18/57	Good	12	55		
Gildford-North		\$149,652.75	Surf. Treat. & Drain.		Days						
S 249 (2) U-1	6.409	Zook Bros.	Grade, Surf., Bit.	7/26/57	200 Cal.	8/4/57	Good	4	75		
Starr School Route		\$193,027.09	Surf. Treat. & Dr.		Days						
S 249 (2) U-2	-----	Mont. Engr. & Const.	100.0' T.T. Bridge	7/26/57	5/31/58	9/13/57	Completed				
Starr School Route		\$ 21,020.27					4/30/58				
S 340 (4)	6.975	Zook Bros.	Grade, Surf., Dr.	9/26/57	180 Cal.	10/12/57	Good	14	85		
Cleveland-Chinook		\$156,401.44	& 57.0' T.T.Bridge		Days						
S 366 (3)	7.309	S. Birch, Inc. &	Grade, Surf., & Dr.	10/24/57	200 Cal.	11/4/57	Fair	26	53		
Sunburst-Sweetgrass-		S. Birch & Sons			Days						
Westerly Loop		\$173,122.33									

DISTRICT FOUR - GLENDIVE

Division 410											
S 32 (8)	7.949	Albert Lalonde	Grade, Surf., Bit.	8/30/57	180 Cal.	9/12/57	--	20	73		
Glendive-Richey		\$153,812.49	Surf. Treat. & Dr.		Days						
F 130 (15) U-2	-----	Sterhan Const.	2 Conc.Brs.- 7 Mile	4/24/58	11/30/58	5/2/58	--	--	--		
Terry-Glendive		\$131,106.79	Creek; 2 Conc. Brs.- Dry Creek								

MONTHLY CONSTRUCTION REPORT

Month Ending April 30, 1958

Division 410 (Continued)

F 213 (3)	-----	Schye & Sullivan & Riedesel Const.	1317.5' St. & Conc. Bridge	9/27/56	11/30/58	11/5/56	Good	38	82
Yellowstone River Bridge-Glendive		\$923,480.60							
S 302 (13)	-----	Schye & Sullivan & Riedesel Const.	825.0' St. & Conc. Bridge	6/28/57	8/31/59	9/11/57	Good	13	37
Terry-Brockway		\$605,235.62							
F 391 (4)	10.615	Harris Const. Co.	Grade, Surf., Bit. Surf. Treat. & Dr.	3/28/57	400 Cal. Days	7/30/57	--	19	91
Circle-Sidney		\$630,079.40							
F 391 (8)	9.035	Frank E. Olson	Grade, Soil Cement Stab. Base, Bit. Surf. Treat. & Dr.	Subj. to BPR Concurrence	220 Cal. Days				
Circle-Sidney		\$653,237.49							
SMP 1199 - Dawson, McCone, Prairie, Richland & Wibaux Counties	-----	Culp Const. Co.	Crush & Stockpile 111,000 Tons	12/19/57	7/31/58	3/26/58	--	11	40
		\$ 70,158.00							

Division 420

F 84 (25) U-1	9.030	Albert Lalonde	Grade, Surf., P.M. & Drain	3/27/58	250 Cal. Days	4/8/58	Good	17	8
W.P.-No.Dak. Line		\$483,938.91							
F 84 (25) U-2	-----	Walter Mackin & Son	120.0' Conc. Bridge	3/27/58	8/31/58	4/25/58	Fair	5	2
W.P.-No.Dak. Line		\$ 48,223.18							
S 197 (3)	9.406	Wm.W.Strever	Grade, Surf., Bit. Surf. Treat. & Dr.	8/30/57	200 Cal. Days	9/20/57	Fair	10	58
Scobey-Canadian Line		\$272,264.09							
S 202 (2)	7.507	Norgaard & Hilling	Grade, Surf., Bit. Surf. Treat. & Dr.	8/30/57	180 Cal. Days	4/21/58	--	--	--
Brockton-North		\$174,510.94							
S 206 (1) U-1	5.483	Richardson Const.	Grade, Surf., Bit. Surf. Treat. & Dr.	10/24/57	150 Cal. Days	10/31/57	--	--	48
Homestead-East & West		\$142,018.42							
F 232 (2)	8.058	Norgaard & Hilling	Grade, Surf., Bit. Surf. Treat. & 63.0' T.T.Bridge	12/14/56	200 Cal. Days	4/1/57	Shutdown 10/2/57		93
Nashua-Wolf Point		\$325,288.53							
F 240 (8) & F 240 (9)	2.361	Richardson Const.	Grade, Surf., PMO & Drain	9/26/57	150 Cal. Days	10/9/57	Good	42	44
W.P.Sts. & W.P.-No.Dak. Line		\$292,455.92							
F-FG 273 (9)	0.820	Norgaard & Hilling	Grade, Surf., Bit. Surf. Treat., Dr. & 264' St. Br. & Overpass	9/17/56	8/31/58	9/24/56	Shutdown 11/9/57		87
Sidney-Culbertson		\$335,468.82							
F 333 (16) U-2	2.517	Cherf Bros., Inc. & Sandkay Contr., Inc.	Grade & Drain	4/24/58	200 Cal. Days	Not Started			
Grass Range-Malta		\$487,470.17							
S 337 (8)	10.776	Phillips County	Grade & Drain	8/6/57	9/30/58	8/14/57	Good	18	64
Malta-Loring		\$116,561.64							
S 337 (9)	-----	W.Mackin & Son	100.0' T.T.Bridge	10/24/57	7/31/58	2/17/58	Completed 3/31/58		
Malta-Loring-Can. Line		\$ 22,456.40							

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1958

Division 430

S-US 19 (2)	1.442	Walling Const.	Grade, Surf., PMO,	9/9/57	9/15/58	10/14/57	Good	12	67
Lewistown-Forest Grove		\$172,791.57	& 49.1' St. & Conc. Bridge						
S 103 (9)	9.962	S. Birch, Inc. &	Grade, Surf., Bit.	5/23/57	230 Cal.	6/20/57	Shutdown		86
Lewistown-Roy		S. Birch & Sons	Surf. Treat. & Dr.		Days		11/20/57		
		\$448,507.50							
F 157 (13)	9.090	J.F.England's Sons	Grade, Surf., Bit.	7/26/57	200 Cal.	9/16/57	Fair	5	64
Miles City-Jordan		\$269,588.58	Surf. Treat. & Dr.		Days				
S 191 (2)	10.161	Roth Const. Co.	Grade, Surf., & Dr.	9/26/57	200 Cal.	10/16/57	--	--	68
Jordan-Haxby		\$255,611.27			Days				
F-FLH 333 (13)	-----	N.A.Nelson Const.	698.0' St. & Conc.	10/25/56	11/30/58	11/26/56	Shutdown		44
Grass Range-Malta		\$718,051.25	Bridge				12/20/57		
F 333 (15) U-3	4.517	P.J.Anderson & Sons	Grade, Surf. & Dr.	4/24/58	180 Cal.	Not Started			
Grass Range-Malta		& Stoen Const. Co.			Days				
		\$451,099.69							

DISTRICT FIVE - BILLINGS - Division 510

S 26 (5)	-----	W. Mackin & Son	576' St. & Conc.	10/27/55	7/31/57	3/15/56	Good	13	87
St. Xavier-Hardin		\$275,071.04	Bridge						
S 26 (6) U-1	8.436	R.J.Sundling	Grade, Surf., Bit.	6/28/57	200 Cal.	7/22/57	Fair	22	89
St. Xavier-Hardin		\$351,061.34	Surf. Treat. & Dr.		Days				
F 46 (4) U-2	11.307	Hilde Const. Co.	Surf. & Bit. Surf.	12/19/57	150 Cal.	3/12/58	Good	56	65
Hardin-Custer		\$148,828.66	Treat.		Days				
I-ING 90-8 (6) 441	-----	Cherf Bros., Inc.	457.0' Conc. O.P.,	5/1/58	6/30/59	Not Started			
Billings Southside-E. & W.		Sandkay Contr., Inc.	133.0' Conc. Br.						
		\$442,096.74	3-153.0' Conc. Br.						
			3-81.5' Conc. Br., Approaches & Drain						
S 192 (2) U-1	-----	W.R.Cahoon Const.	120.0' Conc. Br.	3/27/58	8/31/58	5/1/58	--	6	--
Adobe Road, Laurel		\$ 38,076.19							
F-FG 228 (14)	----	W.R.Cahoon Const.	1713.30' St. & Conc.	10/24/57	10/31/59	11/13/57	Fair	29	8
Laurel-Billings		\$1,042,703.83	Overpass						
S 236 (2)	6.511	G.E.Marshall	Grade, Surf. & Dr.	10/29/57	180 Cal.	12/9/57	Shutdown	24	75
Custer-Musselshell		\$152,823.98			Days		3/12/58		

Division 520

F 2 (14)	10.261	Harris Const. Co.	Grade, Surf., Bit.	3/28/57	300 Cal.	6/14/57	Shutdown		80
Baker-Wibaux		\$432,527.57	Surf. Treat. & Dr.		Days		10/20/57		
S 45 (7)	-----	J.F.England Sons	138' Conc. Bridge	10/24/57	8/31/58	Not Started			
Brandenberg-Garland-M.City		\$ 35,538.42							
F 86 (16)	12.247	Bober Construction	Grade, Surf., Bit.	6/28/57	250 Cal.	8/6/57	Fair	20	60
Miles City-No. Dak. Line		\$490,509.55	Surf. Treat., Drain		Days				
			& 47.0' T. T. Bridge						

MONTHLY CONSTRUCTION REPORT
 Month Ending April 30, 1958

Division 520 (Continued)

S 317 (3)	6.871	Holzworth Const.	Grade, Surf. & Dr.	9/26/57	180 Cal.	10/17/57	Completed		
Wyo. Line-Moorhead-Broadus		\$139,479.98			Days		4/14/58		
F 334 (15) U-1	10.980	Peter Kiewit Sons	Grade, Soil Cement	9/26/57	200 Cal.	10/7/57	Poor	20	35
Crow Agency-Broadus		\$557,392.89	Base, PMO & Drain		Days				
S 362 (4)	8.129	Wickens Bros.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/21/57	Good	20	--
Lame Deer-Colstrip		\$257,052.73	Surf. Treat. & Drain		Days				
F-FG 384 (3)	-----	W.P. Roscoe Co.	825.0' St. & Conc.	3/28/56	11/30/57	6/16/56	Fair	19	91
Forsyth-Northwest		\$659,759.95	Bridge & Overpass						
SMP 4499 - Rosebud,	-----	Culp Construction	Crush & Stockpile	12/19/57	7/31/58	Not Started			
Custer and Fallon		\$ 51,270.00	70,000 Tons						

STATE HIGHWAY COMMISSION
Construction Department

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1958

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Of Completion	Work Began	Pro-gress	Men Emp.	% Comp.
<u>DISTRICT ONE - MISSOULA</u>									
<u>Division 110</u>									
F 161 (4) U-2 Skalkaho Road	4.522	O'Brien Const. Co. \$124,586.72	Surf., Bit. Surf. Treat. & 1,880 Lin. Ft. Metal Ditch Lining	8/30/57	125 Cal. Days	9/9/57	Shutdown 11/15/57		82
S 226 (1) Hamilton-East	2.938	Union Credit Co. \$125,933.81	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57	100 Cal. Days	8/9/57	--	5	86
F-FG 249 (7) Garrison-Helena	-----	W. P. Roscoe Co. \$172,714.24	426.00' Steel & Concrete Overpass	12/19/57	6/30/59	3/17/58	Good	11	43
S 268 (1) West Fork-Bitterroot River	15.557	Ravalli County \$135,570.35	Surf. & Plant Mix	1/23/58	----	1/23/58	Good	8	14
U-UG 405 (2) Missoula Streets	-----	Pew Construction \$638,472.00	551.6 Steel & Comb. Br. & O.P.	4/25/57	7/31/59	6/30/57	Good	14	88

<u>Division 120</u>									
F 118 (7) Libby-Rexford	0.631	N.A. Nelson Const. \$687,696.05	Grade, Surf., Bit. Surf. Treat., Dr. & 698.0' St. & Conc. Br.	12/19/56	12/29/59	1/7/58	Good	9	6
S 178 (2) Moiese-Charlo-Nine Pipe	4.825	Holland Const. Co. \$247,184.42	Grade, Surf., Bit. Surf. Treat. & Dr.	5/23/57	100 Cal. Days	7/29/57	Shutdown 10/17/57		81
F 191 (14) U-1 Pablo-Kalispell	4.831	F & S Contr. Co. \$469,044.38	Grade & Drain	6/28/57	250 Cal. Days	7/29/57	Completed 5/26/58		
F 191 (14) U-2 Pablo-Kalispell	4.831	O'Brien Const. Co. \$160,092.23	Surf. & Bit. Surf. Treat.	12/19/57	90 Cal. Days	1/7/58	Good	38	85
F 191 (16) U-1 Pablo-Kalispell	7.488	Duffy Reed Const. \$416,191.27	Grade, Surf., Bit. Surf. Treat. & Dr.	4/25/57	300 Cal. Days	5/21/57	Good	11	99
DF 191 (18) Pablo-Kalispell	7.488	Nilson-Smith \$134,441.25	P.M. Surf. & Seal Coat Oiling	5/22/58	130 Cal. Days	Not Started			
S 204 (1) Echo Lake-East & West	8.468	Union Const. Co. \$350,402.95	Grade, Surf., Bit. Surf. Treat., Dr. & 19.0' T.T. Br.	9/26/57	200 Cal. Days	10/2/57	Fair	15	60

DISTRICT TWO - BUTTE

Division 210

S 6 (3) Townsend-Canyon Ferry-Clasol	8.801	Kiely Const. Co. \$458,842.13	Grade, Surf., Bit. Surf. Tr. & Drain	3/27/58	250 Cal. Days	4/14/58	Good	35	36
---	-------	----------------------------------	---	---------	------------------	---------	------	----	----

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1958

Division 210 (Continued)

DS 35 (8)	3.302	O'Brien Const. Co.	Grade, Surf. & Dr.	5/22/58	120 Cal.	Not Started		
Jackson-Dillon		\$97,857.73			Days			
S 49 (5)	3.26	Meagher County	Grade & Drain	10/22/57	9/30/58	11/7/57	Good	8 69
W.S.Springs-West		\$25,486.50						
I-ING 82-01 (6) U-1	4.997	F & S Contr. Co.	Grade, Surf., Bit.	3/27/58	300 Cal.	5/2/58	Fair	34 4
Idaho Line-Dillon		\$918,343.81	Surf. Treat. & Dr.		Days			
I-ING 82-01 (6) U-2	-----	W.R.Cahoon Const.	118.0' Overpass	3/27/58	10/31/58	4/15/58	Good	10 6
Idaho Line-Dillon		\$213,007.09	450.0' Overpass					
USG 213 (2)	-----	Cahill-Mooney	214.5' St. & Conc.	6/28/57	6/30/58	7/23/57	Good	7 87
Upper Nine Mile Road		\$129,304.92	O.P. & 172.0' Box Culv.					
S-US-USG 213 (3) U-2	7.578	F & S Contr. Co.	Grade, Surf., PM	4/14/58	250 Cal.	4/21/58	Good	41 17
Upper Nine Mile Road		\$527,230.45	Surf. & Drain		Days			
S 232 (1)	3.986	Union Const. Co.	Grade, Surf., Bit.	3/27/58	130 Cal.	4/10/58	Good	16 37
East Helena-North		\$79,394.72	Surf. Treat. & Dr.		Days			
S 253 (1)	3.567	Maronick Const.	Grade, Surf., Bit.	5/22/58	90 Cal.	Not Started		
Toston-Northerly		\$74,369.32	Surf. Treat. & Dr.		Days			
I-ING 255 (12) U-1	12.082	Peter Kiewit Sons'	Grade, Surf., Bit.	10/11/57	400 Cal.	10/15/57	Good	92 28
Idaho Line-Dillon		\$1,172,599.41	Surf. Treat. & Dr.		Days			
I-ING 255 (12) U-2	-----	C.B.Lauch Const.	280.5' St. & Conc.Br.	10/11/57	7/31/59	5/16/58	Good	6 1
Idaho Line-Dillon		\$148,617.38	118.0' St. & Conc.Br.					
S 304 (3)	5.283	Naranche & Konda	Grade & Drain	10/20/57	150 Cal.	11/4/57	Completed	
Galen-Anaconda		\$90,764.29			Days	5/2/58		

Division 220

F 8 (10)	7.372	Richardson Const.	PMO & Seal Coat	7/26/57	100 Cal.	8/21/57	Shutdown	91
W.S.Springs-Harlowton		\$164,147.53	Oiling		Days	10/3/57		
F 76 (4) U-1	6.248	S.S.Mullen, Inc.	Grade, Surf., Bit.	12/19/57	120 Cal.	5/1/58	Fair	14 11
Gallatin Gateway-So.		\$299,240.18	Surf. Tr. & Drain		Days			
F 76 (4) U-2	-----	Haggerty-Messmer	260' St. & Conc.	12/14/56	10/31/58	2/11/57	Shutdown	99
Gallatin Gateway-So.		\$145,224.70	Bridge			10/25/57		
F 76 (5) U-2	4.997	Peter Kiewit Sons'	Grade, Surf., Bit.	9/27/56	300 Cal.	10/5/56	Shutdown	89
Gallatin Gateway-So.		\$723,340.26	Surf. Treat. & Dr.		Days	10/18/57		
I 117 (10) U-1	7.756	Albert Lalonde Co.	Grade, Surf., Plant	3/27/58	250 Cal.	5/5/58	Fair	51 7
Livingston-Big Timber		\$805,256.93	Mix, Dr. & 118.0' Conc. Br.		Days			
I 117 (10) U-2	4.029	Albert Lalonde Co.	Grade, Surf., PMO	4/24/58	300 Cal.	Not Started		
Livingston-Big Timber		\$1,537,336.57	& Drain		Days			
S 186 (5)	10.136	R.J.Sundling	Surf. & PMO	4/24/58	90 Cal.	Not Started		
Wilsall-Northeast		\$146,290.46			Days			
F 217 (9) U-1	11.529	Naranche & Konda	Grade, Surf., & Dr.	5/23/57	300 Cal.	7/8/57	Shutdown	99
Gardiner-Livingston		\$428,289.07			Days	12/5/57		

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1958

Division 220 (Continued)

F 217 (9) U-2	-----	Holm Const. Co.	450.0' St. & Conc.	10/25/56	10/31/58	3/13/57	--	--	51
Gardiner-Livingston		\$275,872.92	Bridge						
US 370 (8) & 370 (10)	3.672	McLaughlin, Inc.	Grade, Surf., PMO,	7/26/57	180 Cal.	8/19/57	Good	15	61
Bozeman-Wilsall		\$267,622.97	Seal Coat Oiling & Dr.		Days				

DISTRICT THREE - GREAT FALLS

Division 310

S 2 (13) Unit 2	6.234	Earl L. McNutt	Grade & Drain	6/28/57	150 Cal.	7/15/57	Good	3	99
Helena-Flesher Pass		\$249,363.76			Days				
R-AD 4 (2)	0.511	City Constructors	Grade, Surf., Bit.	12/19/57	100 Cal.	5/19/58	Good	5	13
Malmstrom Air Force		\$118,839.27	Surf. & Drain		Days				
Base-Gt. Falls Road									
DS 91 (4)	3.443	Union Credit Co.	Grade, Surf., Bit.	5/22/58	90 Cal.	Not Started			
Eden-Great Falls		\$143,831.96	Surf. Treat. & Dr.		Days				
S 96 (3)	8.067	Nilson-Smith Const.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/12/57	Good	--	45
Conrad-East		\$208,004.55	Surf. Treat., Dr. & 50.0' T.T. Bridge		Days				
I 182 (5)	-----	C.B. Lauch Const.	130.0' St. & Conc. Br.	8/30/57	10/31/58	9/16/57	Good	11	57
Cascade-Ulm		\$153,436.90	2-100.0' " " " "						
I 182 (6)	12.461	Hilde Const. Co.	Grade, Surf. & Dr.	12/19/57	350 Cal.	3/31/58	Good	48	14
Cascade-Ulm		\$1,198,101.12			Days				
S 198 (1)	8.870	S. Birch, Inc. & S. Birch & Sons	Grade, Surf., Bit.	12/19/57	200 Cal.	3/31/58	Good	45	52
Belt-Highwood		\$292,055.79	Surf. Treat. & Dr.		Days				
IN 211 (12)	13.783	E.C. Powell	PMO, Seal Coat & Guard Rail	4/25/57	90 Cal.	6/14/57	Shutdown		81
Vaughn-Conrad		\$173,983.54			Days		9/14/57		
FG 224 (5)	0.195	Robertson & Cave	Grade, Surf., Conc.	9/26/57	8/31/59	10/15/57	Good	22	26
Gt. Falls Streets		Sletten Const. Co.	Pave., RMO, Seal Coat Oil, Dr. & 75.33' Steel Br.						
		\$647,370.79							
S 228 (2) U-1	9.777	Naranche & Konda	Grade, Surf., Bit.	10/21/57	180 Cal.	11/4/57	Good	41	68
Augusta-Southwest		\$270,895.04	Surf. Treat. & Dr.		Days				
F 238 (7)	10.454	Naranche & Konda	Grade, Surf., PMO,	Subj. to	300 Cal.				
Wolf Creek-Augusts		\$1,058,369.51	Seal Coat Oil & Dr.	BPR Conc.	Days				
US 246 (1)	0.674	Helena Sand & Grav.	Grade, Surf., PMO	10/24/57	150 Cal.	4/7/58	Fair	30	24
Unionville-Helena		\$206,006.92	& Drain		Days				
S-US 246 (2)	3.388	Dillsworth Const.	Grade, Surf., Bit.	12/19/57	120 Cal.	1/9/58	Good	15	83
Unionville-Helena		\$160,921.22	Surf. Treat. & Dr.		Days				
S 310 (5)	1.675	Hilde Const. Co.	Grade, Surf., RMO,	8/30/57	150 Cal.	9/13/57	Good	--	91
Pendroy-Conrad		\$48,884.45	Seal Coat Oil & Dr.		Days				
S 339 (7)	9.123	Zook Bros. Const.	Grade, Surf., Bit.	12/19/57	180 Cal.	4/23/58	Good	62	25
Fort Benton-Chester		\$294,471.47	Surf. Treat. & Dr.		Days				

MONTHLY CONSTRUCTION REPORT

Month Ending May 31, 1958

Division 320

F 132 (6) U-1	3.737	Baltrusch Const. Co.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/24/57	Good	30	82
Chester-Gildford		\$160,032.89	Surf. Treat. & Dr.		Days				
S 187 (1) U-1	12.665	J.F.England's Sons	Grade, Surf., Bit.	3/27/58	250 Cal.	4/30/58	Fair	25	11
Armells Creek-Hays-Harlem		& R.A.Millard	Surf. Treat. & Dr.		Days				
		\$437,338.28							
S 187 (1) U-2	-----	Robinson & Shepherd	75.0' T.T. Pile Br.	3/27/58	8/31/58	5/23/58	Fair	4	11
Armells Creek-Hays-Harlem		\$38,480.22	100.0' " " " "						
S 187 (2) U-1	14.054	Roth Const. Co.	Grade, Surf., Bit.	9/26/57	350 Cal.	4/2/58	Good	38	31
Armells Creek-Hays-Harlem		\$477,952.17	Surf. Treat. & Dr.		Days				
S 187 (2) U-2	-----	F.L.Flynn & Co.	100.0' T.T. Bridge	9/26/57	6/30/58	12/4/57	Completed		
Armells Creek-Hays-Harlem		\$44,548.94				5/10/58			
S 187 (3) U-1	12.624	Baltrusch Const.	Grade, Surf., Bit.	6/28/57	450 Cal.	7/30/57	Good	15	43
Armells Creek-Hays-Harlem		\$547,714.28	Surf. Treat. & Dr.		Days				
F 210 (2)	6.012	McLaughlin, Inc.	Grade, Surf., Bit.	8/29/56	220 Cal.	9/17/56	Fair	14	81
Babb-South		\$686,562.83	Surf. Treat. & Dr.		Days				
S 217 (1)	1.465	Getter Trucking	Grade, Surf., Bit.	10/29/57	100 Cal.	11/12/57	Good	13	71
Zurich-North		\$76,330.33	Surf. Treat., Dr. & 25.0' & 75.0' T.T. Bridges		Days				
S 222 (1)	5.766	Baltrusch Const.	Grade, Surf., Bit.	9/26/57	150 Cal.	11/18/57	Good	--	70
Gildford-North		\$149,652.75	Surf. Treat. & Dr.		Days				
S 249 (2) U-1	6.409	Zook Bros.	Grade, Surf., Bit.	7/26/57	200 Cal.	8/4/57	Good	14	77
Starr School Route		\$193,027.09	Surf. Treat. & Dr.		Days				
S 340 (4)	6.975	Zook Bros.	Grade, Surf., Dr.	9/26/57	180 Cal.	10/12/57	Completed		
Cleveland-Chinook		\$156,401.44	& 57.0' T.T. Bridge		Days	5/17/58			
S 366 (3)	7.309	S.Birch, Inc. & S.Birch & Sons	Grade, Surf., & Dr.	10/24/57	200 Cal.	11/4/57	Fair	26	74
Sunburst-Sweetgrass-Westerly Loop		\$173,122.33			Days				

DISTRICT FOUR - GLENDIVEDivision 410

S 32 (8)	7.949	Albert Lalonde	Grade, Surf., Bit.	8/30/57	180 Cal.	9/12/57	Completed		
Glendive-Richey		\$153,812.49	Surf. Treat. & Dr.		Days	5/27/58			
S 128 (3)	7.415	Roth Const. Co.	Grade, Surf., & Dr.	5/22/58	200 Cal.	Not Started			
Wibaux-Sidney		\$218,441.91			Days				
F 130 (15) U-2	-----	Sterhan Const.	2 Conc. Brs.-7 Mile	4/24/58	11/30/58	5/2/58	Fair	12	5
Terry-Glendive		\$131,106.79	Creek; 2 Conc. Brs.-Dry Creek						
F 213 (3)	-----	Schye & Sullivan & Riedesel Const.	1317.5' St. & Conc. Bridge	9/27/56	11/30/58	11/5/56	Good	42	92
Yellowstone River Bridge-Glendive		\$923,480.60							
S 302 (13)	----	Schye & Sullivan & Riedesel Const.	825.0' St. & Conc. Bridge	6/28/57	8/31/59	9/11/57	--	--	38
Terry-Brockway		\$605,235.62							

MONTHLY CONSTRUCTION REPORT
 Month Ending May 31, 1958

(Y)

Division 410 (Continued)									
F 391 (4)	10.615	Harris Const. Co.	Grade, Surf., Bit.	3/28/57	400 Cal.	7/30/57	Good	23	99
Circle-Sidney		\$630,079.40	Surf. Treat. & Dr.		Days				
F 391 (8)	9.035	Frank E. Olson	Grade, Soil Cement	5/12/58	220 Cal.	Not Started			
Circle-Sidney		\$653,237.49	Stab. Base, Bit.		Days				
SMP 1199 - Dawson,	-----	Culp Const. Co.	Crush & Stockpile	12/19/57	7/31/58	3/26/58	Good	11	77
McCone, Prairie, Richland		\$70,158.00	111,000 Tons						
& Wibaux Counties									

Division 420									
F 84 (25) U-1	9.030	Albert Lalonde	Grade, Surf., P.M.	3/27/58	250 Cal.	4/8/58	Good	65	20
W.P.-No.Dak. Line		\$483,938.91	& Drain		Days				
F 84 (25) U-2	-----	Walter Mackin & Son	120.0' Conc. Bridge	3/27/58	8/31/58	4/25/58	Fair	8	18
W.P.-No.Dak. Line		\$48,223.18							
S 197 (3)	9.406	Wm.W.Strever	Grade, Surf., Bit.	8/30/57	200 Cal.	9/20/57	Fair	20	32
Scobey-Canadian Line		\$272,264.09	Surf. Treat. & Dr.		Days				
S 202 (2)	7.507	Norgaard & Hilling	Grade, Surf., Bit.	8/30/57	180 Cal.	4/21/58	--	19	1
Brockton-North		\$174,510.94	Surf. Treat. & Dr.		Days				
S 206 (1) U-1	5.483	Richardson Const.	Grade, Surf., Bit.	10/24/57	150 Cal.	10/31/57	--	--	48
Homestead-East & West		\$142,018.42	Surf. Treat. & Dr.		Days				
F 232 (2)	8.058	Norgaard & Hilling	Grade, Surf., Bit.	12/14/56	200 Cal.	4/1/57	Shutdown		93
Nashua-Wolf Point		\$325,288.53	Surf. Treat. &		Days		10/2/57		
			63.0' T.T.Bridge						
F 240 (8) & F 240 (9)	2.361	Richardson Const.	Grade, Surf., PMO	9/26/57	150 Cal.	10/9/57	--	8	56
W.P.Sts. & W.P.-No.Dak. Line		\$292,455.92	& Drain		Days				
F-FG 273 (9)	0.820	Norgaard & Hilling	Grade, Surf., Bit.	9/17/56	8/31/58	9/24/56	Shutdown		88
Sidney-Culbertson		\$335,468/82	Surf. Treat., Dr. &				11/9/57		
			264' St. Br. & O.P.						
F 333 (16) U-2	2.517	Cherf Bros., Inc. &	Grade & Drain	4/24/58	200 Cal.	5/13/58	Fair	24	8
Grass Range-Malta		Sandkay Contr., Inc.			Days				
		\$487,470.17							
S 337 (8)	10.776	Phillips County	Grade & Drain	8/6/57	9/30/58	8/14/57	Good	20	83
Malta-Loring		\$116,561.64							

Division 430									
S-US 19 (2)	1.442	Walling Const.	Grade, Surf., PMO,	9/9/57	9/15/58	10/14/57	--	--	70
Lewistown-Forest Groave		\$172,791.57	& 49.1' St. & Conc. Bridge						
F 103 (9)	9.962	S. Birch, Inc. &	Grade, Surf., Bit.	5/23/57	230 Cal.	6/20/57	Shutdown		86
Lewistown-Roy		S. Birch & Sons	Surf. Treat. & Dr.		Days		11/20/57		
		\$448,507.50							

MONTHLY CONSTRUCTION REPORT

Month Ending May 31, 1958

Division 430 (Continued)

F 157 (13)	9.090	J.F.England's Sons	Grade, Surf., Bit.	7/26/57	200 Cal.	9/16/57	Fair	12	64
Miles City-Jordan		\$269,588.58	Surf. Treat. & Dr.		Days				
S 191 (2)	10.161	Roth Constr. Co.	Grade, Surf., & Dr.	9/26/57	200 Cal.	10/16/57	--	--	68
Jordan-Haxby		\$255,611.27			Days				
F-FLH 333 (13)	-----	N.A.Nelson Const.	698.0' St. & Conc.	10/25/56	11/30/58	11/26/56	Shutdown		44
Grass Range-Malta		\$718,051.25	Bridge			12/20/57			
F 333 (15) U-3	4.517	P.J.Anderson & Sons	Grade, Surf. & Dr.	4/24/58	180 Cal.	5/13/58	Good	52	6
Grass Range-Malta		& Stoen Const. Co.			Days				
		\$451,099.69							
DS 356 (6)	11.69	Richardson Const.	P.M.Surf. & Seal	5/22/58	90 Cal.	Not Started			
Winnett-South		\$110,664.47	Coat Oiling		Days				

DISTRICT FIVE - BILLINGSDivision 510

S 26 (5)	-----	W.Mackin & Son	576' St. & Conc.	10/27/55	7/31/57	3/15/56	Good	13	95
St. Xavier-Hardin		\$275,071.04	Bridge						
S 26 (6) U-1	8.436	R. J. Sundling	Grade, Surf., Bit.	6/28/57	200 Cal.	7/22/57	Good	25	97
St. Xavier-Hardin		\$351,061.34	Surf. Treat. & Dr.		Days				
F 46 (4) U-2	11.307	Hilde Const. Co.	Surf. & Bit. Surf.	12/19/57	150 Cal.	3/12/58	Completed		
Hardin-Custer		\$148,828.66	Treat.		Days	5/29/58			
I-ING 90-8 (6) 441	-----	Cherf Bros., Inc.	457.0' Conc. O.P.	5/1/58	6/30/59	5/14/58	Fair	6	1
Billings Southside E. & W.		Sandkay Contr., Inc.	133.0' Conc. Br.						
		\$442,096.74	3-153.0' Conc. Br.						
			3-81.5' Conc. Br., Approaches & Drain						
IN 90-9 (5) 498 U-2	-----	Cherf Bros. Inc.	1-209.5' Conc. O.P.	5/22/58	7/31/59	Not Started			
IN 90-9 (7) 508 U-2		Sandkay Contr., Inc.	2-118.0' Conc. O.P.						
Crow Agency-Hardin		\$347,819.25	2-133.0' Conc. O.P.						
			1-164.5' Conc. Br.						
IN 90-9 (6) 510	6.557	Long Const. Co.Inc.	P.M.Surf. & Seal	5/22/58	100 Cal.	Not Started			
Wyo. Line-Crow Agency		\$156,941.94	Coat Oiling		Days				
S 192 (2) U-1	-----	W.R.Cahoon Const.	120.0' Conc. Br.	3/27/58	8/31/58	5/1/58	Good	8	16
Adobe Road, Laurel		\$38,076.19							
F-FG 228 (14)	-----	W.R.Cahoon Const.	1713.30' St. & Conc.	10/24/57	10/31/59	11/13/57	Good	25	11
Laurel-Billings		\$1,042,703.83	Overpass						
S 236 (2)	6.511	G.E.Marshall	Grade, Surf. & Dr.	10/29/57	180 Cal.	12/9/57	Fair	6	75
Custer-Musselshell		\$152,823.98			Days				

Division 520

F 2 (14)	10.261	Harris Const. Co.	Grade, Surf., Bit.	3/28/57	300 Cal.	6/14/57	--	17	80
Baker-Wibaux		\$432,527.57	Surf. Treat. & Dr.		Days				

MONTHLY CONSTRUCTION REPORT

PAF

Month Ending May 31, 1958

Division 520 (Continued)

S 45 (7)	-----	J.F.England's Sons	138' Conc. Bridge	10/24/57	8/31/58	Not Started			
Brandenberg-Garland-M. City		\$35,538.42							
F 86 (16)	12.247	Bober Const. Co.	Grade, Surf., Bit.	6/28/57	250 Cal.	8/6/57	Good	50	70
Miles City-No.Dak. Line		\$490,509.55	Surf. Treat., Drain & 47.0' T.T.Bridge		Days				
F 334 (15) U-1	10.980	Peter Kiewit Sons	Grade, Soil Cement	9/26/57	200 Cal.	10/7/57	Good	70	45
Crow Agency-Broadus		\$557,392.89	Base, PMO & Drain		Days				
S 362 (4)	8.129	Wickens Bros.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/21/57	Good	31	94
Lame Deer-Colstrip		\$257,052.73	Surf. Treat. & Drain		Days				
F-FG 384 (3)	-----	W.P.Roscoe Co.	825.0' St. & Conc.	3/28/56	11/30/57	6/16/56	Good	10	95
Forsyth-Northwest		\$659,759.95	Bridge & Overpass						
DF-DFG 384 (4)	1.244	Billings Blacktop	Grade, Surf., Bit.	5/22/58	150 Cal.		Not Started		
Forsyth-Northwest		& Gibson Const.	Surf. Treat. & Dr.		Days				
		\$140,740.23							
SMP 4499 - Rosebud,	-----	Culp Construction	Crush & Stockpile	12/19/57	7/31/58	Not Started			
Custer and Fallon		\$51,270.00	70,000 Tons						

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1958

CLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
<u>DISTRICT ONE - MISSOULA</u>									
<u>Division 110</u>									
F 161 (4) U-2 Skalkaho Road	4.522	O'Brien Const. Co. \$124,586.72	Surf., Bit. Surf. 8/30/57 Treat. & 1,880 Lin. Ft. Metal Ditch Lining		125 Cal. Days	9/9/57	Good	--	90
S 226 (1) Hamilton-East	2.938	Union Credit Co. \$125,933.81	Grade, Surf., Bit. 7/26/57 Surf. Treat. & Dr.		100 Cal. Days	8/9/57	Fair	9	95
F-FG 249 (7) Garrison-Helena	-----	W.P. Roscoe Co. \$172,714.24	426.00' St. & Conc. Overpass	12/19/57	6/30/59	3/17/58	Good	11	19
S 268 (1) West Fork-Bitterroot River	15.557	Ravalli County \$135,570.35	Surf. & P. Mix	1/23/58	---	1/23/58	Good	12	29
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. \$197,789.64	Grade, Surf., B.S.T., Dr. & 18.0' St. & Conc. Overpass	6/25/58	230 Cal. Days	Not Started			
U-UG 405 (2) Missoula Streets	-----	Pew Construction \$638,472.00	551.6 St. & Comb. Br. & Overpass	4/25/57	7/31/59	6/30/57	Good	14	94
<u>Division 120</u>									
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. Co. \$314,136.66	Agg. Surf., P.M. Surf. & Seal Coat	6/25/58	70 Cal. Days	Not Started			
F 118 (7) Libby-Rexford	0.631	N.A. Nelson Const. \$687,696.05	Grade, Surf., B.S.T. Dr. & 698.0' St. & Conc. Br.	12/19/56	12/29/59	1/7/58	Good	10	7
S 178 (2) Moiese-Charlo-Nine Pipe	4.825	Holland Const. Co. \$247,184.42	Grade, Surf., B.S.T. & Drain	5/23/57	100 Cal. Days	7/29/57	Completed 6/23/58		
F 191 (14) U-2 Pablo-Kalispell	4.831	O'Brien Const. Co. \$160,092.23	Surf. & B.S.T.	12/19/57	90 Cal. Days	1/7/58	Completed 6/9/58		
F 191 (16) U-1 Pablo-Kalispell	7.488	Duffy Reed Const. \$416,191.27	Grade, Surf., B.S.T. & Drain	4/25/57	300 Cal. Days	5/21/57	Completed 6/3/58		
DF 191 (18) Pablo-Kalispell	7.488	Nilson-Smith \$134,441.25	P.M. Surf. & Seal Coat Oiling	5/22/58	130 Cal. Days	6/4/58	Good	21	21
S 204 (1) Echo Lake-East & West	8.468	Union Const. Co. \$350,402.95	Grade, Surf., B.S.T., Dr. & 19.0' T.T. Bridge	9/26/57	200 Cal. Days	10/2/57	Fair	25	79
DS 204 (2) Echo Lake-East & West	8.465	Naranche & Konda \$ 95,857.73	P.M. Surf. & Seal Coat	6/25/58	100 Cal. Days	Not Started			

DISTRICT TWO - BUTTEDivision 210

S 6 (3)	8.801	Kiely Const. Co.	Grade, Surf., Bit.	3/27/58	250 Cal.	4/14/58	Good	69	54
Townsend-Canyon Ferry-Glasoill		\$458,842.13	Surf. Tr. & Drain		Days				
DS 35 (8)	3.302	O'Brien Const. Co.	Grade, Surf. & Dr.	5/22/58	120 Cal.	6/10/58	Fair	35	18
Jackson-Dillon		\$ 97,857.73			Days				
S 49 (5)	3.26	Meagher County	Grade & Drain	10/22/57	9/30/58	11/7/57	Fair	6	95
W.S.Springs-West		\$25,486.50							
I-ING 82-01 (6) U-1	4.997	F & S Contr. Co.	Grade, Surf., Bit.	3/27/58	300 Cal.	5/2/58	Good	60	16
Idaho Line-Dillon		\$918,343.81	Surf. Treat. & Dr.		Days				
I-ING 82-01 (6) U-2	-----	W.R.Cahoon Const.	118.0' Overpass	3/27/58	10/31/58	4/15/58	Good	13	12
Idaho Line-Dillon		\$213,007.09	450.0' Overpass						
DF 164 (11)	11.995	Kiely Const. Co.	P.M. Surf. &	6/25/58	130 Cal.	Not Started			
Philipsburg-Anaconda		\$301,568.39	Seal Coat		Days				
USG 213 (2)	-----	Cahill-Mooney	214.5' St. & Conc.	6/28/57	6/30/58	7/23/57	Good	7	96
Upper Nine Mile Road		\$129,304.92	O.P. & 172.0' Box Culv.						
S-US-USG 213 (3) U-2	7.578	F & S Contr. Co.	Grade, Surf., PM	4/14/58	250 Cal.	4/21/58	Good	20	31
Upper Nine Mile Road		\$527,230.45	Surf. & Drain		Days				
S 232 (1)	3.986	Union Const. Co.	Grade, Surf., Bit.	3/27/58	130 Cal.	4/10/58	Good	16	64
East Helena-North		\$79,394.72	Surf. Treat. & Dr.		Days				
S 253 (1)	3.567	Maronick Const.	Grade, Surf., Bit.	5/22/58	90 Cal.	6/11/58	Good	10	9
Toston-Northerly		\$74,369.32	Surf. Treat. & Dr.		Days				
I-ING 255 (12) U-1	12.082	Peter Kiewit Sons'	Grade, Surf., Bit.	10/11/57	400 Cal.	10/15/57	Good	120	40
Idaho Line-Dillon		\$1,172,599.41	Surf. Treat. & Dr.		Days				
I-ING 255 (12) U-2	-----	C.B.Lauch Const.	280.5' St. & Conc.Br.	10/11/57	7/31/59	5/16/58	Good	8	6
Idaho Line-Dillon		\$148,617.38	118.0' St. & Conc.Br.						

Division 220

F 8 (10)	7.372	Richardson Const.	PMO & Seal Coat	7/26/57	100 Cal.	8/21/57	Shutdown		91
W.S.Springs-Harlowton		\$164,147.53	Oiling		Days		10/3/57		
F 76 (4) U-1	6.248	S.S.Mullen, Inc.	Grade, Surf., Bit.	12/19/57	120 Cal.	5/1/58	Fair	14	33
Gallatin Gateway-So.		\$299,240.18	Surf. Tr. & Drain		Days				
F 76 (4) U-2	-----	Haggerty-Messmer	260' St. & Conc.	12/14/56	10/31/58	2/11/57	--	3	99
Gallatin Gateway-So.		\$145,224.70	Bridge						
F 76 (5) U-2	4.997	Peter Kiewit Sons'	Grade, Surf., Bit.	9/27/56	300 Cal.	10/5/56	Shutdown	--	89
Gallatin Gateway-So.		\$723,340.26	Surf. Treat. & Dr.		Days		10/18/57		
I 117 (10) U-1	7.756	Albert Lalonde Co.	Grade, Surf., P.M.	3/27/58	250 Cal.	5/5/58	Fair	88	14
Livingston-Big Timber		\$805,256.93	Dr. & 118.0' Conc. Br.		Days				
I 117 (10) U-2	4.029	Albert Lalonde Co.	Grade, Surf., PMO	4/24/58	300 Cal.	6/25/58	Fair	18	0
Livingston-Big Timber		\$1,537,336.57	& Drain		Days				
S 186 (5)	10.136	R.J.Sundling	Surf. & PMO	4/24/58	90 Cal.	6/23/58	Good	12	5
Wilsall-Northeast		\$146,290.46			Days				
F 217 (9) U-1	11.529	Naranche & Konda	Grade, Surf., & Dr.	5/23/57	300 Cal.	7/8/57	Shutdown		99
Gardiner-Livingston		\$428,289.07			Days		12/5/57		

Division 220 (Continued)

F 217 (9) U-2	-----	Holm Const. Co.	450.0' St. & Conc.	10/25/56	10/31/58	3/13/57	--	--	51
Gardiner-Livingston		\$275,872.92	Bridge						
US 370 (8) & 370 (10)	3.672	McLaughlin, Inc.	Grade, Surf., PMO,	7/26/57	180 Cal.	8/19/57	Fair	24	91
Bozeman-Wilsall		\$267,622.97	Seal Coat Oiling & Dr.		Days				

DISTRICT THREE - GREAT FALLS

Division 310

S 2 (13) Unit 2	6.234	Earl L. McNutt	Grade & Drain	6/28/57	150 Cal.	7/15/57	Completed		
Helena-Flesher Pass		\$249,363.76			Days		6/9/58		
R-AD 4 (2)	0.511	City Constructors	Grade, Surf., Bit.	12/19/57	100 Cal.	5/19/58	Good	30	36
Malmstrom Air Force Base-Gt. Falls Road		\$118,839.27	Surf. & Drain		Days				
DS 91 (4)	3.443	Union Credit Co.	Grade, Surf., Bit.	5/22/58	90 Cal.	6/9/58	Good	16	9
Eden-Great Falls		\$143,831.96	Surf. Treat. & Dr.		Days				
S 96 (3)	8.067	Nilson-Smith Const.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/12/57	Poor	--	55
Conrad-East		\$208,004.55	Surf. Treat., Dr. & 50.0' T.T. Bridge		Days				
DS 115 (4)	9.190	S. Birch, Inc. & S. Birch & Sons	Agg. Surf., P.M.	6/25/58	150 Cal.	Not Started			
Hilger-Winifred-Big Sandy		\$205,803.08	Surf. & Seal Coat		Days				
I 182 (5)	-----	C.B. Lauch Const.	130.0' St. & Conc. Br.	8/30/57	10/31/58	9/16/57	Fair	14	63
Cascade-Ulm		\$153,436.90	2-100.0' " " "						
I 182 (6)	12.461	Hilde Const. Co.	Grade, Surf. & Dr.	12/19/57	350 Cal.	3/31/58	Fair	67	19
Cascade-Ulm		\$1,198,101.12			Days				
S 198 (1)	8.870	S. Birch, Inc. & S. Birch & Sons	Grade, Surf., Bit.	12/19/57	200 Cal.	3/31/58	Fair	23	64
Belt-Highwood		\$292,055.79	Surf. Treat. & Dr.		Days				
IN 211 (12)	13.783	E.C. Powell	PMO, Seal Coat & Guard Rail	4/25/57	90 Cal.	6/14/57	Shutdown		81
Vaughn-Conrad		\$173,983.54			Days		9/14/57		
FG 224 (5)	0.195	Robertson & Cave	Grade, Surf., Conc.	9/26/57	8/31/59	10/15/57	Good	22	31
Gt. Falls Streets		\$647,370.79	Pave., RMO, Seal Coat Oil, Dr. & 75.33' St. Br.						
S 228 (2) U-1	9.777	Naranche & Konda	Grade, Surf., Bit.	10/21/57	180 Cal.	11/4/57	Poor	26	73
Augusta-Southwest		\$270,895.04	Surf. Treat. & Dr.		Days				
F 238 (7)	10.454	Naranche & Konda	Grade, Surf., PMO,	5/26/58	300 Cal.	6/9/58	Fair	17	2
Wolf Creek-Augusta		\$1,058,369.51	Seal Coat Oil & Dr.		Days				
US 246 (1)	0.674	Helena Sand & Grav.	Grade, Surf., PMO	10/24/57	150 Cal.	4/7/58	Fair	25	43
Unionville-Helena		\$206,006.92	& Drain		Days				
S-US 246 (2)	3.388	Dillsworth Const.	Grade, Surf., Bit.	12/19/57	120 Cal.	1/9/58	Poor	17	97
Unionville-Helena		\$160,921.22	Surf. Treat. & Dr.		Days				
S 310 (5)	1.675	Hilde Const. Co.	Grade, Surf., RMO,	8/30/57	150 Cal.	9/13/57	--	--	91
Pendroy-Conrad		\$48,884.45	Seal Coat Oil & Dr.		Days				

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1958

Division 310 (Continued)

S 339 (7) Fort Benton-Chester	9.123	Zook Bros. Const. \$294,471.47	Grade, Surf., Bit. Surf. Treat. & Dr.	12/19/57	180 Cal. Days	4/23/58	Fair	50	54
----------------------------------	-------	-----------------------------------	--	----------	------------------	---------	------	----	----

Division 320

F 132 (6) U-1 Chester-Gildford	3.737	Baltrusch Const. \$160,032.89	Grade, Surf., Bit. Surf. Treat. & Dr.	8/30/57	200 Cal. Days	9/24/57	Poor	4	90
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.B.England's Sons & R. A. Millard \$437,338.28	Grade, Surf., Bit. Surf. Treat. & Dr.	3/27/58	250 Cal. Days	4/30/58	Good	35	31
S 187 (1) U-2 Armells Creek-Hays-Harlem	-----	Robinson & Shepherd \$38,480.22	75.0' T.T. Pile Br. 100.0' " " "	3/27/58	8/31/58	5/23/58	Fair	4	16
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. \$477,952.17	Grade, Surf., Bit. Surf. Treat. & Dr.	9/26/57	350 Cal. Days	4/2/58	Fair	10	42
S 187 (3) U-1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. \$547,714.28	Grade, Surf., Bit. Surf. Treat. & Dr.	6/28/57	450 Cal. Days	7/30/57	Good	5	47
F 210 (2) Babb-South	6.012	McLaughlin, Inc. \$686,562.83	Grade, Surf., Bit. Surf. Treat. & Dr.	8/29/56	220 Cal. Days	9/17/56	Good	19	86
S 217 (1) Zurich-North	1.465	Getter Trucking \$76,330.33	Grade, Surf., Bit. Surf. Treat. & Dr.	10/29/57	100 Cal. Days	11/12/57	Fair	8	87
S 222 (1) Gildford-North	5.766	Baltrusch Const. \$149,652.75	Grade, Surf., Bit. Surf. Treat. & Dr.	9/26/57	150 Cal. Days	11/18/57	Poor	6	90
S 249 (2) U-1 Starr School Route	6.409	Zook Bros. \$193,027.09	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57	200 Cal. Days	8/4/57	Fair	15	82
S 366 (3) Sunburst-Sweetgrass- Westerly Loop	7.309	S. Birch, Inc. & S. Birch & Sons \$173,122.33	Grade, Surf., & Dr.	10/24/57	200 Cal. Days	11/4/57	Fair	26	99

DISTRICT FOUR - GLENDIVE

Division 410

S 128 (3) Wibaux-Sidney	7.415	Roth Const. Co. \$218,441.91	Grade, Surf., & Dr.	5/22/58	200 Cal. Days	6/17/58	Good	32	16
F 130 (15) U-2 Terry-Glendive	-----	Sterhan Const. \$131,106.79	2 Conc. Brs. -7 Mile Creek; 2 Conc. Brs. -Dry Creek	4/24/58	11/30/58	5/2/58	Poor	15	9
F 213 (3) Yellowstone River Bridge-Glendive	-----	Schye & Sullivan & Riedesel Const. \$923,480.60	1317.5' St. & Conc. Bridge	9/27/56	11/30/58	11/5/56	Good	33	95
S 302 (13) Terry-Brockway	-----	Schye & Sullivan & Riedesel Const. \$605,235.62	825.0' St. & Conc. Bridge	6/28/57	8/31/59	9/11/57	--	5	38
F 391 (4) Circle-Sidney	10.615	Harris Const. Co. \$630,079.40	Grade, Surf., Bit. Surf. Treat. & Dr.	3/28/57	400 Cal. Days	7/30/57	Completed 5/29/58		

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1958

Division 410 (Continued)

F 391 (8) Circle-Sidney	9.035	Frank E. Olson \$653,237.49	Grade, Soil Cement Stab. Base, Bit. Surf. Treat. & Dr. Crush & Stockpile 111,000 Tons	5/12/58	220 Cal. Days	6/23/58	--	5	0
SMP 1199 - Dawson, McCone, Prairie, Richland & Wibaux Counties	----	Culp Const. Co. \$70,158.00		12/19/57	7/31/58	3/26/58	Fair	11	97

Division 420

F 84 (25) U-1 W.P.-No.Dak. Line	9.030	Albert Lalonde \$483,938.91	Grade, Surf., P.M. & Drain	3/27/58	250 Cal. Days	4/8/58	Good	67	46
F 84 (25) U-2 W.P.-No.Dak. Line	----	Walter Mackin & Son \$48,223.18	120.0' Conc. Br.	3/27/58	8/31/58	4/25/58	Fair	10	43
F 193 (9) & F 273 (10) Culbertson-Plentywood Sidney-Culbertson	7.842	Norgaard & Hilling \$430,359.17	Grade, Agg. Surf., P.M. Surf., Seal Coat & Drain	Subj. to BPR Concurrence	250 Cal. Days				
S 197 (3) Scobey-Canadian Line	9.406	Wm.W. Strever \$272,264.09	Grade, Surf., Bit. Surf. Treat. & Dr.	8/30/57	200 Cal. Days	9/20/57	Fair	20	49
S 202 (2) Brockton-North	7.507	Norgaard & Hilling \$174,510.94	Grade, Surf., Bit. Surf. Treat. & Dr.	8/30/57	180 Cal. Days	4/21/58	Good	39	43
S 206 (1) U-1 Homestead-East & West	5.483	Richardson Const. \$142,018.42	Grade, Surf., Bit. Surf. Treat. & Dr.	10/24/57	150 Cal. Days	10/31/57	Good	16	66
F 232 (2) Nashua-Wolf Point	8.058	Norgaard & Hilling \$325,288.53	Grade, Surf., Bit. Surf. Treat. & 63.0' T.T. Bridge	12/14/56	200 Cal. Days	4/1/57	Shutdown 10/2/57		93
F 240 (8) & F 240 (9) W.P.Sts. & W.P.-No.Dak. Line	2.361	Richardson Const. \$292,455.92	Grade, Surf., PMO & Drain	9/26/57	150 Cal. Days	10/9/57	Fair	22	63
F-FG 273 (9) Sidney-Culbertson	0.820	Norgaard & Hilling \$335,468.82	Grade, Surf., Bit. Surf. Treat., Dr. & 264' St. Br. & O.P.	9/17/56	8/31/58	9/24/56	--	--	92
F 333 (16) U-2 Grass Range-Malta	2.517	C B & S \$487,470.17	Grade & Drain	4/24/58	200 Cal. Days	5/13/58	Good	20	20
DF 333 (19) Grass Range-Malta	14.943	Northwestern Engr. \$392,756.05	Agg. Surf., P.M. Surf. & Seal Coat	6/25/58	150 Cal. Days	Not Started			
S 337 (8) Malta-Loring	10.776	Phillips County \$116,561.64	Grade & Drain	8/6/57	9/30/58	8/14/57	Completed 6/24/58		

Division 430

S-US 19 (2) Lewistown-Forest Grove	1.442	Walling Const. \$172,791.57	Grade, Surf., PMO, & 49.1' St. & Conc. Br.	9/9/57	9/15/58	10/14/57	--	--	70
F 103 (9) Lewistown-Roy	9.962	S. Birch, Inc. & S. Birch & Sons \$448,507.50	Grade, Surf., Bit. Surf. Treat. & Dr.	5/23/57	230 Cal. Days	6/20/57	--	6	86

MONTHLY CONSTRUCTION REPORT

Month End: June 30, 1958

4Y

Division 430 (Continued)

F 157 (13)	9.090	J.F.England's Sons	Grade, Surf., Bit.	7/26/57	200 Cal.	9/16/57	Poor	22	76
Miles City-Jordan		\$269,588.58	Surf. Treat. & Dr.		Days				
S 191 (2)	10.161	Roth Const. Co.	Grade, Surf., & Dr.	9/26/57	200 Cal.	10/16/57	--	--	68
Jordan-Haxby		\$255,611.27			Days				
F-FLH 333 (13)	-----	N.A.Nelson Const.	698.0' St. & Conc.	10/25/56	11/30/58	11/26/56	Fair	22	46
Grass Range-Malta		\$618,051.25	Bridge						
F 333 (15) U-3	4.517	P.J.Anderson & Sons	Grade, Surf., & Dr.	4/24/58	180 Cal.	5/13/58	Good	45	20
Grass Range-Malta		& Stoen Const. Co.			Days				
		\$451,099.69							
DF 333 (20)	12.936	Roth Const. Co.	Grade & Drain	6/25/58	300 Cal.	Not Started			
Grass Range-Malta		\$314,025.51			Days				
DS 356 (6)	11.69	Richardson Const.	P.M.Surf. & Seal	5/22/58	90 Cal.	6/2/58	Fair	20	38
Winnett South		\$110,664.47	Coat Oiling		Days				

DISTRICT FIVE - BILLINGS

Division 510

S 26 (5)	-----	W.Mackin & Son	576' St. & Conc.	10/27/55	7/31/57	3/15/56	Completed		
St. Xavier-Hardin		\$275,071.04	Bridge			6/25/58			
S 26 (6) U-1	8.436	R.J.Sundling	Grade, Surf., Bit.	6/28/57	200 Cal.	7/22/57	--	--	97
St. Xavier-Hardin		\$351,061.34	Surf. Treat. & Dr.		Days				
I-ING 90-8 (6) 441	-----	C B & S	457.0' Conc. O.P.	5/1/58	6/30/59	5/14/58	Good	19	2
Billings Southside E. & W.		\$442,096.74	133.0' Conc. Br.						
			3-153.0' Conc. Br.						
			3-81.5' Conc. Br., Approaches & Drain						
IN 90-9 (5) 498 U-1	11.594	Stanley H.Arkwright	Grade, Agg. Surf.,	Subj. to	400 Cal. Days				
IN 90-9 (7) 508 U-1		\$1,685,369.32	P.M.Surf., Seal	BPR Concurrence					
Crow Agency-Hardin			Coat & Drain						
IN 90-9 (5) 498 U-2	-----	C B & S	1-209.5' Conc. O.P.	5/22/58	7/31/59	Not Started			
IN 90-9 (7) 508 U-2		\$347,819.25	2-133.0' Conc. O.P.						
Crow Agency-Hardin			1-164.5' Conc. Br.	1-153.0' Conc. Br.					
IN 90-9 (6) 510	6.557	Long Const. Co.	P.M.Surf. & Seal	5/22/58	100 Cal.	6/23/58	--	10	--
Wyo. Line-Crow Agency		\$156,941.94	Coat Oiling		Days				
DS 176 (4)	7.429	Long Const. Co.	P.M.Surf. & Seal	6/25/58	70 Cal.	Not Started			
Molt-Billings		\$96,079.24	Coat		Days				
S 192 (2) U-1	-----	W.R.Cahoon Const.	120.0' Conc. Br.	3/27/58	8/31/58	5/1/58	Poor	7	34
Adobe Road, Laurel		\$38,076.19							
F-FG 228 (14)	-----	W.R.Cahoon Const.	1713.30' St. & Conc.	10/24/57	10/31/59	11/13/57	Poor	7	12
Laurel-Billings		\$1,042,703.83	Overpass						
S 236 (2)	6.511	G.E.Marshall	Grade, Surf. & Dr.	10/29/57	180 Cal.	12/9/57	--	--	75
Custer-Musselshell		\$152,823.98			Days				

MONTHLY CONSTRUCTION REPORT

Month Ending June 30, 1958

Division 510 (Continued)

DF 284 (9)	0.657	C.B. Lauch Const.	1-143.0' Conc. Br.	6/25/58	9/15/59	Not Started	
Broadview-Lavina		\$113,434.99	1-101.5' Conc. Br.				
			Agg. Surf. & B.S.T.				
S 289 (6) & S 346 (3)	-----	C.B. Lauch Const.	1-110.0' St. & Conc. Br.	Subj. to 7/31/59			
Red Lodge-Columbus		\$77,515.38	1-153.0' " " "	R/W Clearance			

Division 520

F 2 (14)	10.261	Harris Const. Co.	Grade, Surf., Bit.	3/28/57	300 Cal.	6/14/57	Good	20	92
Baker-Wibaux		\$432,527.57	Surf. Treat. & Dr.		Days				
S 45 (7)	-----	J.F. England's Sons	138' Conc. Bridge	10/24/57	8/31/58	Not Started			
Brandenberg-Garland-M. City		\$35,538.42							
F 86 (16)	12.247	Bober Const. Co.	Grade, Surf., Bit.	6/28/57	250 Cal.	8/6/57	Fair	24	78
Miles City-No. Dak. Line		\$490,509.55	Surf. Treat., Drain		Days				
			& 47.0' T.T. Bridge						
F 334 (15) U-1	10.980	Peter Kiewit Sons	Grade, Soil Cement	9/26/57	200 Cal.	10/7/57	Fair	35	77
Crow Agency-Broadus		\$557,392.89	Base, PMO & Drain		Days				
S 362 (4)	8.129	Wickens Bros.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/21/57	Completed		
Lame Deer-Colstrip		\$257,052.73	Surf. Treat. & Drain		Days		5/28/58		
F-FG 384 (3)	-----	W.P. Roscoe Co.	825.0' St. & Conc.	3/28/56	11/30/57	6/16/56	Good	10	98
Forsyth-Northwest		\$659,759.95	Bridge & Overpass						
DF-DFG 384 (4)	1.244	Billings Blacktop	Grade, Surf., Bit.	5/22/58	150 Cal.	6/13/58	Good	12	6
Forsyth-Northwest		& Gibson Const.	Surf. Treat. & Dr.		Days				
		\$140,740.23							
SMP 4499 - Rosebud,	-----	Culp Construction	Crush & Stockpile	12/19/57	7/31/58	Not Started			
Custer and Fallon		\$51,270.00	70,000 Tons						

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1958

OCLC 22722944

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Of Completion	Work Began	Pro-gress	Men Emp.	% Comp.
<u>DISTRICT ONE - MISSOULA</u>									
<u>Division 110</u>									
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith Const. \$1,042,632.36	Grade, Agg. Surf. Seal Coat Oil, & Drain	Subj. to BPR conc.	300 Cal. Days				
I 90-1 (4) 60 U-2 Tarkio-Missoula	-----	Pew Const. Co. \$135,668.29	2-128.0" Conc. O.P. 17.25" Conc. U.P.	Subj. to BPR conc.	6/30/59				
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. & McLaughlin, Inc. \$2,456,634.90	Grade, Agg. Surf., PM Surf., Seal Coat Oiling & Drain	Subj. to BPR conc.	400 Cal. Days				
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. \$291,727.84	113.0" Conc. Struc. 153.0" Conc. Struc. 4-17.25" Conc. Struc.	Sub. to BPR conc.	7/31/59				
S 127 (3) U-1 Philipsburg-West	6.383	G. E. Marshall \$264,790.85	Grade, Agg. Surf. & Drain	7/22/58	200 Cal. Days	Not Started			
S 127 (3) U-2 Philipsburg-West	-----	Kirkpatrick Bros. \$ 31,811.04	101.5" Conc. Br.	7/22/58	7/31/59	Not Started			
F 161 (4) U-2 Skalkaho Road	4.522	O'Brien Const. Co. \$124,586.72	Surf., Bit. Surf. Treat. & 1,800 Lin. Ft. Metal Ditch Lining	8/30/57	125 Cal. Days	9/9/57	Completed 6/30/58		
S 226 (1) Hamilton-East	2.938	Union Credit Co. \$125,933.81	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57	100 Cal. Days	8/9/57	Completed 7/1/58		
F-FG 249 (7) Garrison-Helena	-----	W.P. Roscoe Co. \$172,714.24	426.0" St. & Conc. Overpass	12/19/57	6/30/59	3/17/58	Good	14	28
S 268 (1) West Fork-Bitterroot River	15.557	Ravalli County \$135,570.35	Surf. & Plant Mix	1/23/58	--	1/23/58	Good	16	53
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. \$197,789.64	Grade, Surf., B.S.T. Dr. & 18.0"	6/25/58	230 Cal. Days	7/2/58	Fair	18	10
U-UG 405 (2) Missoula Streets	-----	Pew Construction \$638,472.00	St. & Conc. Overpass 551.6" St. & Comb. Br. & Overpass	4/25/57	7/31/59	6/30/57	Good	--	96
U-UG 405 (3) U-2 Missoula Streets	0.832	Asphalt Const. Co. \$308,907.18	Grade, Agg. Surf., PM Surf., Seal Coat Oil.	7/22/58	120 Cal. Days	Not Started			
<u>Division 120</u>									
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. Co. \$314,136.66	Agg. Surf., PM Surf. & Seal Cost Oil.	6/25/58	120 Cal. Days	7/11/58	Fair	--	1

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1958

Division 120 (Continued)

F 118 (7)	0.631	N.A.Nelson Const.	Grade, Surf., B.S.T.	12/19/56	12/29/59	1/7/58	Good	11	9
Libby-Rexford		\$687,696.05	Dr. & 698.0' St. & Conc. Br.						
DF 191 (18)	7.488	Nilson-Smith	PM Surf. &	5/22/58	130 Cal.	6/4/58	Good	22	81
Pablo-Kalispell		\$134,441.25	Seal Coat Oiling		Days				
S 204 (1)	8.468	Union Const. Co.	Grade, Surf., B.S.T.	9/26/57	200 Cal.	10/2/57	Fair	10	99
Echo Lake-East & West		\$350,402.95	Dr. & 19.0' T.T. Bridge		Days				
DS 204 (1)	8.465	Naranche & Konda	P.M. Surf. &	6/25/58	100 Cal.	7/15/58	--	--	2
Echo Lake-East & West		\$ 95,857.73	Seal Coat		Days				
F 270 (8)	0.266	N. D. Robinson	Grade & Drain	Subj. to	90 Cal.				
Kalispell-Whitefish		\$293,698.70		BPR Conc.					

DISTRICT TWO - BUTTE

Division 210

S 6 (3)	8.801	Kiely Const. Co.	Grade, Surf., Bit.	3/27/58	250 Cal.	4/14/58	Good	58	74
Townsend-Canyon Ferry-Clasoi		\$458,842.13	Sur. Tr. & Drain		Days				
DS 9 (8)	5.614	R. J. Sundling	Reshape, Agg. Surf.	7/23/58	100 Cal.	Not Started			
Cardwell-Boulder		\$ 88,221.60	& Bit. Surf. Treat.		Days				
DS 35 (8)	3.302	O'Brien Const. Co.	Grade, Surf. & Dr.	5/22/58	120 Cal.	6/10/58	Fair	30	62
Jackson-Dillon		\$ 97,857.73			Days				
S 49 (5)	3.26	Meagher County	Grade & Drain	10/22/57	9/30/58	11/7/57	Completed		
W.S. Springs-West		\$25,486.50				6/30/58			
I-ING 82-01 (6) U-1	4.997	F & S Contr. Co.	Grade, Surf., Bit.	3/27/58	300 Cal.	5/2/58	Good	66	26
Idaho Line-Dillon		\$918,343.81	Surf. Treat. & Dr.		Days				
I-ING 82-01 (6) U-2	-----	W.R.Cahoon Const.	118.0' Overpass	3/27/58	10/31/58	4/15/58	Good	16	18
Idaho Line-Dillon		\$213,007.09	450.0' Overpass						
DF 164 (11)	11.995	Kiely Const. Co.	P.M. Surf. &	6/25/58	130 Cal.	Not Started			
Philipsburg-Anaconda		\$301,568.39	Seal Coat		Days				
S 167 (5)	4.540	Billings Const. Co.	Grade, Agg. Surf.,	Subj. to	150 Cal.	Days			
Cardwell-Southeast		\$288,200.22	Bit. Surf. Tr. & Dr.	R/W Clearance					
USG 213 (2)	-----	Cahill-Mooney	214.5' St. & Conc.	6/23/57	6/30/58	7/23/57	Completed		
Upper Nine Mile Road		\$129,304.92	O.P. & 172.0' Box Culv.			6/30/58			
S-US-USG 213 (3) U-2	7.578	F & S Contr. Co.	Grade, Surf., P.M.	4/14/58	250 Cal.	4/21/58	Good	32	36
Upper Nine Mile Road		\$527,230.45	Surf. & Drain		Days				
S 232 (1)	3.986	Union Const. Co.	Grade, Surf., Bit.	3/27/58	130 Cal.	4/10/58	Good	14	88
East Helena-North		\$ 79,394.72	Surf. Treat. & Dr.		Days				
S 253 (1)	3.567	Maronick Const.	Grade, Surf., Bit.	5/22/58	90 Cal.	6/11/58	Fair	10	15
Toston-Northerly		\$ 74,369.32	Surf. Treat. & Dr.		Days				
I-ING 255 (12) U-1	12.082	Peter Kiewit Sons'	Grade, Surf., Bit.	10/11/57	400 Cal.	10/15/57	Good	122	56
Idaho Line-Dillon		\$1,172,599.41	Surf. Treat. & Dr.		Days				
I-ING 255 (12) U-2	---	C.B.Lauch Const.	280.5' St.&Conc. Br.	10/11/57	7/31/59	5/16/58	Good	20	17
Idaho Line-Dillon		\$148,617.38	118.0' St.&Conc. Br.						

MONTH CONSTRUCTION REPORT
Month Ending July 31, 1958

Division 210 (Continued)

DS 304 (4)	2.840	Kiely Const. Co.	Agg. Surf., P.M. Surf.	7/22/58	90 Cal.	Not Started
Galen-Anaconda		\$ 67,694.35	& Seal Coat Oil.		Days	

Division 220

F 8 (10)	7.372	Richardson Const.	PMO & Seal Coat Oil.	7/26/57	100 Cal.	8/21/57	Completed		
W.S.Springs		\$164,147.53			Days		7/24/58		
F 76 (4) U-1	6.248	S.S.Mullen, Inc.	Grade, Surf., Bit.	12/19/57	120 Cal.	5/1/58	Fair	45	48
Gallatin Gateway-So.		\$299,240.18	Surf. Tr. & Drain		Days				
F 76 (4) U-2	----	Haggerty-Messmer	260' St. & Conc. Br.	12/14/56	10/31/58	2/11/57	Completed		
Gallatin Gateway-So.		\$145,224.70					7/2/58		
F 76 (5) U-2	4.997	Peter Kiewit Sons'	Grade, Surf., Bit.	9/27/56	300 Cal.	10/5/56	Completed		
Gallatin Gateway-So.		\$723,340.26	Surf. Treat. & Dr.		Days		7/24/58		
I 117 (10) U-1	7.756	Albert Lalonde Co.	Grade, Surf., P.M.	3/27/58	250 Cal.	5/5/58	Fair	80	--
Livingston-Big Timber		\$805,256.93	Dr. & 118.0' Conc. Br.		Days				
I 117 (10) U-2	4.029	Albert Lalonde Co.	Grade, Surf., PMO	4/24/58	300 Cal.	6/25/58	Fair	33	4
Livingston-Big Timber		\$1,537,336.57	& Drain		Days				
S 186 (5)	10.136	R. J. Sundling	Surf. & PMO	4/24/58	90 Cal.	6/16/58	Good	15	19
Wilsall-Northeast		\$146,290.46			Days				
F 217 (9) U-1	11.529	Naranche & Konda	Grade, Surf., & Dr.	5/23/57	300 Cal.	7/8/57	Shutdown		99
Gardiner-Livingston		\$428,289.07			Days		12/5/57		
F 217 (9) U-2	-----	Holm Const. Co.	450.0' St. & Conc. Br.	10/25/56	10/31/58	3/13/57	Good	5	74
Gardiner-Livingston		\$275,872.92							
US 370 (8) & S 370 (10)	3.672	McLaughlin, Inc.	Grade, Surf., PMO	7/26/57	100 Cal.	8/19/57	Completed		
Bozeman-Wilsall		\$267,622.97	Seal Coat Oil. & Dr.		Days		7/24/58		

DISTRICT THREE - GREAT FALLS - Division 310

R-AD 4 (2)	0.511	City Constructors	Grade, Surf., Bit.	12/19/57	100 Cal.	5/19/58	Good	12	63
Malmstrom Air Force		\$118,839.27	Surf. & Drain		Days				
Base-Gt. Falls Road									
DS 91 (4)	3.443	Union Credit Co.	Grade, Surf., Bit.	5/22/58	90 Cal.	6/9/58	Good	18	26
Eden-Great Falls		\$143,831.96	Surf. Treat. & Dr.		Days				
S 96 (3)	8.067	Nilson-Smith Const.	Grade, Surf., Bit.	8/30/57	200 Cal.	9/12/57	Good	--	74
Conrad-East		\$208,004.55	50.0' T.T.Bridge		Days				
DF 176 (6)	5.720	Nilson-Smith Const.	Grade, Agg. Surf., PM	Subj. to	180 Cal.				
Augusta-Sun River		\$439,966.00	Surf., Seal Coat & Dr.	BPR Conc.	Days				
I 182 (5)	-----	C.B.Lauch Const.	130.0' St.&Conc. Br.	8/30/57	10/31/58	9/16/57	Good	15	74
Cascade-Ulm		\$153,436.90	2-100.0' " " "						
I 182 (6)	12.461	Hilde Const. Co.	Grade, Surf. & Dr.	12/19/57	350 Cal.	3/31/58	Good	48	29
Cascade-Ulm		\$1,198,101.12			Days				
S 198 (1)	8.870	S.Birch, Inc. &	Grade, Surf., Bit.	12/19/57	200 Cal.	3/31/58	Good	40	77
Belt-Highwood		S.Birch & Sons	Surf. Treat. & Dr.		Days				
		\$292,055.79							

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1958

Division 310 (Continued)

IN 211 (12)	13.783	E. C. Powell	PMO, Seal Coat & Guard Rail	4/25/57	90 Cal. Days	6/14/57	Fair	--	88
Vaughn-Conrad		\$173,983.54							
FG 224 (5)	0.195	Robertson & Cave	Grade, Surf., Conc.	9/26/57	8/31/59	10/15/57	Good	20	38
Gt. Falls Streets		Sletten Const. Co.	Pave., RMO, Seal Coat Oil, Dr. & 75.33' St. Br.						
		\$647,370.79							
S 228 (2) U-1	9.777	Naranche & Konda	Grade, Surf., Bit.	10/21/57	180 Cal. Days	11/4/57	Fair	26	92
Augusta-Southwest		\$270,895.04	Surf. Treat. & Dr.						
F 238 (7)	10.454	Naranche & Konda	Grade, Surf., PMO	5/26/58	300 Cal. Days	6/9/58	Good	47	9
Wolf Creek-Augusta		\$1,058,369.51	Seal Coat Oil & Dr.						
US 246 (1)	0.674	Helena Sand & Grav.	Grade, Surf., PMO	10/24/57	150 Cal. Days	4/7/58	Good	35	67
Unionville-Helena		\$206,006.92	& Drain						
S-US 246 (2)	3.388	Dillsworth Const.	Grade, Surf., Bit.	12/19/57	120 Cal. Days	1/9/58	Fair	20	98
Unionville-Helena		\$160,921.22	Surf. Treat. & Dr.						
DS 251 (2)	6.342	Zook Bros. Const.	Grade, Agg. Surf.	7/22/58	150 Cal. Days	Not Started			
Helena North & East		\$147,394.66	Bit. Surf. Treat. & Drain						
S 310 (5)	1.675	Hilde Const. Co.	Grade, Surf., RMO	8/30/57	150 Cal. Days	9/13/57	Completed		
Pendroy-Conrad		\$ 48,884.45	Seal Coat Oil & Dr.			6/28/58			
S 339 (7)	9.123	Zook Bros. Const.	Grade, Surf., Bit.	12/19/57	180 Cal. Days	4/23/58	Fair	30	78
Fort Benton-Chester		\$294,471.47	Surf. Treat. & Dr.						

Division 320

DF 62 (10) & DF 225 (4), Shelby-Chester & Main St., Shelby	20.146	S. Birch, Inc. & S. Birch Const.	Grade, Agg. Surf., PM Surf., Seal Coat Oil	7/23/58	170 Cal. Days	Not Started			
		\$415,834.17							
DS 115 (4)	9.190	S. Birch, Inc. & S. Birch Const.	Agg. Surf., PM Surf. & Seal Coat	6/25/58	150 Cal. Days	Not Started			
		\$205,803.08							
Hilger-Winifred-Big Sandy									
F 132 (6) U-1	3.737	Baltrusch Const.	Grade, Surf., Bit.	8/30/57	200 Cal. Days	9/24/57	--	--	99
Chester-Gildford		\$160,032.89	Surf. Treat. & Dr.						
S 187 (1) U-1	12.665	J.F. England Sons' & R. A. Millard	Grade, Surf., Bit.	3/27/58	250 Cal. Days	4/30/58	Good	35	46
Armells Creek-Hays-Harlem		\$437,338.28	Surf. Treat. & Dr.						
S 187 (1) U-2	-----	Robinson & Shepherd	75.0' T.T. Pile Br.	3/27/58	8/31/58	5/23/58	Fair	5	40
Armells Creek-Hays-Harlem		\$ 38,480.22	100.0' " "						
S 187 (2) U-1	14.054	Roth Const. Co.	Grade, Surf., Bit.	9/26/57	350 Cal. Days	4/2/58	Good	--	64
Armells Creek-Hays-Harlem		\$477,952.17	Surf. Treat. & Dr.						
S 187 (3) U-1	12.624	Baltrusch Const.	Grade, Surf., Bit.	6/23/57	450 Cal. Days	7/30/57	Fair	30	51
Armells Creek-Hays-Harlem		\$547,714.28	Surf. Treat. & Dr.						
F 210 (2)	6.012	McLaughlin, Inc.	Grade, Surf., Bit.	8/29/56	220 Cal. Days	9/17/56	Good	15	91
Babb-South		\$686,562.83	Surf. Treat. & Dr.						

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1958

Division 320 (Continued)

S 217 (1) Zurich-North	1.465	Getter Trucking \$ 76,330.33	Grade, Surf., Bit. Surf. Treat., Dr. & 25.0' & 75.0' T.T. Bridges	10/29/57	100 Cal. Days	11/12/57	Completed 7/16/58		
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. \$ 88,267.08	PM Surf. & Seal Coat Oiling	7/22/58	100 Cal. Days		Not Started		
S 222 (1) Gildford-North	5.766	Baltrusch Const. \$149,652.75	Grade, Surf., Bit. Surf. Treat. & Dr.	9/26/57	150 Cal. Days	11/18/57	Completed 7/16/58		
S 245 (1) Gildford-South	6.728	Baltrusch Const. \$138,109.26	Grade, Agg. Surf., Bit. Surf. Treat. & Dr.	7/22/58	180 Cal. Days		Not Started		
S 249 (2) U-1 Starr School Route	6.409	Zook Bros. \$193,027.09	Grade, Surf., Bit. Surf. Treat. & Dr.	7/26/57	200 Cal. Days	8/4/57	Completed 7/11/58		
S 366 (3) Sunburst-Sweetgrass- Westerly Loop	7.309	S. Birch, Inc. & S. Birch & Sons \$173,122.33	Grade, Surf., & Dr.	10/24/57	200 Cal. Days	11/4/57	--	--	99
DS 366 (4) Sunburst-Sweetgrass- Westerly Loop	6.569	Witty Const. Co. & Western Utility \$119,245.72	Grade, Agg. Surf., & Drain	Subj. to R/W Clearance	180 Cal. Days				

DISTRICT FOUR - GLENDIVE

Division 410

S 128 (3) Wibaux-Sidney	7.415	Roth Const. Co. \$218,441.91	Grade, Surf. & Dr.	5/22/58	200 Cal. Days	6/17/58	Good	30	43
F 130 (15) U-2 Terry-Glendive	-----	Sterhan Const. \$131,106.79	2 Conc. Brs. - 7 Mile Creek; 2 Conc. Brs. - Dry Creek	4/24/58	11/30/58	5/2/58	Poor	18	13
F 213 (3) Yellowstone River Bridge-Glendive	-----	Schye & Sullivan Riedesel Const. \$923,460.60	1317.5' St. & Conc. Bridge	9/27/56	11/30/58	11/5/56	Good	12	95
S 302 (13) Terry-Brockway	-----	Schye & Sullivan Riedesel Const. \$605,235.62	825.0' St. & Conc. Bridge	6/28/57	8/31/59	9/11/57	Good	23	39
DS 302 (14) Terry-Brockway	2.197	J.F. England's Sons \$142,771.28	Grade, Agg. Surf. RM Surf., Seal Coat & Dr.	7/22/58	150 Cal. Days		Not Started		
F 391 (8) Circle-Sidney	9.035	Frank E. Olson \$653,237.49	Grade, Soil Cement Stab. Base, Bit. Surf. Treat. & Dr.	5/12/58	220 Cal. Days	6/23/58	Good	44	14
SMP 1199 - Dawson McCone, Prairie, Richland & Wibaux Counties	---	Culp Const. Co. \$ 70,158.00	Crush & Stockpile 111,000 Tons	12/19/57	7/31/58	3/26/58	Completed 6/28/58		

Division 420

F 84 (25) U-1 W.P. - No. Dak. Line	9.030	Albert Lalonde Co. \$483,938.91	Grade, Surf., P.M. & Drain	3/27/58	250 Cal. Days	4/8/58	Good	30	65
---------------------------------------	-------	------------------------------------	-------------------------------	---------	------------------	--------	------	----	----

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1958

Division 420 (Continued)

F 84 (25) U-2	-----	Walter Mackin & Son	120.0' Conc. Br.	3/27/58	8/31/58	4/25/58	Good	12	75
W.P.-No. Dak. Line		\$ 48,223.18							
S 98 (2)	12.703	Albert Lalonde Co.	Reshape, Agg. Surf.	7/23/58	130 Cal.	7/28/58	--	2	--
Wolf Point-No.		\$196,779.11	PM Surf. & Seal Coat Oil.		Days				
F 198 (9) & F 273(10)	7.842	Norgaard & Hilling	Grade, Agg. Surf.	7/28/58	250 Cal.	Not Started			
Culbertson-Plentywood		\$430,359.17	P.M. Surf., Seal		Days				
Sidney-Culbertson			Coat & Drain						
S 197 (3)	9.406	Wm. W. Strever	Grade, Surf., Bit.	8/30/57	200 Cal.	9/20/57	Good	20	73
Scobey-Canadian Line		\$272,264.09	Surf. Treat. & Dr.		Days				
S 202 (2)	7.507	Norgaard & Hilling	Grade, Surf., Bit.	8/30/57	180 Cal.	4/21/58	Good	36	72
Brockton-North		\$174,510.94	Surf. Treat. & Dr.		Days				
S 206 (1) U-1	5.483	Richardson Const.	Grade, Surf., Bit.	10/24/57	150 Cal.	10/31/57	Good	16	78
Homestead-East & West		\$142,018.42	Surf. Treat. & Dr.		Days				
F 232 (2)	8.058	Norgaard & Hilling	Grade, Surf., Bit.	12/14/56	200 Cal.	4/1/57	Completed		
Nashua-Wolf Point		\$325,288.53	Surf. Treat. &		Days		7/24/58		
			63.0' T.T. Bridge						
F 240 (8) & F 240 (9)	2.361	Richardson Const.	Grade, Surf., PMO	9/26/57	150 Cal.	10/9/57	Fair	35	76
W.P.Sts. & W.P.-No. Dak. Line		\$292,455.92	& Drain		Days				
F-FG 273 (9)	0.820	Norgaard & Hilling	Grade, Surf., Bit.	9/17/56	8/31/58	9/24/56	--	--	94
Sidney-Culbertson		\$335,468.82	Surf. Treat., Dr. &						
			264' St. Br. & O.P.						
F 333 (16) U-2	2.517	C B & S	Grade & Drain	4/24/58	200 Cal.	5/13/58	Good	20	37
Grass Range-Malta		\$487,470.17			Days				
DF 333 (19)	14.943	Northwestern Engr.	Agg. Surf., P.M.	6/25/58	150 Cal.	7/24/58	--	25	--
Grass Range-Malta		\$392,756.05	Surf. & Seal Coat		Days				

Division 430

S-US 19 (2)	1.442	Walling Const.	Grade, Surf., PMO,	9/9/57	9/15/58	10/15/57	Fair	10	77
Lewistown-Forest Grove		\$172,791.57	& 49.1' St. & Conc. Br.						
F 103 (9)	9.962	S. Birch, Inc. &	Grade, Surf., Bit.	5/23/57	230 Cal.	6/20/57	Completed		
Lewistown-Roy		S. Birch & Son	Surf. Treat. & Dr.		Days		7/23/58		
		\$448,507.50							
F 157 (13)	9.090	J.F.England's Sons	Grade, Surf., Bit.	7/26/57	200 Cal.	9/16/57	Fair	18	94
Miles City-Jordan		\$269,588.58	Surf. Treat. & Dr.		Days				
S 191 (2)	10.161	Roth Const. Co.	Grade, Surf., & Dr.	9/26/57	200 Cal.	10/16/57	--	--	68
Jordan-Haxby		\$255,611.27			Days				
F-FLH 333 (13)	-----	N.A.Nelson Const.	698.0' St. & Conc. Br.	10/25/56	11/30/58	11/26/56	Fair	22	61
Grass Range-Malta		\$618,051.25	Bridge						
F 333 (15) U-3	4.517	P.J.Anderson & Sons	Grade, Surf. & Dr.	4/24/58	180 Cal.	5/13/58	Good	45	36
Grass Range-Malta		& Stoen Const. Co.			Days				
		\$451,099.69							

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1958

Division 430 (Continued)

DF 333 (20)	12.936	Roth Const. Co.	Grade & Drain	6/25/58	300 Cal.	Not Started			
Grass Range-Malta		\$314,025.51			Days				
DS 356 (6)	11.69	Richardson Const.	P.M. Surf. & Seal	5/22/58	90 Cal.	6/2/58	Fair	--	78
Winnett South		\$110,664.47	Coat Oiling		Days				

DISTRICT FIVE - BILLINGS

Division 510

S 26 (6) U-1	8.436	R. J. Sundling	Grade, Surf., Bit.	6/23/57	200 Cal.	7/22/57	Completed		
St. Xavier-Hardin		\$351,061.34	Surf. Treat. & Dr.		Days		7/21/58		
I-ING 90-8 (6) 441	-----	C B & S	457.0' Conc. O.P.	5/1/58	6/30/59	5/14/58	Good	27	11
Billings Southside E. & W.		\$442,096.74	133.0' Conc. Br.						
			3-153.0' Conc. Br.						
			3-81.5' Conc. Br. Approaches & Drain						
IN 90-9 (5) 498 U-1	11.594	Stanley H. Arkwright	Grade, Agg. Surf.	Subj. to	400 Cal.	Days			
IN 90-9 (7) 508 U-1		\$1,685,369.32	P.M. Surf., Seal	BPR Concurrence					
Crow Agency-Hardin			Coat & Drain						
IN 90-9 (5) 498 U-2	----	C B & S	1-209.5' Conc. O.P.	5/22/58	7/31/59	7/1/58	Good	5	3
IN 90-9 (7) 508 U-2		\$347,819.25	2-133.0' Conc. O.P.						
Crow Agency-Hardin			1-164.5' Conc. Br.						
IN 90-9 (6) 510	6.557	Long Const. Co.	P.M. Surf. & Seal	5/22/58	100 Cal.	6/23/58	Good	30	30
Wyo. Line-Crow Agency		\$156,941.94	Coat Oiling		Days				
DS 176 (4)	7.429	Long Const. Co.	P.M. Surf. & Seal	6/25/58	70 Cal.	Not Started			
Molt-Billings		\$ 96,079.24	Coat		Days				
S 192 (2) U-1	----	W.R. Cahoon Const.	120.0' Conc. Br.	3/27/58	8/31/58	5/1/58	Good	7	40
Adobe Road-Laurel		\$ 38,076.19							
F-FG 228 (14)	----	W.R. Cahoon Const.	1713.30' St. & Conc.	10/24/57	10/31/59	11/13/57	Poor	8	12
Laurel-Billings		\$1,042,703.83	Overpass						
S 236 (2)	6.511	G.E. Marshall	Grade, Surf. & Dr.	10/29/57	180 Cal.	12/9/57	Good	25	80
Custer-Musselshell		\$152,823.98			Days				
DF 258 (11)	5.773	Wickens Bros.	Grade, Agg. Surf.	Subj. to	180 Cal.				
Wyo. Line-Bridger		\$444,588.92	PM Surf., Seal Coat	BPR Conc.	Days				
			Oil & Drain						
DF 284 (9)	0.657	C.B. Lauch Const.	1-143.0' Conc. Br.	6/25/58	9/15/59	7/21/58	--	3	0
Broadview-Lavina		\$113,434.99	1-101.5' Conc. Br.						
			Agg. Surf. & Bit. Surf. Treat.						
S 289 (6) & S 346 (3)	-----	C.B. Lauch Const.	1-110.0' St. & Conc. Br.	7/9/58	7/31/59	7/22/58	--	3	0
Red Lodge-Columbus		\$ 77,515.38	1-153.0' " " " "						

Division 520

F 2 (14)	10.261	Harris Const. Co.	Grade, Surf., Bit.	3/28/57	300 Cal.	6/14/57	Completed		
Baker-Wibaux		\$432,527.57	Surf. Treat. & Dr.		Days		7/8/58		

MONTHLY CONSTRUCTION REPORT
 Month Ending July 31, 1958

Division 520 (Continued)

S 45 (7)	-----	J.F.England's Sons	138' Conc. Bridge	10/24/57	8/31/58	Not Started		
Brandenberg-Garland-M.City		\$35,538.42						
DS 54 (5)	9.121	Dean R. Round	Agg. Surf., PM Surf.,	7/23/58	130 Cal.	Not Started		
Wyo. Line-Broadus		\$166,873.20	& Seal Coat Oiling		Days			
F 86 (16)	12.247	Bober Const. Co.	Grade, Surf., Bit.	6/28/57	250 Cal.	8/6/57	Fair	32 82
Miles City-No.Dak.Line		\$490,509.55	Surf. Treat., Drain		Days			
			& 47.0' T.T.Bridge					
DF 198 (4), F 334(15)	9.417	Carlson Lien Co.	Grade, Soil Cement	Subj. to	190 Cal.			
U-2 & DF 334 (16)	10.980	\$565,293.68	Stabilization, PM	BPR Conc.	Days			
Broadus-Olive & Crow			Surf., Seal Coat Oil.					
Agency-Broadus			& Drain					
F 334 (15) U-1	10.980	Peter Kiewit Sons	Grade, Soil Cement	9/26/57	200 Cal.	10/7/57	Good	32 95
Crow Agency-Broadus		\$557,392.89	Base, PMO & Drain		Days			
F-FG 384 (3)	-----	W.P.Roscoe Co.	825.0' St. & Conc.	3/23/56	11/30/57	6/16/56	Completed	
Forsyth-Northwest		\$659,759.95	Bridge & Overpass				6/28/58	
DF-DFG 384 (4)	1.244	Billings Blacktop	Grade, Surf., Bit.	5/22/58	150 Cal.	6/13/58	Good	11 27
Forsyth-Northwest		& Gibson Const.	Surf. Treat. & Dr.		Days			
		\$140,740.23						
SMP 4499 - Rosebud	-----	Culp Construction	Crush & Stockpile	12/19/57	7/31/58	6/30/58	Fair	11 22
Custer and Fallon		\$ 51,270.00	70,000 Tons					

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

OCLC 22722994 WF

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1958

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Work Completion Began	Pro- gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA								
Division 110								
I 90-1 (4) 60 Unit 1 Tarkio-Missoula	4.991	Nilson-Smith Const. \$1,042,632.36	Grade, Agg. Surf. Seal Coat Oil & Dr.	8-27-58	300 Cal. Days	Not Started		
I 90-1 (4) 60 Unit 2 Tarkio-Missoula	-----	Pew Const. Co. \$135,668.29	2-128.0' Conc. O.P. 17.25' Conc. U.P.	Sub. to BPR Conc.	6/30/59	Not Started		
I 90-3 (3) 157 Unit 1 Bearmouth-Deer Lodge	9.623	Bud King Const. & McLaughlin, Inc. \$2,456,634.90	Grade, Agg. Surf., P.M.S. & S.C.O. & Dr.	8/27/58	400 Cal. Days	Not Started		
I 90-3 (3) 157 Unit 2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. \$291,727.84	113.0' Cons. Struc. 153.0' Conc. Struc. 4-17.25' Conc. Struc.	Sub. To BPR Conc.	7/31/59	Not Started		
S 127 (3) Unit 1 Philipsburg-West	6.383	G. E. Marshall \$264,790.85	Grade, Agg. Surf. and Dr.	7/22/58	200 Cal. Days	8/4/58	Good	15 18
S 127 (3) Unit 2 Philipsburg-West	----	Kirkpatrick Bros. \$31,811.04	101.5' Conc. Br.	7/22/58	7/31/59	8/21/58	Good	4 1
F-FG 249 (7) Garrison-Helena	----	W. P. Roscoe Co. \$172,714.24	426.0' St. & Conc. Overpass	12/19/57	6/30/59	3/17/58	Good	18 45
S 268 (1) West Fork-Bitterroot River	15.557	Ravalli County \$135,570.35	Surf. & P.M.O.	1/23/58	---	1/23/58	Good	16 98
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. \$197,789.64	Grade, Surf., BST, Dr. & 18.0' S & C O.P.	6/25/58	230 Cal. Days	7/2/58	Good	16 30
U-UG 405 (2) Missoula Streets	----	Pew Const. Co. \$638,472.00	551.6' S & C Comb. Br. and O.P.	4/25/57	7/31/59	6/30/57	Good	3 99
U-UG 405 (3) Unit 2 Missoula Streets	0.832	Asphalt Const. Co. \$308,907.18	Grade, Agg. Surf. P.M.S. & S.C.O.	7/22/58	120 Cal. Days	8/4/58	Fair	-- 7
Division 120								
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. Co. \$314,136.66	Agg. Surf. P.M.S., and S.C.O.	6/25/58	120 Cal. Days	7/11/58	Good	25 41
F 118 (7) Libby-Rexford	0.631	N. A. Nelson Const. \$687,696.05	Grade, Surf. B.S.T., Dr. & 698.0' S & C Br.	12/19/57	12/29/59	1/7/58	Good	10 13
DF 191 (18) Pablo-Kalispell	7.488	Nilson-Smith Const. \$134,441.25	P.M.S. & S.C.O.	5/22/58	130 Cal. Days	6/4/58	Good	15 94
S 204 (1) Echo Lake-East and West	8.468	Union Const. Co. \$350,402.95	Grade, Surf., B.S.T., Dr. & 19.0' TT Br.	9/26/57	200 Cal. Days	10/2/57	Completed	
DS 204 (2) Echo Lake-East and West	8.465	Naranche & Konda \$95,857.73	P.M.S. & S.C.O.	6/25/58	100 Cal. Days	7/15/58	Fair	20 9
F 270 (8) Kalispell-Whitefish	0.266	N. D. Robinson \$293,698.70	Grade and Drain	8/5/58	90 Cal. Days	8/11/58	Fair	7 5
S.M.P. 1599 Flathead, Lake & Lincoln Counties	----	O'Brien Const. Co. \$65,865.00	Cr. & Stockpile 105,000 Tons Gravel	8/27/58	6/30/59	Not Started		

MONTHLY CONSTRUCTION REPORT
 Month End: August 31, 1958
 DISTRICT TWO - BUTTE

Division 210										
S 6 (3)	8.801	Kiely Const. Co.	Grade, Surf., B.S.T.	3/27/58	250 Cal.	4/14/58	Good	24	94	
Townsend-Canyon Ferry-Clasoil		\$458,842.13	and Dr.		Days					
DS 9 (8)	5.614	R. J. Sundling	Reshape, Agg. Surf.,	7/23/58	100 Cal.	8/25/58	--	2	0	
Cardwell-Boulder		\$88,221.60	and B. S. T.		Days					
I 15-1 (7) O	17.100	Mont. Engr. & Const.	Furnish & Place Signs	8/27/58	45 Cal.	Not Started				
Monida-North		\$36,959.44	and Delineators		Days					
DS 35 (8)	3.302	O'Brien Const. Co.	Grade, Surf., Dr.	5/22/58	120 Cal.	6/10/58	Completed			
Jackson-Dillon		\$97,857.73			Days	8/16/58				
DS 49 (6)	3.268	O'Brien Const. Co.	Agg. Surf.	8/27/58	80 Cal.	Not Started				
White Sulphur Springs-West		\$21,872.51			Days					
I-ING 82-01 (6) Unit 1	4.997	F & S Contr. Co.	Grade, Surf., B.S.T.,	3/27/58	300 Cal.	5/5/58	Good	80	37	
Idaho Line-Dillon		\$918,343.81	and Dr.		Days					
I-ING 82-01 (6) Unit 2	----	W. R. Cahoon Const.	118.0' Overpass and	3/27/58	10/31/58	4/15/58	Good	16	33	
Idaho Line-Dillon		\$213,007.09	450.0' Overpass							
DF 164 (11)	11.995	Kiely Const. Co.	P.M.S. & S.C.O.	6/25/58	130 Cal.	8/7/58	Good	29	15	
Philipsburg-Anaconda		\$301,568.39			Days					
S 167 (5)	4.540	Billings Const. Co.	Grade, Agg. Surf.,	8/12/58	150 Cal.	8/13/58	Good	17	10	
Cardwell-Southeast		\$288,200.22	B.S.T. & Dr.		Days					
S-US-USG 213 (3) Unit 2	7.578	F & S Contr. Co.	Grade, Surf., P.M.S.,	4/14/58	250 Cal.	4/21/58	Good	40	68	
Upper Nine Mile Road		\$527,230.45	and Dr.		Days					
S 232 (1)	3.986	Union Const. Co.	Grade, Surf., B.S.T.	3/27/58	130 Cal.	4/10/58	Completed			
East Helena-North		\$79,394.72	and Dr.		Days	8/1/58				
S 253 (1)	3.567	Maronick Const.	Grade, Surf., B.S.T.	5/22/58	90 Cal.	6/11/58	Fair	15	67	
Toston-Northerly		\$74,369.32	and Dr.		Days					
I-ING 255 (12) Unit 1	12.082	Peter Kiewit Sons'	Grade, Surf., B.S.T.	10/11/57	400 Cal.	10/15/57	Good	110	70	
Idaho Line-Dillon		\$1,172,599.41	and Dr.		Days					
I-ING 255 (12) Unit 2	----	C. B. Lauch Const.	280.5' S & C. Br.	10/11/57	7/31/59	5/16/58	Good	18	37	
Idaho Line-Dillon		\$148,617.38	118.0' S & C. Br.							
DS 304 (4)	2.840	Kiely Const. Co.	Agg. Surf., P.M.S.,	7/22/58	90 Cal.	Not Started				
Galen-Anaconda		\$67,694.35	and S.C.O.		Days					
DF 387 (6)	10.449	Kiely Const. Co.	Grade, Agg. Surf.,	8/27/58	100 Cal.	Not Started				
Dillon-Twin Bridges		\$138,700.54	P.M. Bit. Surf. & S.C.O.		Days					
Division 220										
DS 64 (2) and S 64 (3)	8.709	Studer Const. Co.	Grade, Agg. Surf., Dr.	Held for	160 Cal.	Not Started				
Shawmut-Hedgesville		\$261,056.92	and 57.0' TT Br.	Review	Days					
F 76 (4) Unit 1	6.248	S. S. Mullen, Inc.	Grade, Surf., B.S.T.,	12/19/57	120 Cal.	5/1/58	Good	45	90	
Gallatin Gateway-South		\$299,240.18	and Dr.		Days					
F 76 (5) Unit 2	4.997	Peter Kiewit Sons'	Grade, Surf., B.S.T.,	9/27/56	300 Cal.	10/5/56	Fair	8	98	
Gallatin Gateway-South		\$723,340.26	and Dr.		Days					
I 90-7 (5) 339	11.800	Starline Equip. Co.	Furnish and Place	8/27/58	45 Cal.	Not Started				
Springdale-West		\$13,048.20	Signs & Delineators		Days					
I 117 (10) Unit 1	7.756	Albert Lalonde Co.	Grade, Surf., P.M.S.,	3/27/58	250 Cal.	5/5/58	Good	86	94	
Livingston-Big Timber		\$805,256.93	Dr. & 118.0' Conc. Br.		Days					

MONTHLY CONSTRUCTION REPORT

Month End: August 31, 1958

Division 220 (Continued)

I 117 (10) Unit 2	4.029	Albert Lalonde Co.	Grade, Surf., P.M.O.,	4/24/58	300 Cal.	6/17/58	Fair	49	10
Livingston-Big Timber		\$1,537,336.57	and Dr.		Days				
S 186 (5)	10.136	R. J. Sundling	Surfacing & P.M.O.	4/24/58	90 Cal.	6/16/58	Fair	--	89
Wilsall-Northeast		\$146,290.46			Days				
F 217 (9) Unit 1	11.529	Naranche & Konda	Grade, Surf., &	5/23/57	300 Cal.	7/8/57	Shutdown		99
Gardiner-Livingston		\$428,289.07	Drain		Days		12/5/57		
F 217 (9) Unit 2	----	Holm Const. Co.	450.0° St. & Conc.	10/25/56	10/31/58	3/13/57	Good	17	79
Gardiner-Livingston		\$275,872.92	Bridge						
F 217 (10)	9.700	Long Const. Co., Inc.	Grade, Agg. Surf., &	Subj. To.	220 Cal.	Not Started			
Gardiner-Livingston		\$507,106.46	Drain	BPR Conc.	Days				

DISTRICT THREE - GREAT FALLS

Division 310

R-AD 4 (2)	0.511	City Constructors	Grade, Surf., B.S.T.,	12/19/57	100 Cal.	5/19/58	Fair	8	98
Malmstrom Air Force Base-		\$118,839.27	and Drain		Days				
Great Falls Road									
I 15-5 (8) 250	12.500	Parker & Knez	Furnish and Place	8/27/58	45 Cal.	Not Started			
Cascade-Ulm		\$18,810.92	Signs & Delineators		Days				
DS 91 (4)	3.443	Union Credit Co.	Grade, Surf., B.S.T.,	5/22/58	90 Cal.	6/9/58	Good	20	60
Eden-Great Falls		\$143,831.96	and Dr.		Days				
S 96 (3)	8.067	Nilson-Smith Const.	Grade, Surf., B.S.T.,	8/30/57	200 Cal.	9/12/57	Completed		
Conrad-East		\$208,004.55	& 50.0° TT Br.		Days		8/26/58		
DF 176 (6)	5.720	Nilson-Smith Const.	Grade, Agg. Surf.,	8/27/58	180 Cal.	Not Started			
Augusta-Sun River		\$439,966.00	P.M.S., S.C.O. & Dr.		Days				
I 182 (5)	----	C. B. Lauch Const.	130.0° S & C. Br.	8/30/57	10/31/58	9/16/57	Good	19	92
Cascade-Ulm		\$153,436.90	2-100.0° S & C. Brs.						
I 182 (6)	12.461	Hilde Const. Co.	Grade, Surf., and Dr.	12/19/57	350 Cal.	3/31/58	Good	41	48
Cascade-Ulm		\$1,198,101.12			Days				
S 198 (1)	8.870	S. Birch, Inc. &	Grade, Surf., B.S.T.,	12/19/57	200 Cal.	3/31/58	Completed		
Belt-Highwood		S. Birch Const. Co.	and Drain		Days		8/15/58		
IN 211 (12)	13.783	E. C. Powell	P.M.S., S.C.O., &	4/25/57	90 Cal.	6/14/57	Completed		
Vaughn-Conrad		\$173,983.54	Guard Rail		Days		8/2/58		
FG 224 (5)	0.195	Robertson & Cave &	Grade, Surf., Conc.	9/26/57	8/31/59	10/15/57	Good	27	49
Great Falls Streets		Sletten Const. Co.	Pave., R.M.O., S.C.O.,						
		\$647,370.79	Dr. & 75.33° St. Br.						
S 228 (1)	17.789	Robertson & Cave	Grade, Agg. Surf.,	Subj. to	200 Cal.	Not Started			
Wolf Creek-Augusta		\$730,033.69	B.S.T. and Dr.	R/W Clear.	Days				
S 228 (2) Unit 1	9.777	Naranche & Konda	Grade, Surf., B.S.T.,	10/21/57	180 Cal.	11/4/57	Completed		
Augusta-Southwest		\$270,895.04	and Dr.		Days		8/7/58		
F 238 (7)	10.454	Naranche & Konda	Grade, Surf., P.M.O.,	5/26/58	300 Cal.	6/9/58	Good	45	33
Wolf Creek-Augusta		\$1,058,369.51	S.C.O. & Dr.		Days				
U.S. 246 (1)	0.674	Helena Sand & Gravel	Grade, Surf., P.M.O.,	10/24/57	150 Cal.	4/7/58	Fair	25	86
Unionville-Helena		\$206,006.92	and Dr.		Days				
S-US 246 (2)	3.388	Dillsworth Const.	Grade, Surf., B.S.T.,	12/19/57	120 Cal.	1/9/58	Completed		
Unionville-Helena		\$160,921.22	and Dr.		Days		8/8/58		

MONTHLY CONSTRUCTION REPORT
Month End: August 31, 1958

Division 310 (Continued)

DS 251 (2) Helena North & East S 339 (7) Fort Benton-Chester	6.342 9.123	Zook Bros. Const. \$147,394.66 Zook Bros. Const. \$294,471.47	Grade, Agg. Surf., B.S.T. & Dr. Grade, Surf., B.S.T. and Dr.	7/22/58 12/19/57	150 Cal. Days 180 Cal. Days	Not Started 4/23/58 Completed 8/16/58			
---	----------------	--	---	---------------------	--------------------------------------	--	--	--	--

Division 320

DF 62 (10) & DF 225 (4) Shelby-Chester & Main St. Shelby DS 115 (4) Hilger-Winifred-Big Sandy	20.146 9.190	S. Birch, Inc. & S. Birch Const. Co. \$415,834.17 S. Birch, Inc. & S. Birch Const. Co. \$205,803.08	Grade, Agg. Surf., P.M.S. & S.C.O. Agg. Surf., P.M.S., and Seal Coat Oiling	7/23/58 6/25/58	170 Cal. Days 150 Cal. Days	Not Started 8/1/58	Good	30	44
F 132 (6) Unit 1 Chester-Gildford S 187 (1) Unit 1 Armells Creek-Hays-Harlem	3.737 12.665	Baltrusch Const. Co. \$160,032.89 J. F. England Sons & R. A. Millard \$437,338.28	Grade, Surf., B.S.T. and Dr. Grade, Surf., B.T.S. and Dr.	8/30/57 3/27/58	200 Cal. Days 250 Cal. Days	9/24/57 7/30/58 4/30/58	Completed Fair	53	62
S 187 (1) Unit 2 Armells Creek-Hays-Harlem S 187 (2) Unit 1 Armells Creek-Hays-Harlem S 187 (3) Unit 1 Armells Creek-Hays-Harlem F 210 (2) Babb-South S 219 (3) Big Sandy-Rudyard S 245 (1) Gildford-South S 366 (3) Sunburst Sweetgrass-Westerly Loop DS 366 (4) Sunburst-Sweetgrass-Westerly Loop	---- 14.054 12.624 6.012 6.006 6.728 7.309 6.569	Robinson & Shepherd \$38,480.22 Roth Const. Co. \$477,952.17 Baltrusch Const. \$547,714.28 McLaughlin, Inc. \$686,562.83 Richardson Const. \$88,267.08 Baltrusch Const. \$138,109.26 S. Birch, Inc. & S. Birch & Sons \$173,122.33 Witth Const. Co. & Western Utility Co. \$119,245.72	75.0' TT Pile Br. & 100.0' TT Pile Br. Grade, Surf., B.S.T. and Dr. Grade, Surf., B.S.T. and Dr. Grade, Surf., B.S.T. and Dr. P.M.S. and S.C.O. Grade, Agg. Surf., B.S.T. and Dr. Grade, Surf., & Dr. Grade, Agg. Surf. and Drain	3/27/58 9/26/57 6/28/57 8/29/56 7/22/58 10/24/57 8/18/58	8/31/58 350 Cal. Days 450 Cal. Days 220 Cal. Days 100 Cal. Days 180 Cal. Days 200 Cal. Days 180 Cal. Days	5/23/58 4/2/58 7/30/57 9/17/56 8/21/58 11/4/57 8/28/58	Good Good Good Good Good -- --	-- 62 30 4 10 11 -- 5	95 76 79 99 2 16 99 0

DISTRICT FOUR - GLENDIVE

Division 410

S 128 (3) Wibaux-Sidney F 130 (15) Unit 2 Terry-Glendive F 213 (3) Yellowstone River Bridge-Glendive S 302 (13) Terry-Brockway	7.415 ---- ---- ---- ----	Roth Const. Co. \$218,441.91 Sterhan Const. \$131,106.79 Schye and Sullivan & Riedesel Const. \$923,480.60 Schye & Sullivan & Riedesel Const. \$605,235.62	Grade, Surf. & Dr. 2-Conc. Brs. - 7 Mile Creek- 2 Conc. Brs. Dry Creek 1317.5' S & C. Br. 825.0' S & C Br.	5/22/58 4/24/58 9/27/56 6/28/57	200 Cal. Days 11/30/58 11/30/58 8/31/59	6/17/58 5/2/58 11/5/56 9/11/57	Fair Fair Completed Good	-- 17 30	80 35 65
--	---------------------------------------	---	--	--	---	---	-----------------------------------	----------------	----------------

MONTHLY CONSTRUCTION REPORT
 Month End: August 31, 1958

Division 410 (Continued)

DS 302 (14)	2.197	J. F. England's Sons	Grade, Agg. Surf.,	7/22/58	150 Cal.	Not Started				
Terry-Brockway		\$142,771.28	R. M. S., S. C. O. & Dr.		Days					
F 391 (8)	9.035	Frank E. Olson	Grade, Soil Cement	5/12/58	220 Cal.	6/23/58	Good	48	41	
Circle-Sidney		\$653,237.49	Stab. Base, B. S. T. & Dr.		Days					

Division 420

F 84 (25) Unit 1	9.030	Albert Lalonde Co.	Grade, Surf., P. M. S.,	3/27/58	250 Cal.	4/8/58	Good	30	89	
Wolf Point-No. Dakota Line		\$483,938.91	and Dr.		Days					
F 84 (25) Unit 2	----	Walter Mackin & Son	120.0' Conc. Br.	3/27/58	8/31/58	4/25/58	Completed			
Wolf Point-No. Dakota Line		\$48,223.18					8/22/58			
S 98 (2)	12.703	Albert Lalonde Co.	Reshape, Agg. Surf.,	7/23/58	130 Cal.	7/28/58	Good	20	25	
Wolf Point-North		\$196,779.11	P. M. S. & S. C. O.		Days					
F 193 (9) & F 273 (10)	7.842	Norgaard & Hilling	Grade Agg. Surf.,	7/28/58	250 Cal.	8/14/58	Good	35	4	
Culbertson-Plentywood & Sidney-Culbertson		\$430,359.17	P. M. S., S. C. O. & Dr.		Days					
S 197 (3)	9.406	Wm. W. Strever	Grade, Surf., B. S. T.,	8/30/57	200 Cal.	9/20/57	Good	12	95	
Scobey-Canadian Line		\$272,264.09	and Dr.		Days					
S 202 (2)	7.507	Norgaard & Hilling	Grade, Surf., B. S. T.,	8/30/57	180 Cal.	4/21/48	Good	12	72	
Brockton-North		\$174,510.94	and Dr.		Days					
S 206 (1) Unit 1	5.483	Richardson Const.	Grade, Surf., B. S. T.,	10/24/57	150 Cal.	10/31/57	Completed			
Homstead-East and West		\$142,018.42	and Dr.		Days		8/18/58			
F 240 (8) & F 240 (9)	2.361	Richardson Const.	Grade, Surf. P. M. S.	9/26/57	150 Cal.	10/9/57	Fair	6	93	
Wolf Point Streets & Wolf Point-North Dakota Line		\$292,455.92	and Dr.		Days					
F-FG 273 (9)	0.820	Norgaard & Hilling	Grade, Surf., B. S. T.,	9/17/56	8/31/58	9/24/56	Fair	7	98	
Sidney-Culbertson		\$335,468.82	Dr., and 264.0' St. Br. & O. P.							
F 333 (16) Unit 2	2.517	C. B. & S.	Grade and Drain	4/24/58	200 Cal.	5/13/58	Good	20	--	
Grass Range-Malta		\$487,470.17			Days					
DF 333 (19)	14.943	Northwestern Engr.	Agg. Surf., P. M. S.,	6/25/58	150 Cal.	7/24/58	Good	63	16	
Grass Range-Malta		\$392,756.05	and S. C. O.		Days					

Division 430

S-US 19 (2)	1.442	Walling Const.	Grade, Surf., P. M. O.,	9/9/57	9/15/58	10/14/57	Fair	10	97	
Lewistown-Forest Grove		\$172,791.57	and 49.1' S & C Br.							
F 157 (13)	9.090	J. F. England's Sons	Grade, Surf., B. S. T.,	7/26/57	200 Cal.	9/16/57	Completed			
Miles City-Jordan		\$269,588.58	and Dr.		Days		8/2/58			
S 191 (2)	10.161	Roth Const. Co.	Grade, Surf. & Dr.	9/26/57	200 Cal.	10/16/57	Poor	14	69	
Jordan-Haxby		\$255,611.27			Days					
DS 261 (2)	2.150	Francis Tindall	Grade, Agg. Surf.,	Subj. to	90 Cal.	Not Started				
Big Spring-North		\$197,133.44	B. S. T., S. C. O. & Dr.	R/W Clear.	Days					
F-FLH 333 (13)	----	N. A. Nelson Const.	698.0' S & C Br.	10/25/56	11/30/58	11/26/56	Fair	25	85	
Grass Range-Malta		\$618,051.25								
F 333 (15) Unit 3	4.517	P. J. Anderson & Sons	Grade, Surf., & Dr.	4/24/58	180 Cal.	5/13/58	Fair	34	54	
Grass Range-Malta		\$451,099.69	and Stoen Const. Co.		Days					
DF 333 (20)	12.936	Roth Const. Co.	Grade and Drain	6/25/58	300 Cal.	8/18/58	Good	40	13	
Grass Range-Malta		\$314,025.51			Days					

4

Division 430 (Continued)										
DS 356 (6)	11.690	Richardson Const.	P.M.S. & S.C.O.	5/22/58	90 Cal.	6/2/58	Completed			
Winnett South		\$110,664.47			Days		7/31/58			
DISTRICT FIVE - BILLINGS										
Division 510										
I-ING 90-8 (6) 441	----	C. B. & S.	457.0' Conc. O.P.	5/1/58	6/30/59	5/14/58	Good	28	14	
Billings Southside E & W		\$442,096.74	133.0' Conc. Br.							
			3-153.0' Conc. Br.							
			3- 81.5' Conc. Br., Approaches and Drain							
IN 90-9 (5) 498 Unit 1 &	11.594	Stanley H. Arkwright	Grade, Agg. Surf., Subj. To.		400 Cal.	Not Started				
IN 90-9 (7) 508 Unit 1		\$1,685,369.32	P.M.S., S.C.O. & Dr. BPR Conc.		Days					
Crow Agency-Hardin										
IN 90-9 (5) 498 Unit 2 &	----	C.B. & S.	1-209.5' Conc. O.P.	5/22/58	7/31/59	7/1/58	Good	18	12	
IN 90-9 (7) 508 Unit 2		\$347,819.25	2-133.0' Conc. O.P.							
Crow Agency-Hardin			1-164.5' Conc. Br.							
			1-153.0' Conc. Br.							
IN 90-9 (6) 510	6.557	Long Const. Co.	P.M.S. & S.C.O.	5/22/58	100 Cal.	6/23/58	Good	28	85	
Wyoming Line-Crow Agency		\$156,941.94			Days					
DS 176 (4)	7.429	Long Const. Co.	P.M.S. & S.C.O.	6/25/58	70 Cal.	8/28/58	--	9	--	
Molt-Billings		\$96,079.24			Days					
S 192 (2) Unit 1	----	W. R. Cahoon Const.	120.0' Conc. Br.	3/27/58	8/31/58	5/1/58	Poor	7	40	
Adobe Road-Laurel		\$38,076.19								
F-FG 228 (14)	----	W. R. Cahoon Const.	1713.30' S & C.	10/24/57	10/31/59	11/13/57	Fair	15	18	
Laurel-Billings		\$1,042,703.83	Overpass							
S 236 (2)	6.511	G. E. Marshall	Grade, Surf., & Dr.	10/29/57	180 Cal.	12/9/57	Completed			
Custer-Musselshell		\$152,823.98			Days		8/13/58			
DF 258 (11)	5.773	Wickens Bros.	Grade, Agg. Surf.,	8/5/58	180 Cal.	Not Started				
Wyoming Line-Bridger		\$444,588.92	P.M.S., S.C.O. & Dr.		Days					
DF 284 (9)	0.657	C. B. Lauch Const.	1-143.0' Conc. Br.	6/25/58	9/15/59	7/21/58	Fair	5	0	
Broadview-Lavina		\$113,434.99	1-101.5' Conc. Br.							
			Agg. Surf. & B.S.T.							
S 289 (6) and S 346 (3)	----	C. B. Lauch Const.	1-110.0' S & C Br.	7/9/58	7/31/59	7/22/58	Fair	7	7	
Red Lodge-Columbus		\$77,515.38	1-153.0' S & C Br.							
Division 520										
S 45 (7)	----	J. F. England's Sons	138.0' Conc. Br.	10/24/57	8/31/58	8/12/58	Fair	3	1	
Brandenberg-Garland-Miles City		\$35,538.42								
S 45 (8)	5.668	United Const. Co.	Grade, Agg. Surf. & Subj. to		150 Cal.	Not Started				
Brandenberg-Garland-Miles City		\$126,455.52	Drain		Days					
DS 54 (5)	9.121	Dean R. Round	Agg. Surf., P.M.S.,	7/23/58	130 Cal.	8/14/58	Good	34	7	
Wyoming Line-Broadus		\$166,873.20	and S.C.O.		Days					
F 86 (16)	12.247	Bober Const.Co.	Grade, Surf., B.S.T.,	6/28/57	250 Cal.	8/6/57	Fair	22	91	
Miles City-No. Dakota Line		\$490,509.55	Dr., & 47.0' TT Br.		Days					
DF 198 (4), F 334 (15) U-2,	9.417	Carlson Lien Co.	Grade, Soil Cement	Subj. to.	190 Cal.	Not Started				
and DF 334 (16)	10.980	\$565,293.68	Stab., P.M.S., S.C.O. BPR Conc.		Days					
Broadus-Olive and Crow			and Drain							
Agency-Broadus										

MONTHLY CONSTRUCTION REPORT
 Month End August 31, 1958

Division 520 (Continued)

F 334 (15) Unit 1	10.980	Peter Kiewit Sons	Grade, Soil Cement	9/26/57	200 Cal	10/7/57	Completed		
Crow Agency-Broadus		\$557,392.89	Base, P.M.O. & Dr.		Days		8/1/58		
DF-DFG 384 (4)	1.244	Billings Blacktop	Grade, Surf., B.S.T.,	5/22/58	150 Cal	6/13/58	Good	19	53
Forsyth-Northwest		& Gibson Const.	and Dr.		Days				
		\$140,740.23							
S.M.P. 4499 - Rosebud-	----	Culp Construction	Cr. & Stockpile	12/19/57	7/31/58	6/30/58	Good	11	52
Custer and Fallon Counties		\$51,270.00	70,000 Tons Gravel						

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1958

CCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
I 90-1 (4) 60 Unit 1 Tarkio-Missoula	4.991	Nilson-Smith Const. \$1,042,632.36	Grade, Agg. Surf. Seal Coat Oil & Dr.	8/27/58	300 Cal. Days	9/3/58	Poor	25	4
I 90-1 (4) 60 Unit 2 Tarkio-Missoula	----	Pew Const. Co. \$135,668.29	2-128.0' Conc. O.P. 17.25' Conc. U.P.	9/2/58	6/30/59	9/25/58	--	6	0
I 90-1 (5) 46 Superior-East and West	----	Riedesel Const. Co. & Schye & Sullivan \$846,796.85	1-620.92' S & C. Br. 1-800.92' S & C. Br.	Subj. to R/W Clearance	7/31/60	Not Started			
I 90-3 (3) 157 Unit 1 Bearmouth-Deer Lodge	9.623	Bud King Const. & McLaughlin, Inc. \$2,456,634.90	Grade, Agg. Surf. P.M.S., S.C.O., & Dr.	8/27/58	400 Cal. Days	9/8/58	Good	60	2
I 90-3 (3) 157 Unit 2 Bearmouth-Deer Lodge	---	Oster, Johnson & Pederson, Inc. \$291,727.84	113.0' Conc. Struct. 153.0' Conc. Struct. 4-17.25' Conc. Struct.	Subj. to BPR Conc.	7/31/59	Not Started			
S 127 (3) Unit 1 Philipsburg-West	6.383	G. E. Marshall \$264,790.85	Grade, Agg. Surf. and Dr.	7/22/58	200 Cal. Days	8/4/58	Good	16	29
S 127 (3) Unit 2 Philipsburg-West	----	Kirkpatrick Bros. \$31,811.04	101.5' Conc. Br.	7/22/58	7/31/59	8/21/58	Good	7	14
F-FG 249 (7) Garrison-Helena	----	W. P. Roscoe Co. \$172,714.24	426.0' S. & C. O.P.	12/19/57	6/30/59	3/17/58	Good	22	76
F-FG 249 (11) Garrison-Helena	2.613	C.B. & S. \$450,982.35	Grade, Agg. Surf., S.C.O. & Dr.	Subj. to BPR & R/W Days Clear.	200 Cal. Days	Not Started			
S 268 (1) West Fork-Bitterroot River	15.557	Ravalli County \$135,570.35	Surf. & P.M.O.	1/23/58	---	1/23/58	Completed 8/29/58		
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. \$197,789.64	Grade, Surf., BST, Dr. & 18.0' S & C OP	6/25/58	230 Cal. Days	7/2/58	Good	7	48
U-UG 405 (2) Missoula Streets	----	Pew Const. Co. \$638,472.00	551.6' S & C Comb. Br. & O.P.	4/25/57	7/31/59	6/30/57	Completed 8/29/58		
U-UG 405 (3) Unit 2 Missoula Streets	0.832	Asphalt Const. Co. \$308,907.18	Grade, Agg. Surf., P.M.S., & S.C.O.	7/22/58	120 Cal. Days	8/4/58	Fair	15	18
Division 120									
F 87 (10) U-1 & DF 87 (11) Plains-Elmo	9.893	Hilde Const. Co. \$568,333.27	Grade, Agg. Surf., B.S.T. S.C.O. & Dr.	Subj. To R/W Clear. Days	160 Cal. Days	Not Started			
F 87 (10) Unit 2 Plains-Elmo	----	Mont. Engr. & Const. \$26,300.56	50.0' S & C Br.	Subj. To R/W Clear.	7/31/59	Not Started			
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. Co. \$314,136.66	Agg. Surf., P.M.S., and S.C.O.	6/25/58	120 Cal. Days	7/11/58	Poor	10	50
F 118 (7) Libby-Rexford	0.631	N.A. Nelson Const. \$687,696.05	Grade, Surf., B.S.T. Dr. & 698.0' S & C Br.	12/19/57	12/29/59	1/7/58	Good	16	14

MONTHLY CONSTRUCTION REPORT
 Month Ending September 30, 1958

Division 120 (Continued)

DS 178 (4) & S 178 (5)	7.759	Kiely Const. Co.	Gr. Agg. Surf.,	Subj. To. 160 Cal.	Not Started			
Moiese-Charlo-Ninepipe		\$277,028.95	B.S.T., S.C.O. & Dr.	R/W Clear. Days				
DF 191 (18)	7.488	Nilson-Smith Const.	P.M.S. & S.C.O.	5/22/58 130 Cal.	6/4/58 Completed			
Pablo-Kalispell		\$134,441.25		Days	9/17/58			
DS 204 (2)	8.465	Naranche & Konda	P.M.S. & S.C.O.	6/25/58 100 Cal.	7/15/58 Shutdown			
Echo Lake-East & West		\$95,857.73		Days	9/12/58			
F 270 (8)	0.266	N. D. Robinson	Grade & Drain	8/5/58 90 Cal.	8/11/58 Good	12	22	
Kalispell-Whitefish		\$293,698.70		Days				
S.M.P. 1599 - Flathead,	----	O'Brien Const. Co.	Cr. & Stockpile	8/27/58 6/30/59	Not Started			
Lake & Lincoln Counties		\$65,865.00	105,000 Tons Gravel					

DISTRICT TWO - BUTTE

Division 210

S 6 (3)	8.801	Kiely Const. Co.	Grade, Surf., B.S.T.	3/27/58 250 Cal.	4/14/58 Good	2	99	
Townsend-Canyon Ferry-Clasol		\$458,842.13	and Dr.	Days				
DS 9 (8)	5.614	R. J. Sundling	Reshape, Agg. Surf.,	7/23/58 100 Cal.	8/25/58 Good	15	28	
Cardwell-Boulder		\$88,221.60	and B.S.T.	Days				
I 15-1 (7) O	17.100	Mont. Engr. & Const.	Furnish & Place Signs	8/27/58 45 Cal.	Not Started			
Monida-North		\$36,959.44	and Delineators	Days				
I-ING 82-01 (6) Unit 1	4.997	F & S Contr. Co.	Grade, Surf., B.S.T.	3/27/58 300 Cal.	5/5/58 Good	60	51	
Idaho Line-Dillon		\$918,343.81	and Dr.	Days				
I-ING 82-01 (6) Unit 2	----	W. R. Cahoon Const.	118.0' Overpass and	3/27/58 10/31/58	4/15/58 Good	20	63	
Idaho Line-Dillon		\$213,007.09	450.0' Overpass					
DF 164 (11)	11.995	Kiely Const. Co.	P.M.S. and S.C.O.	6/25/58 130 Cal.	8/7/58 Good	28	87	
Philipsburg-Anaconda		\$301,568.39		Days				
S 167 (5)	4.540	Billings Const. Co.	Grade, Agg. Surf.,	8/12/58 150 Cal.	8/13/58 Good	21	27	
Cardwell-Southeast		\$288,200.22	B.S.T. and Dr.	Days				
S-US-USG 213 (3) Unit 2	7.578	F & S Contr. Co.	Grade, Surf., P.M.S.	4/14/58 250 Cal.	4/21/58 Good	13	90	
Upper Nine Mile Road		\$527,230.45	and Dr.	Days				
S 253 (1)	3.567	Maronick Const.	Grade, Surf., B.S.T.	5/22/58 90 Cal.	6/11/58 Completed			
Toston-Northerly		\$74,369.32	and Dr.	Days	9/11/58			
I-ING 255 (12) Unit 1	12.082	Peter Kiewit Sons'	Grade, Surf., B.S.T.	10/11/57 400 Cal.	10/15/57 Good	74	82	
Idaho Line-Dillon		\$1,172,599.41	and Dr.	Days				
I-ING 255 (12) Unit 2	----	C.B. Lauch Const.	280.5' S & C Br.	10/11/57 7/31/59	5/16/58 Good	20	59	
Idaho Line-Dillon		\$148,617.38	118.0' S & C Br.					
DS 304 (4)	2.840	Kiely Const. Co.	Agg. Surf., P.M.S.	7/22/58 90 Cal.	9/24/58 --	17	0	
Galen-Anaconda		\$67,694.35	and S.C.O.	Days				
DF 387 (6)	10.449	Kiely Const. Co.	Grade, Agg. Surf.,	8/27/58 100 Cal.	Not Started			
Dillon-Twin Bridges		\$138,700.54	P.M.Bit. Surf. & S.C.O.	Days				

Division 220

S 14 (8)	11.859	Billings Blacktop &	Grade, Agg. Surf.,	Subj. to 160 Cal.	Not Started			
Ringling, Martinsdale		\$299,154.50	P.M. Bit. Surf., S.C.	R/W Days				
			Oiling and Drain	Clearance				
DS 49 (6)	3.268	O'Brien Const. Co.	Agg. Surf.	8/27/58 80 Cal.	9/11/58 Good	16	99	
White Sulphur Springs-West		\$21,872.51		Days				

MONTHLY CONSTRUCTION REPORT
 Month End. September 30, 1958

Division 220 (Continued)

DS 64 (2) & S 64 (3)	8.709	Wm. W. Strever	Grade, Agg. Surf.,	Subj. to 160 Cal.	Not Started			
Shawmut-Hedgesville		\$239,753.35	Dr. & 50.0' TT Br.	R/W Clear. Days				
F 76 (4) Unit 1	6.248	S. S. Mullen, Inc.	Grade, Surf., B.S.T.	12/19/57 120 Cal.	5/1/58 Completed			
Gallatin Gateway-South		\$299,240.18	and Dr.	Days		9/16/58		
F 76 (5) Unit 2	4.997	Peter Kiewit Sons'	Grade, Surf., B.S.T.	9/27/56 300 Cal.	10/5/56 Completed			
Gallatin Gateway-South		\$723,340.26	and Dr.	Days		9/9/58		
I 90-7 (5) 339	11.800	Starline Equip. Co.	Furnish and Place	8/27/58 45 Cal.	Not Started			
Springdale-West		\$13,048.20	Signs & Delineators	Days				
I 117 (10) Unit 1	7.756	Albert Lalonde Co.	Grade, Surf., P.M.S.	3/27/58 250 Cal.	5/5/58 Fair	60	54	
Livingston-Big Timber		\$805,256.93	Dr. & 118.0' Conc. Br.	Days				
I 117 (10) Unit 2	4.029	Albert Lalonde Co.	Grade, Surf., P.M.O.	4/24/58 300 Cal.	6/17/58 Fair	56	18	
Livingston-Big Timber		\$1,537,336.57	and Dr.	Days				
S 186 (5)	10.136	R. J. Sundling	Surfacing & P.M.O.	4/24/58 90 Cal.	6/16/58 Completed			
Wilsall-Northeast		\$146,290.46		Days		9/9/58		
F 217 (9) Unit 1	11.529	Naranche & Konda	Grade, Surf., and	5/23/57 300 Cal.	7/8/57 Shutdown		99	
Gardiner-Livingston		\$428,289.07	Drain	Days		12/5/57		
F 217 (9) Unit 2	----	Holm Const. Co.	450.0' S & C. Br.	10/25/56 10/31/58	3/13/57 Good	21	86	
Gardiner-Livingston		\$275,872.92						
F 217 (10)	9.700	Long Const. Co.	Grade, Agg. Surf.,	9/15/58 220 Cal.	Not Started			
Gardiner-Livingston		\$507,106.46	and Drain	Days				

DISTRICT THREE - GREAT FALLS

Division 310

R-AD 4 (2)	0.511	City Constructors	Grade, Surf., B.S.T.	12/19/57 100 Cal.	5/19/58 Completed			
Malmstrom Air Force Base-		\$118,839.27	and Drain	Days		9/15/58		
Great Falls Road								
I 15-5 (8) 250	12.500	Parker & Knez	Furnish and Place	8/27/58 45 Cal.	Not Started			
Cascade-Ulm		\$18,810.92	Signs & Delineators	Days				
DS 91 (4)	3.443	Union Credit Co.	Grade, Surf., B.S.T.	5/22/58 90 Cal.	6/9/58 Fair	3	71	
Eden-Great Falls		\$143,831.96	and Dr.	Days				
DF 176 (6)	5.720	Nilson-Smith Const.	Grade, Agg. Surf.,	8/27/58 180 Cal.	9/10/58 --	4	2	
Augusta-Sun River		\$439,966.00	P.M.S., S.C.O. & Dr.	Days				
I 182 (5)	----	C. B. Lauch Const.	130.0' S & C Br.	8/30/57 10/31/58	9/16/57 Good	14	99	
Cascade-Ulm		\$153,436.90	2-100.0' S & C Brs.					
I 182 (6)	12.461	Hilde Const. Co.	Grade, Surf., & Dr.	12/19/57 350 Cal.	3/31/58 Good	41	63	
Cascade-Ulm		\$1,198,101.12		Days				
S 223 (1) Unit 1	6.003	O'Brien Const. Co.	Grade, Agg. Surf.,	9/12/58 150 Cal.	Not Started			
Fairfield-Power		\$268,139.81	B.S.T. and Dr.	Days				
S 223 (1) Unit 2	----	Robinson & Shepherd	2-57.0' TT Bridges	9/12/58 5/31/59	Not Started			
Fairfield-Power		\$18,805.54						
FG 224 (5)	0.195	Robertson & Cave &	Grade, Surf., Conc.	9/26/57 8/31/59	10/15/57 Good	35	56	
Great Falls-Streets		Sletten Const. Co.	Pave., R.M.O., S.C.O.					
		\$647,370.79	Dr. & 75.33' St. Br.					
S 228 (1)	17.789	Robertson & Cave	Grade, Agg. Surf.,	9/12/58 200 Cal.	9/16/58 --	--	1	
Wolf Creek-Augusta		\$730,033.69	B.S.T. and Dr.	Days				

MONTHLY CONSTRUCTION REPORT
 Month Ending September 30, 1958

Division 310 (Continued)

F 235 (26) Unit 1 Armington-Lewistown	5.283	S. Birch Inc. & S. Birch Const. Co. \$740,564.06	Grade, Agg. Surf., P.M. Bit. Surf., S.C.O. and Drain	Subj. to 220 Cal. BPR Conc. Days R/W Clear.	Not Started				
F 235 (26) Unit 2 Armington-Lewistown	----	C. B. Lauch Const. \$336,280.87	2-91.5" Conc. Brs. 4-101.5" Conc. Brs. 2-118.0" Conc. Grs. 1-123.0" Conc. Br.	Subj. to 10/31/59 BPR Conc. & R/W Clearance	Not Started				
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda \$1,058,369.51	Grade, Surf., P.M.O. S.C.O. and Dr.	5/26/58 300 Cal. Days	6/9/58	Fair	26	46	
U. S. 246 (1) Unionville-Helena	0.674	Helena Sand & Gravel \$206,006.92	Grade, Surf., P.M.O. and Dr.	10/24/57 150 Cal. Days	4/7/58	--	--	96	
DS 251 (2) Helena North and East	6.342	Zook Bros. Const. \$147,394.66	Grade, Agg. Surf., B.S.T. and Dr.	7/22/58 150 Cal. Days	9/5/58	Good	15	9	

Division 320

I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. \$1,793,114.67	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	Subj. to 300 Cal. BPR Conc. Days & R/W Clearance 1-276.0' St. Interchange 1-360.0' Comb. Steel R/R/ OP & Conc. Interchange	Not Started				
DF 62 (10) & DF 225 (4) Shelby-Chester & Main St. Shelby	20.146	S. Birch, Inc. & S. Birch Const. Co. \$415,834.17	Grade, Agg. Surf., P.M.S. & S.C.O.	7/23/58 170 Cal. Days	9/17/58	Fair	34	2	
DS 115 (4) Hilger-Winifred-Big Sandy	9.190	S. Birch Inc. & S. Birch Const. Co. \$205,803.08	Agg. Surf., P.M.S. and S.C.O.	6/25/58 150 Cal. Days	8/1/58	Shutdown	9/16/58	90	
S 187 (1) Unit 1 Armells Creek-Hays-Harlem	12.665	J.F. England Sons? & R. A. Millard \$437,338.28	Grade, Surf., B.S.T. and Drain	3/27/58 250 Cal. Days	4/30/58	Good	20	71	
S 187 (1) Unit 2 Armells Creek-Hays-Harlem	----	Robinson & Shepherd \$38,480.22	75.0" TT Pile Br. & 100.0" TT Pile Br.	3/27/58 3/31/58	5/23/58	Completed	9/24/58		
S 187 (2) Unit 1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. \$477,952.17	Grade, Surf., B.S.T. and Dr.	9/26/57 350 Cal. Days	4/2/58	Fair	70	87	
S 187 (3) Unit 1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. Co. \$547,714.28	Grade, Surf., B.S.T. and Drain	6/28/57 450 Cal. Days	7/30/57	Good	25	84	
F 210 (2) Babb-South	6.012	McLaughlin, Inc. \$686,562.83	Grade, Surf., B.S.T. and Drain	8/29/56 220 Cal.	9/17/56	Completed	9/5/58		
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. \$88,267.08	P.M.S. and S.C.O.	7/22/58 100 Cal. Days	8/21/58	Fair	25	10	
S 245 (1) Gildford-South	6.728	Baltrusch Const. Co. \$138,109.26	Grade, Agg. Surf., B.S.T. and Dr.	7/22/58 180 Cal. Days	8/1/58	Good	17	32	
S 303 (3) Chester-South	0.189	O'Neil Const. Co. \$28,964.18	Grade and Drain	9/12/58 60 Cal.		Not Started			

MONTHLY CONSTRUCTION REPORT

Month End: September 30, 1958

Division 320 (Continued)

S 366 (3)	7.309	S. Birch, Inc., & S. Birch Const. Co.	Grade, Surface & Drain	10/24/57	200 Cal. Days	11/4/57	Completed		
Sunburst-Sweetgrass-Westerly Loop		\$173,122.33					9/2/58		
DS 366 (4)	6.569	Witty Const. Co. & Western Utility Co.	Grade, Agg. Surf., and Drain	8/18/58	180 Cal. Days	8/28/58	Good	12	18
Sunburst-Sweetgrass-Westerly Loop		\$119,245.72							

DISTRICT FOUR - GLENDIVE

Division 410

U 121 (3) & F 130 (15) U-1	2.670	Schye & Sullivan	Grade, Agg. Surf., P.M. Bit. Surf., S.C.O. & Dr.	9/12/58	200 Cal. Days	Not Started			
Terry-Glendive & Towne St. & Merrile Ave. - Glendive		\$621,693.16							
S 128 (3)	7.415	Roth Const. Co.	Grade, Surf. & Dr.	5/22/58	200 Cal. Days	6/17/58	--	--	80
Wibaux-Sidney		\$218,441.91							
F 130 (15) Unit 2	----	Sterhan Const. Co.	2-Conc. Brs. - 7 Mile	4/24/58	11/30/58	5/2/58	Fair	31	46
Terry-Glendive		\$131,106.79	Creek--2-Conc. Brs. Dry Creek						
S 302 (13)	----	Schye & Sullivan	825.0' S & C. Br.	6/28/57	8/31/59	9/11/57	Good	30	88
Terry-Brockway		& Reidesel Const. \$605,235.62							
DS 302 (14)	2.197	J.F. England's Sons	Grade, Agg. Surf., R.M.S. S.C.O. & Dr.	7/22/58	150 Cal. Days	9/8/58	Fair	17	9
Terry-Brockway		\$142,771.28							
F 391 (8)	9.035	Frank E. Olson	Grade, Soil Cement	5/12/58	220 Cal. Days	6/23/58	Good	38	61
Circle-Sidney		\$653,237.49	Stab. Base, B.S.T. & Dr.						
DF 391 (9) Unit 1 & F 391 (10) Unit 1	9.669	Roth Const. Co.	Grade, Agg. Surf., P.M. Bit. Surf., S.C.O. BPR and Dr.	Subj. to Conc. & R/W Clearance	300 Cal. Days	Not Started			
Circle-Sidney		\$572,121.96							
DF 391 (9) Unit 2 & F 391 (10) Unit 2	----	Holm Const. Co.	2-88.0' TT Brs. 1-57.0' TT Br.	Subj. to BPR Conc. & R/W Clearance	6/30/59	Not Started			
Circle-Sidney		\$49,075.89							

Division 420

F 84 (25) Unit 1	9.030	Albert Lalonde Co.	Grade, Surf., P.M.S. and Drain	3/27/58	250 Cal. Days	4/8/58	Completed		
Wolf Point -North Dakota Line		\$483,938.91					9/24/58		
S 98 (2)	12.703	Albert Lalonde Co.	Reshape, Agg. Surf., P.M.S. & S.C.O.	7/23/58	130 Cal. Days	7/28/58	Completed		
Wolf Point-North		\$196,779.11					9/30/58		
DS 187 (5)	6.394	J. F. Englands's Sons	Grade, Agg. Surf., and Drain	Subj. to R/W Clear.	180 Cal. Days	Not Started			
Armells Creek-Hays-Harlem		\$194,196.56							
F 193 (9) & F 273 (10)	7.842	Norgaard & Hilling	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	7/28/58	250 Cal. Days	8/14/58	Good	32	21
Culbertson Plentywood & Sidney-Culbertson		\$430,359.17							
S 197 (3)	9.406	Wm. W. Strever	Grade, Surf., B.S.T. and Drain	8/30/57	200 Cal. Days	9/20/57	Completed		
Scobey-Canadian Line		\$272,264.09					8/29/58		
S 202 (2)	7.507	Norgaard & Hilling	Grade, Surf., B.S.T. and Drain	8/30/57	180 Cal. Days	4/21/58	Completed		
Brockton-North		\$174,510.94					8/30/58		
F 240 (8) & F 240 (9)	2.361	Richardson Const.	Grade, Surf., P.M.S. and Drain	9/26/57	150 Cal. Days	10/9/57	Fair	8	98
Wolf Point Sts. & Wolf Point- North Dakota Line		\$292,455.92							

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1958

Division 420 (Continued)

F-FG 273 (9)	0.820	Norgaard & Hilling	Grade, Surf., B.S.T.	9/17/56	8/31/58	9/24/56	Completed		
Sidney-Culbertson		\$335,468.82	Dr., & 264.0' St. Br. & O.P.				8/31/58		
F 333 (16) Unit 2	2.517	C.B. & S.	Grade and Drain	4/24/58	200 Cal	5/13/58	Good	20	64
Grass Range-Malta		\$487,470.17			Days				
DF 333 (19)	14.943	Northwestern Engr.	Agg Surf., P.M.S.	6/25/58	150 Cal.	7/24/58	Good	75	41
Grass Range-Malta		\$392,756.05	and S.C.O.		Days				

Division 430

S-US 19 (2)	1.442	Walling Const.	Grade, Surf., P.M.O.	9/9/57	9/15/58	10/14/57	Completed		
Lewistown-Forest Grove		\$172,791.57	& 49.1' S & C Br.				9/11/58		
S 191 (2)	10.161	Roth Const. Co.	Grade, Surf. & Dr.	9/26/57	200 Cal.	10/16/57	Poor	14	76
Jordan-Haxby		\$255,611.27			Days				
DS 261 (2)	2.150	Francis Tindall	Grade, Agg. Surf.	10/2/58	90 Cal.		Not Started		
Big Spring-North		\$197,133.44	B.S.T., S.C.O. & Dr.		Days				
F-FLH 333 (13)	-----	N. A Nelson Const	698.0' S & C Br.	10/25/56	11/30/58	11/26/56	Good	19	91
Grass Range-Malta		\$618,051.25							
DF 333 (15) Unit 3	4.517	P. J. Anderson & Sons	Grade, Surf., & Dr.	4/24/58	180 Cal.	5/13/58	Fair	22	63
Grass Range-Malta		& Stoen Const. Co			Days				
		\$451,099.69							
DF 333 (20)	12.936	Roth Const. Co.	Grade and Drain	6/25/58	300 Cal.	8/18/58	Good	34	39
Grass Range-Malta		\$314,025.51			Days				

DISTRICT FIVE - BILLINGS

Division 510

I-ING 90-8 (6) 441	----	C. B. & S.	457.0' Conc O.P.	5/1/58	6/30/59	5/14/58	Good	10	29
Billings Southside E & W		\$442,096.74	133.0' Conc. Br.						
			3-153.0' Conc. Br.						
IN 90-9 (5) 498 Unit 1 &	11.594	Stanley H. Arkwright	3-81.5' Conc. Br., Approaches & Drain						
IN 90-9 (7) 508 Unit 1		\$1,685,369.32	Grade, Agg. Surf.	9/18/58	400 Cal.	9/24/58	--	5	0
Crow Agency-Hardin			P.M.S., S.C.O. & Dr.		Days				
IN 90-9 (5) 498 Unit 2 &	---	C.B. & S.	1-209.5' Conc O.P.	5/22/58	7/31/59	7/1/58	Good	14	29
IN 90-9 (7) 508 Unit 2		\$347,819.25	2-133.0' Conc. O.P.						
Crow Agency-Hardin			1-164.5' Conc. Br.						
			1-153.0' Conc. Br.						
IN 90-9 (6) 510	6.557	Long Const. Co.	P.M.S. & S.C.O.	5/22/58	100 Cal.	6/23/58	Completed		
Wyo. Line-Crow Agency		\$156,941.94			Days		9/13/58		
DS 176 (4)	7.429	Long Const. Co.	P.M.S. & S.C.O.	6/25/58	70 Cal.	8/28/58	Good	33	35
Molt-Billings		\$96,079.24			Days				
S 192 (2) Unit 1	-----	W. R. Cahoon Const.	120.0' Conc. Br.	3/27/58	8/31/58	5/1/58	Good	12	94
Adobe Road-Laurel		\$38,076.19							
S 192 (2) Unit 2	6.837	Bud King Const. Co.	Grade, Agg. Surf.,		Subj. to 160 Cal.		Not Started		
Adobe Road-Laurel		\$445,944.82	P.M.O., S.C.O., Dr.		R/W Clear. Days				
			1-19.0', 1-25.0',						
			1-29.0' T.T.Br.						

MONTHLY CONSTRUCTION REPORT

Month End September 30, 1958Division 510 (Continued)

F-FG 228 (14)	---	W.R.Cahoon Const.	1713.30' S & C.	10/24/57	10/31/59	11/13/57	Poor	17	20
Laurel-Billings		\$1,042,703.83	Overpass						
DF 258 (11)	5.773	Wickens Bros.	Grade, Agg. Surf.,	8/5/58	180 Cal.	9/16/58	Good	10	1
Wyo. Line-Bridger		\$444,588.92	P.M.S., S.C.O. & Dr.		Days				
DF 284 (9)	0.657	C.B.Lauch Const.	1-143.0' Conc. Br.	6/25/58	9/15/59	7/21/58	Good	7	4
Broadview-Lavina		\$113,434.99	1-101.5' Conc. Br.						
			Agg. Surf. & B.S.T.						
S 289 (6) and S 346 (3)	---	C.B.Lauch Const.	1-110.0' S & C Br.	7/9/58	7/31/59	7/22/58	Good	9	16
Red Lodge-Columbus		\$77,515.38	1-153.0' S & C Br.						
DS 289 (7) & DS 346 (4)	7.676	Wickens Bros.	Grade, Agg. Surf.	Subj. to	160 Cal.	Not Started			
Red Lodge-Columbus		\$193,979.98	& Drain	R/W Clear.	Days				

Division 520

S 45 (7)	---	J. F. England's Sons	138.0' Conc. Br.	10/24/57	8/31/58	8/12/58	Fair	4	11
Brandenberg-Garland-M.City		\$35,538.42							
S 45 (8)	5.668	United Const. Co.	Grade, Agg. Surf.	9/12/58	150 Cal.	9/17/58	Good	17	12
Brandenberg-Garland-M.City		\$126,455.52	& Drain		Days				
S 51 (4)	4.597	J.F.England's Sons	Grade, Agg. Surf.	Subj. to	120 Cal.	Not Started			
Knobs-Webster-Baker		\$67,520.15	& Drain	R/W Clear.	Days				
DS 54 (5)	9.121	Dean R. Round	Agg. Surf., P.M.S.	7/23/58	130 Cal.	8/14/58	Good	41	39
Wyoming Line-Broadus		\$166,873.20	and S.C.O.		Days				
F 86 (16)	12.247	Bober Const. Co.	Grade, Surf., B.S.T.	6/28/57	250 Cal.	8/6/57	Completed		
Miles City-No.Dak. Line		\$490,509.55	Dr. & 47.0' T.T.Br.		Days	9/20/58			
DF 198 (4) F 334 (15) U-2	9.417	Carlson Lien Co.	Grade, Soil Cement	9/5/58	190 Cal.	Not Started			
& DF 334 (16)	10.980	\$565,293.68	Stab., P.M.S., S.C.O.		Days				
Broadus-Olive and Crow			and Drain						
Agency-Broadus									
DF-DFG 384 (4)	1.244	Billings Blacktop	Grade, Surf., B.S.T.	5/22/58	150 Cal.	6/13/58	Fair	13	65
Forsyth-Northwest		& Gibson const.	and Dr.		Days				
		\$140,740.23							
S.M.P. 4499 - Rosebud,	---	Culp Construction	Cr. & Stockpile	12/19/57	7/31/58	6/30/58	Completed		
Custer and Fallon Counties		\$51,270.00	70,000 Tons Gravel			9/22/58			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1958

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
<u>Division 110</u>									
I 90-1 (4) 60 Unit 1 Tarkio-Missoula	4.991	Nilson-Smith Const. \$1,042,632.36	Grade, Agg. Surf., Seal Coat Oil & Dr.	8/27/58	300 Cal. Days	9/3/58	Good	34	15
I 90-1 (4) 60 Unit 2 Tarkio-Missoula	-----	Pew Const. Co. \$135,668.29	2-128.0' Conc. O.P. 17.25' Conc. U.P.	9/2/58	6/30/59	9/25/58	Good	13	13
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Co. & Schye & Sullivan \$846,796.85	1-620.92' S & C Bridge 1-800.92' S & C Bridge	Subj. to R/W Clearance	7/3/60	Not Started			
I 90-3 (3) 157 Unit 1 Bearmouth-Deer Lodge	9.623	Bud King Const. Co. McLaughlin, Inc. \$2,456,634.90	Grade, Agg. Surf. P.M.S., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Good	70	15
I 90-3 (3) 157 Unit 2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. \$291,727.84	113.0' Conc. Struct. 153.0' Conc. Struct. 4-17.25' Conc. Struct.	10/15/58	7/31/59	10/27/58	Fair	4	0
S 127 (3) Unit 1 Philipsburg-West	6.383	C. E. Marshall \$264,790.85	Grade, Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	Good	16	39
S 127 (3) Unit 2 Philipsburg-West	-----	Kirkpatrick Bros. \$31,811.04	101.5' Conc. Br.	7/22/58	7/31/59	8/21/58	--	--	39
F-FG 249 (7) Garrison-Helena	-----	W. P. Roscoe Co. \$172,714.24	426.0' S. & C. O.P.	12/19/57	6/30/59	3/17/58	Good	16	99
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. \$450,982.35	Grade, Agg. Surf., S.C.O. & Dr.	10/6/58	200 Cal. Days	10/7/58	Good	8	4
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. \$197,789.64	Grade, Surf., BST, Dr. & 18.0' S. & C. O.P.	6/25/58	230 Cal. Days	7/2/58	Fair	14	58
U-UG 405 (3) Unit 2 Missoula Streets	0.832	Asphalt Const. Co. \$308,907.18	Grade, Agg. Surf., P.M.S. & S.C.O.	7/22/58	120 Cal. Days	8/4/58	Fair	20	50
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm. W. Strever \$128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	Not Started			
<u>Division 120</u>									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. \$283,685.06	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	Subj. to R/W Clear.	130 Cal. Days	Not Started			
F 87 (10) U-1 & DF 87 (11) Plains-Elmo	9.893	Hilde Const. Co. \$568,333.27	Grade, Agg. Surf., B.S.T., S.C.O. & Dr.	Subj. to R/W Clear.	160 Cal. Days	Not Started			
F 87 (10) Unit 2 Plains-Elmo	-----	Mont. Engr. & Const. \$26,300.56	50.0' S & C Bridge	9/26/58	7/31/59	10/17/58	Good	6	14
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. Co. \$314,136.66	Agg. Surf., P.M.S. and S.C.O.	6/25/58	120 Cal. Days	7/11/58	Fair	18	73

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1958

Division 120 (Continued)

F 118 (7)	0.631	N. A. Nelson Const.	Grade, Surf., B.S.T.	12/19/57	12/29/59	1/7/58	Good	13	20
Libby-Rexford		\$687,696.05	Dr. & 698.0' S & C Br.						
DS 178 (4) & S 178 (5)	7.759	Kiely Const. Co.	Gr., Agg. Surf., B.S.T.	9/26/58	160 Cal.	10/21/58	Fair	15	4
Moiese-Charlo-Ninepipe		\$277,028.95	S.C.O. & Dr.		Days				
DS 204 (2)	8.465	Naranche & Konds	P.M.S. & S.C.O.	6/25/58	100 Cal.	7/15/58	Shutdown		
Echo Lake-East & West		\$95,857.73			Days		9/12/58		
F 270 (8)	0.266	N.D. Robinson	Grade & Drain	8/5/58	90 Cal.	8/11/58	Fair	14	36
Kalispell-Whitefish		\$293,698.70			Days				
S.M.P. 1599 - Flathead,	-----	O'Brien Const. Co.	Cr. & Stockpile	8/27/58	6/30/59	10/24/58	--	20	10
Lake & Lincoln Counties		\$65,865.00	105,000 Tons Gravel						

DISTRICT TWO - BUTTE

Division 210

S 6 (3)	8.801	Kiely Const. Co.	Grade, Surf., B.S.T.	3/27/58	250 Cal.	4/14/58	Completed		
Townsend-Canyon Ferry-Clasol		\$458,842.13	& Dr.		Days		9/30/58		
DS 9 (8)	5.614	R. J. Sundling	Reshape, Agg. Surf. &	7/23/58	100 Cal.	8/25/58	Shutdown		60
Cardwell-Boulder		\$88,221.60	B.S.T.		Days		10/18/58		
I 15-1 (7) O	17.100	Mont. Engr. & Const.	Furnish & Place Signs	8/27/58	45 Cal.		Not Started		
Monida-North		\$36,959.44	& Delineators		Days				
I-ING 82-01 (6) Unit 1	4.997	F & S Contr. Co.	Grade, Surf., B.S.T.	3/27/58	300 Cal.	5/5/58	Fair	66	62
Idaho Line-Dillon		\$918,343.81	& Dr.		Days				
I-ING 82-01 (6) Unit 2	----	W. R. Cahoon Const.	118.0' Overpass and	3/27/58	10/31/58	4/15/58	Good	18	83
Idaho Line-Dillon		\$213,007.09	450.0' Overpass						
DF 164 (11)	11.995	Kiely Const. Co.	P.M.S. and S.C.O.	6/25/58	130 Cal.	8/7/58	Shutdown		
Philipsburg-Anaconda		\$301,568.39			Days		9/29/58		
S 167 (5)	4.540	Billings Const. Co.	Grade, Agg. Surf.,	8/12/58	150 Cal.	8/13/58	Good	20	51
Cardwell-Southeast		\$228,200.22	B.S.T. and Dr.		Days				
S-US-USG 213 (3) Unit 2	7.578	F & S Contr. Co.	Grade, Surf., P.M.S.	4/14/58	250 Cal.	4/21/58	Fair	3	96
Upper Nine Mile Road		\$527,230.45	& Dr.		Days				
I-ING 255 (12) Unit 1	12.082	Peter Kiewit Sons'	Grade, Surf., B.S.T.	10/11/57	400 Cal.	10/15/57	Fair	70	88
Idaho Line-Dillon		\$1,172,599.41	& Dr.		Days				
I-ING 255 (12) Unit 2	-----	C. B. Lauch Const.	280.5' S & C Br.	10/11/57	7/31/59	5/16/58	Good	18	85
Idaho Line-Dillon		\$148,617.38	118.0' S & C Br.						
DS 304 (4)	2.840	Kiely Const. Co.	Agg. Surf., P.M.S.	7/22/58	90 Cal.	9/24/58	Shutdown		
Galen-Anaconda		\$67,694.35	& S.C.O.		Days		10/18/58		
DF 387 (6)	10.449	Kiely Const. Co.	Grade, Agg. Surf.,	8/27/58	100 Cal.		Not Started		
Dillon-Twin Bridges		\$138,700.54	P.M.S. & S.C.O.		Days				

Division 220

S 14 (8)	11.859	Billings Blacktop &	Grade, Agg. Surf.,	Subj. to	160 Cal.	Not Started			
Ringling-Martinsdale		Gibson Const. Co.	P.M.S., S.C.O. & Dr.	R/W Clear.	Days				
		\$299,154.50							

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1958

Division 220 (Continued)

DS 49 (6)	3.268	O'Brien Const. Co.	Agg. Surf.	8/27/58	80 Cal.	9/11/58	Completed		
White Sulphur Springs-West		\$21,872.51			Days		9/29/58		
DS 64 (2) & S 64 (3)	8.709	Wm. W. Strever	Grade, Agg. Surf.	10/27/58	160 Cal.	Not Started			
Shawmut-Hedgesville		\$239,753.35	Dr. & 50.0' TT br.		Days				
I 90-7 (5) 339	11.800	Starline Equip. Co.	Furnish and Place	8/27/58	45 Cal.	Not Started			
Springdale-West		\$13,048.20	Signs and Delineators		Days				
I 117 (10) Unit 1	7.756	Albert Lalonde Co.	Grade, Surf., P.M.S.	3/27/58	250 Cal.	5/5/58	Good	85	69
Livingston-Big Timber		\$805,256.93	Dr. & 118.0' Conc. Br.		Days				
I 117 (10) Unit 2	4.029	Albert Lalonde Co.	Grade, Surf., P.M.O.	4/24/58	300 Cal.	6/17/58	Good	71	29
Livingston-Big Timber		\$1,537,336.57	& Dr.		Days				
F 217 (9) Unit 1	11.529	Naranche & Konda	Grade, Surf., & Dr.	5/23/57	300 Cal.	7/8/57	Shutdown		99
Gardiner-Livingston		\$428,289.07			Days		12/5/57		
F 217 (9) Unit 2	-----	Holm Const. Co.	450.0' S & C. Br.	10/25/56	10/31/58	3/13/57	Good	18	96
Gardiner-Livingston		\$275,872.92							
F 217 (10)	9.700	Long Const. Co.	Grade, Agg. Surf., &	9/15/58	220 Cal.	10/7/58	Good	32	3
Gardiner-Livingston		\$507,106.46	Drain		Days				

DISTRICT THREE- GREAT FALLS

Division 310

I 15-5 (8) 250	12.500	Parker & Knez	Furnish and Place	8/27/58	45 Cal.	Not Started			
Cascade-Ulm		\$18,810.92	Signs & Delineators		Days				
DS 91 (4)	3.443	Union Credit Co.	Grade, Surf., B.S.T.	5/22/58	90 Cal.	6/9/58	--	--	75
Eden-Great Falls		\$143,831.96	& Dr.		Days				
S 107 (6)	8.057	Baltrusch Const. Co.	Agg. Surf. & Dr.	10/22/58	90 Cal.	Not Started			
Ledger-East & West		\$34,720.27			Days				
DF 176 (6)	5.720	Nilson-Smith Const.	Grade, Agg. Surf.,	8/27/58	180 Cal.	9/10/58	Good	12	18
Augusta-Sun River		\$439,966.00	P.M.S., S.C.O. & Dr.		Days				
I 182 (5)	-----	C. B. Lauch Const.	130.0' S & C Br.	8/30/57	10/31/58	9/16/57	Completed		
Cascade-Ulm		\$153,436.90	2-100.0' S & C Brs.				9/30/58		
I 182 (6)	12.461	Hilde Const. Co.	Grade, Surf., & Dr.	12/19/57	350 Cal.	3/31/58	Good	64	76
Cascade-Ulm		\$1,198,101.12			Days				
S 223 (1) Unit 1	6.003	O'Brien Const. Co.	Grade, Agg. Surf.,	9/12/58	150 Cal.	10/7/58	--	6	0
Fairfield-Power		\$268,139.81	B.S.T. and Dr.		Days				
S 223 (1) Unit 2	-----	Robinson & Shepherd	2-57.0' TT Bridges	9/12/58	5/31/59	Not Started			
Fairfield-Power		\$18,805.54							
FG 224 (5)	0.195	Robertson & Cave &	Grade, Surf., Conc.	9/26/57	8/31/59	10/15/57	Good	30	70
Great Falls Streets		Sletten Const. Co.	Pave., R.M.O., S.C.O.						
			Dr. & 75.33' St. Br.						
F 224 (8)	-----	Cascade Electric	3 Traffic Signals	Subj. to	45 Cal.	Not Started			
Great Falls Streets		\$18,624.77		BPR Conc.	Days				
S 228 (1)	17.789	Robertson & Cave	Grade, Agg. Surf.,	9/12/58	200 Cal.	9/16/58	Fair	--	16
Wolf Creek-August		\$730,033.69	B.S.T. and Dr.		Days				

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1958

Division 310 (Continued)

F 235 (26) Unit 1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. Co. \$740,564.06	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58 Poor	20	4
F 235 (26) Unit 2 Armington-Lewistown	-----	C. B. Lauch Const. \$336,280.87	2-91.5' Conc. Brs. 4-101.5' Conc. Brs. 2-118.0' Conc. Brs. 1-123.0' Conc. Br.	10/15/58	10/31/59	Not Started		
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda \$1,058,369.51	Grade, Surf., P.M.O., S.C.O. and Dr.	5/26/58	300 Cal. Days	6/9/58 Good	52	62
U. S. 246 (1) Unionville-Helena	0.674	Helena Sand & Gravel \$206,006.92	Grade, Surf., P.M.O. and Dr.	10/24/57	150 Cal. Days	4/7/58 --	--	96
DS 251 (2) Helena North and East	6.342	Zook Bros. Const. \$147,394.66	Grade, Agg. Surf., B.S.T. and Dr.	7/22/58	150 Cal. Days	9/5/58 Good	51	85

Division 320

I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. \$1,793,114.67	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	Subj. to BPR Conc. Days & R/W Clearance 1-276.0' St. Interchange 1-360.0' Comb. Steel R/R O.P. & Conc. Interchange	300 Cal.	Not Started		
DF 62 (10) & DF 225 (4) Shelby-Chester & Main St. Shelby	20.146	S. Birch, Inc. & S. Birch Const. Co. \$415,834.17	Grade, Agg. Surf. P.M.S. & S.C.O.	7/23/58	170 Cal. Days	9/17/58 Fair	41	42
DS 115 (4) Hilger-Winifred-Big Sandy	9.190	S. Birch, Inc. & S. Birch Const. Co. \$205,803.08	Agg. Surf., P.M.S. and S.C.O.	6/25/58	150 Cal. Days	8/1/58 Completed 10/5/58		
S 185 (1) Santa Rita-Del Bonita	3.909	O'Neil Const. Co. \$117,689.72	Grade, Agg. Surf. & Dr.	Subj. to R/W Clear.	120 Cal. Days	Not Started		
S 187 (1) Unit 1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons' & R. A. Millard \$437,338.28	Grade, Surf., B.S.T. and Drain	3/27/58	250 Cal. Days	4/30/58 Fair	23	81
S 187 (2) Unit 1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. \$477,952.17	Grade, Surf., B.S.T. and Dr.	9/26/57	350 Cal. Days	4/2/58 Shutdown 10/10/58		94
S 187 (3) Unit 1 Armeels Creek-Hays-Harlem	12.624	Baltrusch Const. Co. \$547,714.28	Grade, Surf., B.S.T. and Dr.	6/28/57	450 Cal. Days	7/30/57 Shutdown 10/7/58		92
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. \$88,267.08	P.M.S. and S.C.O.	7/22/58	100 Cal. Days	8/21/58 Shutdown 10/6/58		86
S 245 (1) Gildford-South	6.728	Baltrusch Const. \$138,109.26	Grade, Agg. Surf., B.S.T. and Dr.	7/22/58	180 Cal. Days	8/1/58 Good	11	69
S 248 (2) U-2 Blackfoot-Northerly	-----	Robinson & Shepherd \$42,884.07	19.0', 38.0', 50.0' & 100.0' T.T. Bridges	Subj. to R/W Clear.	6/30/59	Not Started		

MONTHLY CONSTRUCTION REPORT
 Month Ending October 31, 1958

Division 320 (Continued)

S 303 (3)	0.189	O'Neil Const. Co.	Grade and Drain	9/12/58	60 Cal.	10/20/58	Poor	6	14
Chester-South		\$28,964.18			Days				
DS 366 (4)	6.569	Witty Const. Co. &	Grade, Agg. Surf.,	8/18/58	180 Cal.	8/28/58	Fair	29	36
Sunburst-Sweetgrass-		Western Utility Co.	and Drain		Days				
Westerly Loop		\$119,245.72							

DISTRICT FOUR - GLENDIVE

Division 410

U 121 (3) & F 130 (15)U-1	2.670	Schye & Sullivan	Grade, Agg. Surf.,	9/12/58	200 Cal.	10/9/58	--	13	3
Terry-Glendive & Towne St.		\$621,693.16	P.M.S., S.C.O. & Dr.		Days				
& Merrill Ave.-Glendive									
S 128 (3)	7.415	Roth Const. Co.	Grade, Surf., & Dr.	5/22/58	200 Cal.	6/17/58	Fair	27	88
Wibaux-Sidney		\$218,441.91			Days				
F 130 (15) Unit 2	----	Sterhan Const. Co.	2-Conc.Brs.-7 Mile	4/24/58	11/30/58	5/2/58	Good	29	94
Terry-Glendive		\$131,106.79	Creek, 2-Conc.Brs.-Dry Creek						
S 264 (2)	-----	W. P. Roscoe Co.	410.5' St. & Conc. Br.	10/28/58	11/30/59	Not Started			
Van Norman-North		\$94,951.51							
S 302 (13)	----	Schye & Sullivan	825.0' St. & Conc. Br.	6/28/57	8/31/59	9/11/57	Good	15	95
Terry-Brockway		& Reidesel Const.							
		\$605,235.62							
DS 302 (14)	2.197	J.F.England's Sons	Grade, Agg. Surf.,	7/22/58	150 Cal.	9/8/58	Fair	15	34
Terry-Brockway		\$142,771.28	R.M.S., S.C.O. & Dr.		Days				
F 391 (8)	9.035	Frank E. Olson	Grade, Soil Cemtn	5/12/58	220 Cal.	6/23/58	Shutdown		94
Circle-Sidney		\$653,237.49	Stab. Base, B.S.T. & Dr.		Days		10/10/58		
DF 391 (9) Unit 1 &	9.669	Roth Const. Co.	Grade, Agg. Surf.,	Subj. to	300 Cal.	Not Started			
DF '391 (10) Unit 1		\$572,121.96	P.M.S., S.C.O. & Dr.	BPR Conc.	Days				
				& R/W Clear.					
DF 391 (9) Unit 2 &	-----	Holm Const. Co.	2-88.0' TT Brs.	10/29/58	6/30/59	Not Started			
DF 391 (10) Unit 2		\$49,075.89	1-57.0' TT Br.						
Circle-Sidney									

Division 420

DS 187 (5)	6.394	J.F.England Sons'	Grade, Agg. Surf. & Dr.	Subj. to	180 Cal.	Not Started			
Armells Creek-Hays-Harlem		\$194,196.56		R/W Clear.	Days				
F 193 (9) & F 273 (10)	7.842	Norgaard & Hilling	Grade, Agg. Surf.	7/28/58	250 Cal.	8/14/58	Good	35	36
Culbertson-Plentywood &		\$430,359.17	P.M.S., S.C.O. & Dr.		Days				
Sidney-Culbertson									
F 240 (8) & F 240 (9)	2.361	Richardson Const.	Grade, Surf., P.M.S.	9/26/57	150 Cal.	10/9/57	Completed		
Wolf Point Sts. & Wolf Point-		\$292,455.92	and Drain		Days		10/10/58		
North Dakota Line									
F 333 (16) Unit 2	2.517	C B & S	Grade and Drain	4/24/58	200 Cal.	5/13/58	Fair	20	82
Grass Range-Malta		\$487,470.17			Days				
DF 333 (19)	14.943	Northwestern Engr.	Agg. Surf., P.M.S.	6/25/58	150 Cal.	7/24/58	Fair	35	64
Grass Range-Malta		\$392,756.05	and S.C.O.		Days				

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1958

Division 430

S 191 (2)	10.161	Roth Const. Co.	Grade, Surf. & Dr.	9/26/57	200 Cal.	10/16/57	Poor	14	92
Jordan-Haxby		\$255,611.27			Days				
DS 261 (2)	2.150	Francis Tindall	Grade, Agg. Surf.,	10/2/58	90 Cal.	Not Started			
Big Spring-North		\$197,133.44	B.S.T., S.C.O. & Dr.		Days				
F-FLH 333 (13)	-----	N. A. Nelson Const.	698.0' S. & C. Br.	10/25/56	11/30/58	11/26/56	Fair	15	96
Grass Range-Malta		\$618,051.25							
DF 333 (15) U-3	4.517	P.J. Anderson & Sons	Grade, Surf., & Dr.	4/24/58	180 Cal.	5/13/58	Fair	25	71
Grass Range-Malta		& Stoen Const. Co.			Days				
		\$451,099.69							
DF 333 (20)	12.936	Roth Const. Co.	Grade & Drain	6/25/58	300 Cal.	8/18/58	Good	33	79
Grass Range-Malta		\$314,025.51			Days				

DISTRICT FIVE - BILLINGS

Division 510

I-ING 90-8 (6) 441	----	C B & S	457.0' Conc. O.P.	5/1/58	6/30/59	5/14/58	Fair	18	36
Billings Southside E & W		\$442,096.74	133.0' Conc. Br.						
			3-153.0' Conc. Br.						
			3-81.5 Conc. Br., Approaches & Drain						
IN 90-9 (5) 498 Unit 1 &	11.594	Stanley H. Arkwright	Grade, Agg. Surf.	9/18/58	400 Cal.	9/24/58	Fair	31	6
IN 90-9 (7) 508 Unit 1		\$1,685,369.32	P.M.S., S.C.O. & Dr.		Days				
Crow Agency-Hardin									
IN 90-9 (5) 498 Unit 2 &	-----	C B & S	1-209.5' Conc. O.P.	5/22/58	7/31/59	7/1/58	Good	15	38
IN 90-9 (5) 508 Unit 2		\$347,819.25	2-133.0' Conc. O.P.						
Crow Agency-Hardin			1-164.5' Conc. Br.						
			1-153.0' Conc. Br.						
DS 176 (4)	7.429	Long Const. Co.	P.M.S. & S.C.O.	6/25/58	70 Cal.	8/28/58	Shutdown		90
Molt-Billings		\$96,079.24			Days		10/23/58		
S 192 (2) Unit 1	-----	W. R. Cahoon Const.	120.0' Conc. Br.	3/27/58	8/31/58	5/1/58	Completed		
Adobe Road-Laurel		\$38,076.19					10/6/58		
S 192 (2) Unit 2	6.837	Bud King Const. Co.	Grade, Agg. Surf.	Subj. to	160 Cal.	Not Started			
Adobe Road-Laurel		\$445,944.82	P.M.S., S.C.O., Dr.	R/W Clear.	Days				
			1-19.0', 1-25.0'						
			1-29.0' TT Bridges						
F-FG 228 (14)	---	W. R. Cahoon Const.	1713.30' S. & C.	10/24/57	10/31/59	11/13/57	Good	25	28
Laurel-Billings		\$1,042,703.83	Overpass						
S 236 (3)	7.056	Holland Const. Co.	Grade, Agg. Surf. & Dr.	Subj. to	150 Cal.	Not Started			
Custer-Musselshell		\$133,121.90		R/W Clear.	Days				
DF 258 (11)	5.773	Wickens Bros.	Grade, Agg. Surf.,	8/5/58	180 Cal.	9/16/58	Fair	26	20
Wyo. Line-Bridger		\$444,588.92	P.M.S., S.C.O. & Dr.		Days				
DF 284 (9)	0.657	C. B. Lauch Const.	1-143.0' Conc. Br.	6/25/58	9/15/59	7/21/58	Good	8	12
Broadview-Lavina		\$113,434.99	1-101.5' Conc. Br.						
			Agg. Surf. & B.S.T.						

MONTHLY CONSTRUCTION REPORT
 Month Ending October 31, 1958

Division 510 (Continued)

S 289 (6) and S 346 (3)	----	C. B. Lauch Const.	1-110.0' S. & C. Br.	7/9/58	7/31/59	7/22/58	Good	10	31
Red Lodge-Columbus		\$77,515.38	1-153.0' S. & C. Br.						
DS 289 (7) & DS 346 (4)	7.676	Wickens Bros.	Grade, Agg. Surf.,	Subj. to	160 Cal.	Not Started			
Red Lodge-Columbus		\$193,979.98	& Drain	R/W Clear.	Days				

Division 520

S 45 (7)	----	J. F. England's Sons	138.0' Conc. Br.	10/24/57	8/31/58	8/12/58	Fair	11	45
Brandenberg-Garland-M. City		\$35,538.42							
S 45 (8)	5.668	United Const. Co.	Grade, Agg. Surf. & Dr.	9/12/58	150 Cal.	9/17/58	Good	18	35
Brandenberg-Garland-M. City		\$126,455.52			Days				
S 51 (4)	4.597	J. F. England's Sons	Grade, Agg. Surf. & Dr.	Subj. to	120 Cal.	Not Started			
Knobs-Webster-Baker		\$67,520.15		R/W Clear.	Days				
DS 54 (5)	9.121	Dean R. Round	Agg. Surf., P.M.S.	7/23/58	130 Cal.	8/14/58	Shutdown		85
Wyoming Line-Broadus		\$166,873.20	and S.C.O.		Days		10/21/58		
S 196 (1)	10.968	Dean R. Round	Grade, Agg. Surf. & Dr.	Subj. to	150 Cal.	Not Started			
Albion-Carter		\$112,969.01		R/W Clear.	Days				
DF 198 (4), F 334 (15)	9.417	Carlson Lien Co.	Grade, Soil Cement	9/5/58	190 Cal.	10/7/58	--	--	1
U-2 & DF 334 (16)	10.980	\$565,293.68	Stab., P.M.S., S.C.O.		Days				
Broadus-Olive and Crow			and Drain						
Agency-Broadus									
DF-DFG 384 (4)	1.244	Billings Blacktop &	Grade, Surf., B.S.T.	5/22/58	150 Cal.	6/13/58	Good	19	87
Forsyth-Northwest		Gibson Const. Co.	& Dr.		Days				
		\$140,740.23							

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1958

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
I 90-1 (4) 60 Unit 1 Tarkio-Missoula	4.991	Nilson-Smith Const. \$1,042,632.36	Grade, Agg. Surf. Seal Coat. & Dr.	8/27/58	300 Cal. Days	9/3/58	Poor	39	19
I 90-1 (4) 60 Unit 2 Tarkio-Missoula	-----	Pew Const. Co. \$135,668.29	2-128.0' Con. O.P. 17.25' Con. U.P.	9/2/58	6/30/59	9/25/58	Fair	9	28
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Co. & Schye & Sullivan \$846,796.85	1-620.92' S & C Br. 1-800.92' S & C Br.	11/18/58	7/31/60	Not Started			
I 90-3 (3) 157 Unit 1 Bearmouth-Deer Lodge	9.623	Bud King Const. Co. McLaughlin, Inc. \$2,456,634.90	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Good	80	22
I 90-3 (3) 157 Unit 2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. \$291,727.84	113.0' Con.Struc. 153.0' Con.Struc. 4-17.25' Con.Struc.	10/15/58	7/31/59	10/27/58	Good	--	3
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons \$554,931.60	949.25' S & C Br.	11/12/58	7/31/60	Not Started			
S 127 (3) Unit 1 Philipsburg-West	6.383	G. E. Marshall \$264,790.85	Gr., Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	Good	16	58
S 127 (3) Unit 2 Philipsburg-West	-----	Kirkpatrick Bros. \$31,811.04	101.5' Con. Br.	7/22/58	7/31/59	8/21/58	Shutdown 11/19/58		64
F-FG 249 (7) Garrison-Helena	-----	W. P. Roscoe Co. \$172,714.24	426.0' S & C O.P.	12/19/57	6/30/59	3/17/58	Fair	4	99
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. \$450,982.35	Gr., Agg. Surf. S.C.O. & Dr.	10/6/58	200 Cal. Days	10/7/58	Fair	22	10
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. \$197,789.64	Gr., Agg. Surf., BST, Dr. & 18.0' S & C O.P.	6/25/58	230 Cal. Days	7/2/58	Fair	3	61
U-UG 405 (3) Unit 2 Missoula Streets	0.832	Asphalt Const. Co. \$308,907.18	Gr., Agg. Surf., P.M.S. & S.C.O.	7/22/58	120 Cal. Days	8/4/58	Fair	10	56
SMP 4599, Lake, Mineral Missoula, Powell, Ravalli & Sanders Counties	-----	Wm. W. Strever \$128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	Not Started			
District 120									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. \$283,685.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/20/58	130 Cal. Days	Not Started			
F 87 (10) U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. \$568,333.27	Gr., Agg. Surf., B.S.T., S.C.O. & Dr.	11/7/58	160 Cal. Days	11/11/58	--	--	0

MONTHLY CONSTRUCTION REPORT

For Month Ending November 30, 1958

Division 120 (Continued)

F 87 (10) Unit 2	----	Mont. Engr. & Const.	50.0' S & C Br.	9/26/58	7/31/59	10/17/58	Good	6	28
Plains-Elmo			\$26,300.56						
DF 98 (9)	10.962	Curtis Const. Co.	Agg. Surf., P.M.S.	6/25/58	120 Cal.	7/11/58	Shutdown		76
Whitefish-Stryker			\$314,136.66		Days	11/3/58			
F 118 (7)	0.631	N.A. Nelson Const.	Grade, Surf., B.S.T.,	12/19/57	12/29/59	1/7/58	Fair	18	21
Libby-Rexford			\$687,696.05						
DS 178 (4) & S 178 (5)	7.759	Kiely Const. Co.	Gr., Agg. Surf., B.S.T.	9/26/58	160 Cal.	10/21/58	Fair	21	12
Moiese-Charlo-Ninepipe			\$277,028.95		Days				
DS 204 (2)	8.465	Naranche & Konda	P.M.S. & S.C.O.	6/25/58	100 Cal.	7/15/58	Shutdown		86
Echo Lake-East & West			\$95,857.73		Days	9/12/58			
F 270 (8)	0.266	N.D. Robinson	Grade & Drain	8/5/58	90 Cal.	8/11/58	Fair	14	45
Kalispell-Whitefish			\$293,698.70		Days				
SMP 1599 - Flathead,	-----	O'Brien Const. Co.	Cr. & Stockpile	8/27/58	6/30/59	10/24/58	Fair	29	50
Lake & Lincoln Counties			\$65,865.00		105,000 Tons Gravel				

DISTRICT TWO - BUTTEDivision 210

DS 9 (8)	5.614	R. J. Sundling	Reshape, Agg. Surf. &	7/23/58	100 Cal.	8/25/58	Shutdown		60
Cardwell-Boulder			B.S.T.		Days	10/18/58			
I 15-1 (7) O	17.100	Mont. Engr. & Const.	Furnish & Place Signs	8/27/58	45 Cal.	Not Started			
Monida-North			\$36,959.44		Days				
I-ING 82-01 (6) Unit 1	4.997	F & S Contr. Co.	Grade, Surf., B.S.T.	3/27/58	300 Cal.	5/5/58	Good	25	72
Idaho Line-Dillon			\$918,343.81		Days				
I-ING 82-01 (6) Unit 2	-----	W.R. Cahoon Const.	118.0' Overpass &	3/27/58	10/31/58	4/15/58	Fair	35	95
Idaho Line-Dillon			\$213,007.09						
F 164(10) & DF 164(12)	2.255	Kiely Const. Co.	Gr., Agg. Surf., P.M.	11/6/58	200 Cal.	11/26/58	--	--	0
Philipsburg-Anaconda-D. Lodge			\$432,660.42		Days				
DF 164 (11)	11.995	Kiely Const. Co.	P.M.S. & S.C.O.	6/25/58	130 Cal.	8/7/58	Shutdown		90
Philipsburg-Anaconda			\$301,568.39		Days	9/29/58			
S 167 (5)	4.540	Billings Const. Co.	Grade, Agg. Surf.,	8/12/58	150 Cal.	8/13/58	Poor	18	65
Cardwell-Southeast			\$228,200.22		Days				
S-US-USG 213 (3) Unit 2	7.578	F & S Contr. Co.	Grade, Surf., P.M.S.	4/14/58	250 Cal.	4/21/58	--	--	99
Upper Nine Mile Road			\$527,230.45		Days				
I-ING 255 (12) Unit 1	12.082	Peter Kiewit Sons	Grade, Surf., B.S.T.	10/11/57	400 Cal.	10/15/57	Good	25	94
Idaho Line-Dillon			\$1,172,599.42		Days				
I-ING 255 (12) Unit 2	---	C.B. Lauch Const.	280.5' S & C Br.	10/11/57	7/31/59	5/16/58	Fair	13	95
Idaho Line-Dillon			\$148,617.38						
DS 304 (4)	2.840	Kiely Const. Co.	Agg. Surf., P.M.S.	7/22/58	90 Cal.	9/24/58	Shutdown		90
Galen-Anaconda			\$67,694.35		Days	10/18/58			
DF 387 (6)	10.449	Kiely Const. Co.	Grade, Agg. Surf.,	8/27/58	100 Cal.	Not Started			
Dillon-Twin Bridges			\$138,700.54		Days				
SPP 7512-05	----	E. Carroll Speck	Pibg. System &	11/19/58	7/31/59	Not Started			
Lewis & Clark Cavern			\$8,248.00		Septic Tank				

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1958

Division 220

S 14 (8)	11.859	Billings Blacktop & Grade, Agg. Surf.,	Subj. to 160 Cal.	Not Started			
Ringling-Martinsdale		Gibson Const. Co. P.M.S., S.C.O. & Dr.	R/W Clear. Days				
		\$299,954.50					
DS 164 (2) & S 64 (3)	8.709	Wm. W. Strever	Grade, Agg. Surf.,	10/27/58 160 Cal.	11/18/58	--	5
Shawmut-Hedgesville		\$239,753.35	Dr. & 50.0' TT Br.	Days			
I 90-7 (5) 339	11.800	Starline Equip. Co.	Furnish & Place	8/27/58 45 Cal.	Not Started		
Springdale-West		\$13,048.20	Signs & Delineators	Days			
I 117 (10) Unit 1	7.756	Albert Lalonde Co.	Grade, Surf., P.M.S.	3/27/58 250 Cal.	5/5/58	Shutdown	71
Livingston-Big Timber		\$805,256.93	Dr. & 118.0' Conc.Br.	Days		10/31/58	
I 117 (10) Unit 2	4.029	Albert Lalonde Co.	Grade, Surf., P.M.O.	4/24/58 300 Cal.	6/17/58	--	38
Livingston-Big Timber		\$1,537,336.57	& Dr.	Days			
F 217 (9) Unit 1	11.529	Naranche & Konda	Grade, Surf., & Dr.	5/23/57 300 Cal.	7/8/57	Completed	
Gardiner-Livingston		\$428,289.07		Days		11/14/58	
F 217 (9) Unit 2	-----	Holm Const. Co.	450.0' S & C Br.	10/25/56 10/31/58	3/13/57	Completed	
Gardiner-Livingston		\$275,872.92				11/13/58	
F 217 (10)	9.700	Long Const. Co.	Grade, Agg. Surf. &	9/15/58 220 Cal.	10/7/58	Fair	32 14
Gardiner-Livingston		\$507,106.46	Drain	Days			

DISTRICT THREE - GREAT FALLS

Division 310

I 15-5 (8) 250	12.500	Parker & Knez	Furnish & Place	8/27/58 45 Cal.	Not Started		
Cascade-Ulm		\$18,810.92	Signs & Delineators	Days			
DS 91 (4)	3.443	Union Credit Co.	Grade, Surf., B.S.T.	5/22/58 90 Cal.	6/9/58	Shutdown	75
Eden-Great Falls		\$143,831.96	& Dr.	Days		9/27/58	
S 107 (6)	8.057	Baltrusch Const.	Agg. Surf. & Dr.	10/22/58 90 Cal.	Not Started		
Ledger-East & West		\$34,720.27		Days			
DF 176 (6)	5.720	Nilson-Smith Const.	Grade, Agg. Surf.,	8/27/58 180 Cal.	9/10/58	Fair	8 28
Augusta-Sun River		\$439,966.00	P.M.S., S.C.O. & Dr.	Days			
I 182 (6)	12.461	Hilde Const. Co.	Grade, Surf., & Dr.	12/19/57 350 Cal.	3/31/58	Poor	19 83
Cascade-Ulm		\$1,198,101.12		Days			
S 223 (1) Unit 1	6.003	O'Brien Const. Co.	Grade, Agg. Surf.,	9/12/58 150 Cal.	10/7/58	Good	14 9
Fairfield-Power		\$268,139.81	B.S.T. & Dr.	Days			
S 223 (1) Unit 2	-----	Robinson & Shepherd	2-57.0' TT Brs.	9/12/58 5/31/59	Not Started		
Fairfield-Power		\$18,805.54					
FG 224 (5)	0.195	Robertson & Cave &	Grade, Surf., Conc.	9/26/57 8/31/59	10/15/57	Fair	-- 79
Great Falls Streets		Sletten Const. Co.	Pave., R.M.O., S.C.O.				
		\$647,370.79	Dr. & 75.33' St. Br.				
F 224 (8)	-----	Cascade Electric	3 Traffic Signals	11/3/58 45 Cal.	11/13/58	Poor	6 8
Great Falls Streets		\$18,624.77		Days			
S 228 (1)	17.789	Robertson & Cave	Grade, Agg. Surf.,	9/12/58 200 Cal.	9/16/58	Shutdown	27
Wolf Creek-Augusta		\$730,033.69	B.S.T. and Dr.	Days		11/20/58	

MONTHLY CONSTRUCTION REPORT

Month Ending November 30, 1958

Division 310 (Continued)

F 235 (26) Unit 1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. Co. \$740,564.06	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Poor	30	11
F 235 (26) Unit 2 Armington-Lewistown	-----	C.B. Lauch Const. \$336,280.87	2-91.5' Conc. Brs. 4-101.5' Conc. Brs. 2-118.0' Conc. Brs. 1-123.0' Conc. Br.	10/15/58	10/31/59	11/4/58	Fair	7	3
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda \$1,058,369.51	Grade, Surf., P.M.O. S.C.O. & Dr.	5/26/58	300 Cal. Days	6/9/58	Fair	53	75
US 246 (1) Unionville-Helena	0.674	Helena Sand & Grav. \$206,006.92	Grade, Surf., P.M.O. & Dr.	10/24/57	150 Cal. Days	4/7/58	Shutdown 9/13/58		96
DS 251 (2) Helena North & East	6.342	Zook Bros. Const. \$147,394.66	Grade, Agg. Surf., B.S.T. and Dr.	7/22/58	150 Cal. Days	9/5/58	Shutdown 11/8/58		82

Division 320

I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. \$1,793,114.67	Grade, Agg. Surf., P.M.S., S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' Comb. St. R/R O.P. & Conc. Interchange	Subj. to 300 Cal. BPR Conc. Days & R/W Clearance	Not Started				
DF 62 (10) & DF 225 (4) Shelby-Chester & Main St. Shelby	20.146	S. Birch, Inc. & S. Birch Const. Co. \$415,834.17	Grade, Agg. Surf., P.M.S. & S.C.O.	7/23/58	170 Cal. Days	9/17/58	Shutdown 11/20/58		59
FG 95 (11) U-2 Gildford-Havre E.	-----	Walter Mackin & Son \$127,384.55	1-311.5' S & C O.P.	11/19/58	11/30/59	Not Started			
S 185 (1) Santa Rita-Del Bonita	3.909	O'Neil Const. Co. \$117,689.72	Grade, Agg. Surf. & Dr.	Subj. to 120 Cal. R/W Clear Days	Not Started				
S 187 (1) Unit 1 Armells Creek-Hays-Harlem	12.665	J.F. England Sons' R. A. Millard \$437,338.28	Grade, Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 11/18/58		84
S 187 (2) Unit 1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. \$477,952.17	Grade, Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/10/58		94
S 187 (3) Unit 1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. Co. \$547,714.28	Grade, Surf., B.S.T. & Dr.	6/28/57	450 Cal. Days	7/30/57	Shutdown 10/7/58		92
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. \$88,267.08	P.M.S. and S.C.O.	7/22/58	100 Cal. Days	8/21/58	Shutdown 10/6/58		86
S 245 (1) Gildford-South	6.728	Baltrusch Const. \$138,109.26	Grade, Agg. Surf., B.S.T. and Dr.	7/22/58	180 Cal. Days	8/1/58	Shutdown 11/3/58		75
S 248 (2) U-1 Blackfoot-Northerly	12.143	Zook Bros. Const. \$287,646.72	Grade, Agg. Surf., & Dr.	11/14/58	300 Cal. Days	Not Started			
S 248 (2) U-2 Blackfoot-Northerly	-----	Robinson & Shepherd \$42,884.07	19.0', 38.0', 50.0' & 100.0' T.T. Brs.	Subj. to 6/30/59 R/W Clear.	Not Started				

MONTHLY CONSTRUCTION REPORT
 Month Ending November 30, 1958

Division 320 (Continued)

S 303 (3)	0.189	O'Neil Const.Co.	Grade & Drain	9/12/58	60 Cal.	10/20/58	--	--	94
Chester-South		\$28,964.18			Days				
DS 366 (4)	6.569	Witty Const. Co. & Western Utility Co.	Grade, Agg. Surf., & Dr.	8/18/58	180 Cal.	8/28/58	Shutdown		50
Sunburst-Sweetgrass-Westerly Loop		\$119,245.72			Days		11/22/58		
SMP 2199- Blaine, Hill, Glacier & Pondera Counties	-----	Richardson Const.	Cr. & Stockpile	11/19/58	7/31/59	Not Started			
		\$113,340.00	Cr. Agg.						

DISTRICT FOUR - GLENDIVE

Division 410

U 121 (3) & F 130(15)U-1	2.670	Schye & Sullivan	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	9/12/58	200 Cal.	10/9/58	Fair	15	9
Terry-Glendive & Towne St. & Merrill Ave.-Glendive		\$621,693.16			Days				
S 128 (3)	7.415	Roth Const. Co.	Grade, Surf., & Dr.	5/22/58	200 Cal.	6/17/58	Poor	27	98
Wibaux-Sidney		\$218,441.91			Days				
F 130 (15) Unit 2	-----	Sterhan Const. Co.	2-Conc.Brs.-7 Mile	4/24/58	11/30/58	5/2/58	Good	--	97
Terry-Glendive		\$131,106.79	Creek, 2-Conc.Brs.-Dry Creek						
S 264 (2)	-----	W. P. Roscoe Co.	410.5' S & C Br.	10/28/58	11/30/59	11/20/58	Poor	7	0
Van Norman-North		\$94,951.51							
S 302 (13)	-----	Schye & Sullivan	825.0' S & C Br.	6/28/57	8/31/59	9/11/57	Good	4	98
Terry-Brockway		& Riedesel Const.							
		\$605,235.62							
DS 302 (14)	2.197	J.F.England's Sons	Grade, Agg. Surf., R.M.S., S.C.O. & Dr.	7/22/58	150 Cal.	9/8/58	Fair	22	49
Terry-Brockway		\$142,771.28			Days				
F 391 (8)	9.035	Frank E. Olson	Grade, Soil Cement	5/12/58	220 Cal.	6/23/58	Shutdown		94
Circle-Sidney		\$653,237.49	Base,B.S.T. & Dr.		Days		10/10/58		
DF 391 (9) U-1 & DF 391 (10) U-1	9.669	Roth Const. Co.	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	11/24/58	300 Cal.	Not Started			
Circle-Sidney		\$572,121.96			Days				
DF 391 (9) U-2 & DF 391 (10) U-2	-----	Holm Const. Co.	2-88.0' TT Brs.	10/29/58	6/30/59	Not Started			
Circle-Sidney		\$49,075.89	1-57.0' TT Br.						

Division 420

DS 187 (5)	6.394	J.F.England's Sons	Grade, Agg. Surf. & Dr.	11/6/58	180 Cal.	Not Started			
Armells Creek-Hays-Harlem		\$194,196.56			Days				
F 193 (9) & F 273 (10)	7.842	Norgaard & Hilling	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	7/28/58	250 Cal.	8/14/58	Poor	15	57
Culbertson-Plentywood & Sidney-Culbertson		\$430,359.17			Days				
F 333 (16) Unit 2	2.517	C.B. & S.	Grade & Drain	4/24/58	200 Cal.	5/13/58	Fair	20	90
Grass Range-Malta		\$487,470.17			Days				
DF 333 (19)	14.943	Northwestern Engr.	Agg. Surf., P.M.S. & S.C.O.	6/25/58	150 Cal.	7/24/58	Shutdown		74
Grass Range-Malta		\$392,756.05			Days		11/3/58		

MONTHLY CONSTRUCTION REPORT

Month Ending November 30, 1958

Division 430

S 191 (2)	10.161	Roth Const. Co.	Grade, Surf. & Dr.	9/26/57	200 Cal.	10/16/57	Completed		
Jordan-Haxby		\$255,611.27			Days		10/31/58		
DS 261 (2)	2.150	Francis Tindall	Grade, Agg. Surf.,	10/2/58	90 Cal.	Not Started			
Big Spring-North		\$197,133.44	B.S.T., S.C.O. & Dr.		Days				
F-FLH 333 (13)	-----	N.A.Nelson Const.	698.0' S & C Br.	10/25/56	11/30/58	11/26/56	Fair	7	99
Grass Range-Malta		\$618,051.25							
DF 333 (15) U-3	4.517	P.J.Anderson & Sons	Grade, Surf. & Dr.	4/24/58	180 Cal.	5/13/58	Poor	15	73
Grass Range-Malta		& Stoen Const. Co.			Days				
		\$451,099.69							
DF 333 (20)	12.936	Roth Const. Co.	Grade & Drain	6/25/58	300 Cal.	8/18/58	Poor	24	96
Grass Range-Malta		\$314,025.51			Days				
DF 333(21) & F 333(22)	12.936	Summit Const. Co.	Soil Cem.Stab.Base	11/19/58	100 Cal.	Not Started			
Grass Range-Malta		\$447,646.42	P.M.B.S. & S.C.O.		Days				

DISTRICT FIVE - BILLINGSDivision 510

I-ING 90-8 (6) 441	-----	C B & S	457.0' Conc. O.P.	5/1/58	6/30/59	5/14/58	Fair	10	46
Billings Southside E & W		\$442,096.74	133.0' Conc. Br.						
			3-153.0' Conc. Br.						
IN 90-9 (5) 498 Unit 1 &	11.594	Stanley H. Arkwright	3-81.5 Conc. Br., Approaches & Drain						
IN 90-9 (7) 508 Unit 1		\$1,685,369.32	Grade, Agg. Surf.	9/18/58	400 Cal.	9/24/58	Fair	21	11
Crow Agency-Hardin			P.M.S., S.C.O. & Dr.		Days				
IN 90-9 (5) 498 Unit 2 &	-----	C B & S	1-209.5' Conc. O.P.	5/22/58	7/31/59	7/1/58	Poor	7	42
IN 90-9 (7) 508 Unit 2		\$347,819.25	2-133.0' Conc. O.P.						
Crow Agency-Hardin			1-164.5' Conc. Br.						
			1-153.0' Conc. Br.						
DS 176 (4)	7.429	Long Const. Co.	P.M.S. & S.C.O.	6/25/58	70 Cal.	8/38/58	Shutdown		90
Molt-Billings		\$90,079.24			Days		10/23/58		
S 192 (2) Unit 2	6.837	Bud King Const. Co.	Grade, Agg. Surf.	11/3/58	160 Cal.	11/10/58	Fair	5	6
Adobe Road-Laurel		\$445,944.82	P.M.O., S.C.O., Dr.		Days				
			1-19.0', 1-25.0', 1-29.0' TT Brs.						
F-FG 228 (14)	-----	W.R. Cahoon Const.	1713.30' S & C O.P.	10/24/57	10/31/59	11/13/57	Fair	17	39
Laurel-Billings		\$1,042,703.83							
S 236 (3)	7.056	Holland Const. Co.	Grade, Agg. Surf. &	11/18/58	150 Cal.	Not Started			
Custer-Musselshell		\$133,121.90	Dr.		Days				
DF 258 (11)	5.773	Wickens Bros.	Grade, Agg. Surf.,	8/5/58	180 Cal.	9/16/58	Fair	51	40
Wyo. Line-Bridger		\$444,588.92	P.M.S., S.C.O. & Dr.		Days				
S 260 (1)	11.412	Walling Const. Co.	Grade, Agg. Surf.	Subj.to	250 Cal.	Not Started			
Lodge-Grass-St.Xavier-Big		\$304,367.56	& Dr.	R/W Clear.	Days				
DS 274 (2)	3.368	Dillsworth Const.	Grade, Agg. Surf.	11/19/58	120 Cal.	Not Started			
Red Lodge-West		\$339,750.93	& Dr.		Days				

MONTHLY INSTRUCTION REPORT

Month Ending November 30, 1958

Division 510 (Continued)

DF 284 (9) Broadview-Lavina	0.657	C.B. Lauch Const. \$113,434.99	1-143.0' Conc. Br. 1-101.5' Conc. Br. Agg. Surf. & B.S.T.	6/25/58	9/15/59	7/21/58	Good	7	19
S 289 (6) and S 346 (3) Red Lodge-Columbus	-----	C.B. Lauch Const. \$77,515.38	1-110.0' S & C Br. 1-153.0' S & C Br.	7/9/58	7/31/59	7/22/58	Fair	12	33
DS 289 (7) & DS 346 (4) Red Lodge-Columbus	7.676	Wickens Bros. \$193,979.98	Grade, Agg. Surf., & Dr.	11/22/58	160 Cal. Days	Not Started			

Division 520

S 45 (7) Brandenberg-Garland-M. City	-----	J.F. England's Sons \$35,538.42	138.0' Conc. Br.	10/24/57	8/31/58	8/12/58	Shutdown 11/13/58		61
S 45 (8) Brandenberg-Garland-M. City	5.668	United Const. Co. \$126,455.52	Grade, Agg. Surf. & Dr.	9/12/58	150 Cal. Days	9/17/58	Poor	18	60
S 51 (4) Knobs-Webster-Baker	4.597	J.F. England's Sons \$67,520.15	Grade, Agg. Surf. & Dr.	11/5/58	120 Cal. Days	Not Started			
DS 54 (5) Wyoming Line-Broadus	9.121	Dean R. Round \$166,873.20	Agg. Surf., P.M.S. & S.C.O.	7/23/58	130 Cal. Days	8/14/58	Shutdown 10/21/58		85
S 196 (1) Albion-Carter	10.968	Dean R. Round \$112,969.01	Grade, Agg. Surf. &	Subj. to	150 Cal. R/W Clear. Days	Not Started			
DF 198 (4), F 334 (15) U-2 & DF 334 (16)	9.417 10.980	Carlson Lien Co. \$565,293.68	Grade, Soil Cement Stab., P.M.S., S.C.O. & Drain	9/5/58	190 Cal. Days	10/7/58	Shutdown -- 10/8/58		1
Broadus-Olive & Crow Agency-Broadus									
DF-DFG 284 (4) Forsyth-Northwest	1.244	Billings Blacktop & Gibson Const. Co. \$140,740.23	Grade, Surf., B.S.T. & Drain	5/22/58	150 Cal. Days	6/13/58	Shutdown 11/3/58		95

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1958

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith Const. \$1,042,632.36	Grade, Agg. Surf. Seal Coat & Dr.	8/27/58	300 Cal. Days	9/3/58	--	--	26
I 90-1 (4) 60 U-2 Tarkio-Missoula	-----	Pew Const. Co. \$135,668.29	2-128.0' Con. O.P. 17.25' Con. U.P.	9/2/58	6/30/59	9/25/58	Fair	9	31
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Co. & Schye & Sullivan \$846,796.85	1-620.92' S & C Br. 1-800.92' S & C Br.	11/18/58	7/31/60	12/15/58	--	7	0
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. Co. McLaughlin, Inc. \$2,456,634.90	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Fair	36	35
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. \$291,727.84	113.0' Con. Struc. 153.0' Con. Struc. 4-17.25' Con. Struc.	10/15/58	7/31/59	10/27/58	Good	5	7
F-F 90 (4) FG Idaho Line-Plains	-----	Peter Kiewit Sons \$554,931.60	949.25' S & C Br.	11/12/58	7/31/60	11/28/58	Poor	--	2
S 127 (3) Unit 1 Philipsburg-West	6.383	G. E. Marshall \$264,790.85	Gr., Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	--	--	70
S 127 (3) Unit 2 Philipsburg-West	-----	Kirkpatrick Bros. \$ 31,811.04	101.5' Con. Br.	7/22/58	7/31/59	8/21/58	Shutdown 11/19/58		64
F-FG 249 (7) Garrison-Helena	-----	W. P. Roscoe Co. \$172,714.24	426.0' S & C O.P.	12/19/57	6/30/59	3/17/58	Completed 12/4/58		
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. \$450,982.35	Gr., Agg. Surf. S.C.O. & Dr.	10/6/58	200 Cal. Days	10/7/58	Fair	12	20
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. \$197,789.64	Gr., Agg. Surf., BST, Dr. & 18.0' S & C O.P.	6/25/58	230 Cal. Days	7/2/58	Shutdown 12/11/58		65
U-UG 405 (3) U-2 Missoula Streets	0.832	Asphalt Const. Co. \$308,907.18	Gr., Agg. Surf., P.M.S. & S.C.O.	7/22/58	120 Cal. Days	8/4/58	--	--	57
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm. W. Strever \$128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	Not Started			
District 120									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. \$283,685.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	--	--	2
F 87 (10) U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. \$568,333.27	Gr., Agg. Surf., B.S.T., S.C.O. & Dr.	11/7/58	160 Cal. Days	11/11/58	--	--	0

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1958

Division 120 (Continued)

F 87 (10) U-2	-----	Mont.Engr. & Const.	50.0' S & C Br.	9/26/58	7/31/59	10/17/58	Good	4	68
Plains-Elmo		\$ 26,300.56							
DF 98 (9)	10.962	Curtis Const. Co.	Agg. Surf., P.M.S.	6/25/58	120 Cal.	7/11/58	Shutdown		76
Whitefish-Stryker		\$314,136.66	& S.C.O.		Days		11/3/58		
F 118 (7)	0.631	N.A.Nelson Const.	Grade, Surf., B.S.T.	12/19/57	12/29/59	1/7/58	Fair	15	24
Libby-Rexford		\$687,696.05	Dr. & 698.0' S & C Br.						
DS 178 (4) & S 178 (5)	7.759	Kiely Const. Co.	Gr., Agg. Surf., B.S.T.	9/26/58	160 Cal.	10/21/58	Fair	40	36
Moiese-Charlo-Ninepipe		\$277,028.95	S.C.O. & Dr.		Days				
DS 204 (2)	8.465	Naranche & Konda	P.M.S. & S.C.O.	6/25/58	100 Cal.	7/15/58	Shutdown		86
Echo Lake-East & West		\$ 95,857.73			Days		9/12/58		
F 270 (8)	0.266	N. D. Robinson	Grade & Drain	8/5/58	90 Cal.	8/11/58	Fair	14	67
Kalispell-Whitefish		\$293,698.70			Days				
SMP 1599 - Flathead,	-----	O'Brien Const. Co.	Cr. & Stockpile	8/27/58	6/30/59	10/24/58	Completed		
Lake & Lincoln Counties		\$ 65,865.00	105,000 Tons Gravel				12/30/58		

DISTRICT TWO - BUTTE

Division 210

DS 9 (8)	5.614	R. J. Sundling	Reshape, Agg. Surf.	7/23/58	100 Cal.	8/25/58	Shutdown		60
Cardwell-Boulder		\$ 88,221.60	& B.S.T.		Days		10/18/58		
I 15-1 (7) O	17.100	Mont.Engr. & Const.	Furnish & Place Signs	8/27/58	45 Cal.	Not Started			
Monida-North		\$36,959.44	& Delineators		Days				
I-ING 82-01 (6) U-1	4.997	F & S Contr. Co.	Gr., Surf., B.S.T.	3/27/58	300 Cal.	5/5/58	Fair	10	76
Idaho Line-Dillon		\$918,343.81	& Dr.		Days				
I-ING 82-01 (6) U-2	-----	W.R.Cahoon Const.	118.0' Overpass &	3/27/58	10/31/58	4/15/58	Shutdown		95
Idaho Line-Dillon		\$213,007.09	450.0' Overpass				11/26/58		
F 164 (10) & F 164(12)	2.255	Kiely Const. Co.	Gr., Agg. Surf., P.M.	11/6/58	200 Cal.	11/26/58	Fair	13	6
Philipsburg-Anaconda-D.Lodge		\$432,660.42	B.S., S.C.O. & Dr.		Days				
DF 164 (11)	11.995	Kiely Const. Co.	P.M.S. & S.C.O.	6/25/58	130 Cal.	8/7/58	Shutdown		90
Philipsburg-Anaconda		\$301,568.39			Days		9/29/58		
S 167 (5)	4.540	Billings Const. Co.	Grade, Agg. Surf.,	8/12/58	150 Cal.	8/13/58	Shutdown		71
Cardwell-Southeast		\$228,200.22	B.S.T. & Dr.		Days		12/5/58		
S-US-USG 213 (3) U-2	7.578	F & S Contr. Co.	Grade, Surf., P.M.S.	4/14/58	250 Cal.	4/21/58	Completed		
Upper Nine Mile Road		\$527,230.45	& Dr.		Days		12/8/58		
I-ING 255 (12) U-1	12.082	Peter Kiewit Sons	Grade, Surf., B.S.T.	10/11/57	400 Cal.	10/15/57	Fair	12	94
Idaho Line-Dillon		\$1,172,599.42	& Dr.		Days				
I-ING 255 (12) U-2	-----	C.B.Lauch Const.	280.5' S & C Br.	10/11/57	7/31/59	5/16/58	Shutdown		95
Idaho Line-Dillon		\$148,617.38	118.0' S & C Br.				11/28/58		
DS 304 (4)	2.840	Kiely Const. Co.	Agg. Surf., P.M.S.	7/22/58	90 Cal.	9/24/58	Shutdown		90
Galen-Anaconda		\$ 67,694.35	& S.C.O.		Days		10/18/58		
DF 387 (6)	10.449	Kiely Const. Co.	Grade, Agg. Surf.,	8/27/58	100 Cal.	Not Started			
Dillon-Twin Bridges		\$138,700.54	P.M.S. & S.C.O.		Days				
SPP 7512-05	-----	E.Carroll Speck	Plbg. System &	11/19/58	7/31/59	12/17/58	Fair	1	10
Lewis & Clark Cavern		\$ 8,248.00	Septic Tank						

MONTHLY CONSTRUCTION REPORT
 Month Ending December 31, 1958

Division 220

S 14 (8)	11.859	Billings Blacktop & Grade, Agg. Surf.,	Subj. to 160 Cal.	Not Started			
Ringling-Martinsdale		Gibson Const. Co. P.M.S., S.C.O. & Dr.	R/W Clear. Days				
		\$299,954.50					
DS 64 (2) & 64 (3)	8.709	Wm.W.Strever	Grade, Agg. Surf.,	10/27/58 160 Cal.	11/18/58	Shutdown	14
Shawmut-Hedgesville		\$239,753.35	Dr. & 50.0' TT Br	Days		12/3/58	
I 90-7 (5) 339	11.800	Starline Equip. Co.	Furnish & place	8/27/58 45 Cal.	Not Started		
Springdale-West		\$ 13,048.20	Signs & Delineators	Days			
I 117 (10) U-1	7.756	Albert Lalonde Co.	Gr., Surf., P.M.S.	3/27/58 250 Cal.	5/5/58	Shutdown	71
Livingston-Big Timber		\$805,256.93	Dr. & 118.0' Con.Br.	Days		10/31/58	
I 117 (10) U-2	4.029	Albert Lalonde Co.	Gr., Surf., P.M.O.	4/24/58 300 Cal.	6/17/58	Shutdown	56
Livingston-Big Timber		\$1,537,336.57	& Dr.	Days		12/19/58	
F 217 (10)	9.700	Long Const. Co.	Gr., Agg. Surf. & Dr.	9/15/58 220 Cal.	10/7/58	Poor	23 25
Gardiner-Livingston		\$507,106.46		Days			

DISTRICT THREE - GREAT FALLS

Division 310

I 15-5 (8) 250	12.500	Parker & Knez	Furnish & Place	8/27/58 45 Cal.	Not Started		
Cascade-Ulm		\$ 18,810.92	Signs & Delineators	Days			
DS 91 (4)	3.443	Union Credit Co.	Grade, Surf., B.S.T.	5/22/58 90 Cal.	6/9/58	Shutdown	75
Eden-Great Falls		\$143,831.96	& Dr.	Days		9/27/58	
S 107 (6)	8.057	Baltrusch Const.	Agg. Surf. & Dr.	10/22/58 90 Cal.	Not Started		
Ledger-East & West		\$ 34,720.27		Days			
DF 176 (6)	5.720	Nilson-Smith Const.	Grade, Agg. Surf.,	8/27/58 180 Cal.	9/10/58	Poor	8 29
Augusta-Sun River		\$439,966.00	P.M.S., S.C.O. & Dr.	Days			
I 182 (6)	12.461	Hilde Const. Co.	Grade, Surf., & Dr.	12/19/57 350 Cal.	3/31/58	--	-- 83
Cascade-Ulm		\$1,198,101.12		Days			
S 223 (1) U-1	6.003	O'Brien Const. Co.	Grade, Agg. Surf.,	9/12/58 150 Cal.	10/7/58	--	2 13
Fairfield-Power		\$268,139.81	B.S.T. & Dr.	Days			
S 223 (1) U-2	-----	Robinson & Shepherd	2-57.0' TT Brs.	9/12/58 5/31/59	Not Started		
Fairfield-Power		\$ 18,805.54					
FG 224 (5)	0.195	Robertson & Cave	Grade, Surf., Conc.	9/26/57 8/31/59	10/15/57	Fair	18 82
Great Falls Streets		Sletten Const. Co.	Pave., R.M.O., S.C.O.				
		\$647,370.79	Dr. & 75.33' St. Br.				
F 224 (8)	-----	Cascade Electric	3 Traffic Signals	11/3/58 45 Cal.	11/13/58	Fair	6 31
Great Falls Streets		\$ 18,624.77		Days			
S 228 (1)	17.789	Robertson & Cave	Gr., Agg. Surf.,	9/12/58 200 Cal.	9/16/58	Shutdown	32
Wolf Creek-Augusta		\$730,033.69	B.S.T. and Dr.	Days		11/20/58	
F 235 (26) U-1	5.283	S. Birch, Inc. &	Gr., Agg. Surf.,	10/10/58 220 Cal.	10/16/58	Shutdown	13
Armington-Lewistown		S. Birch Const. Co.	P.M.S., S.C.O. & Dr.	Days		12/3/58	
		\$740,564.06					

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1958

Division 310 (Continued)

F 235 (26) U-2	-----	C.B. Lauch Const.	2-91.5' Conc. Brs.	10/15/58	10/31/59	11/4/58	Poor	8	8
Armington-Lewistown		\$336,280.87	4-101.5' Conc. Brs.						
			2-118.0' Conc. Brs.						
			1-123.0' Conc. Br.						
F 238 (7)	10.454	Naranche & Konda	Grade, Surf., P.M.O.	5/26/58	300 Cal.	6/9/58	Shutdown		77
Wolf Creek-Augusta		\$1,058,369.51	S.C.O. & Dr.		Days		12/11/58		
US 246 (1)	0.674	Helena Sand & Grav.	Grade, Surf., P.M.O.	10/24/57	150 Cal.	4/7/58	Shutdown		96
Unionville-Helena		\$206,006.92	& Dr.		Days		9/13/58		
DS 251 (2)	6.342	Zook Bros. Const.	Grade, Agg. Surf.,	7/22/58	150 Cal.	9/5/58	Shutdown		82
Helena No. & E.		\$147,394.66	B.S.T. and Dr.		Days		11/8/58		

Division 320

I-IG-ING 15-8 (3) 351	5.623	F & S Contr. Co.	Grade, Agg. Surf.,	Subj. to 300 Cal.	Not Started				
Shelby-West Side		\$1,793,114.67	P.M.S., S.C.O. & Dr.	BPR Conc. Days					
			1-376.0' St. Inter.	& R/W Clearance					
			1-360.0' Comb. St.						
			& Conc. Interchange						
DF 62 (10) & DF 225 (4)	20.146	S. Birch, Inc. &	Grade, Agg. Surf.,	7/23/58	170 Cal.	9/17/58	Shutdown		59
Shelby-Chester & Main St.		S. Birch Const. Co.	P.M.S. & S.C.O.		Days		11/20/58		
- Shelby		\$415,834.17							
FG 95 (11) U-2	-----	Walter Mackin & Son	1-311.5' S & C O.P.	11/19/58	11/30/59	Not Started			
Gildford-Havre East		\$127,384.55							
S 185 (1)	3.909	O'Neil Const. Co.	Grade, Agg. Surf. &	Subj. to 120 Cal.	Not Started				
Santa Rita-Del Bonita		\$117,689.72	Dr.	R/W Clear. Days					
S 187 (1) U-1	12.665	J.F. England's Sons'	Grade, Surf., B.S.T.	3/27/58	250 Cal.	4/30/58	Shutdown		84
Armells Creek-Hays-Harlem		R.A. Millard	& Dr.		Days		11/18/58		
		\$437,338.28							
S 187 (2) U-1	14.054	Roth Const. Co.	Grade, Surf., B.S.T.	9/26/57	350 Cal.	4/2/58	Shutdown		94
Armells Creek-Hays-Harlem		\$477,952.17	& Dr.		Days		10/10/58		
S 187 (3) U-1	12.624	Baltrusch Const.	Grade, Surf., B.S.T.	6/28/57	450 Cal.	7/30/57	Shutdown		92
Armells Creek-Hays-Harlem		\$547,714.28	& Dr.		Days		10/7/58		
S 219 (3)	6.006	Richardson Const.	P.M.S. and S.C.O.	7/22/58	100 Cal.	8/21/58	Shutdown		86
Big Sandy-Rudyard		\$ 88,267.08			Days		10/6/58		
S 245 (1)	6.728	Baltrusch Const.	Grade, Agg. Surf.,	7/22/58	180 Cal.	8/1/58	Shutdown		75
Gildford-South		\$138,109.26	B.S.T. and Dr.		Days		11/3/58		
S 248 (2) U-1	12.143	Zook Bros. Const.	Grade, Agg. Surf.,	11/14/58	300 Cal.	12/1/58	--	4	2
Blackfoot-Northerly		\$287,646.72	& Dr.		Days				
S 248 (2) U-2	-----	Robinson & Shepherd	19.0', 38.0', 50.0'	12/4/58	6/30/59	Not Started			
Blackfoot-Northerly		\$ 42,884.07	& 100.0' T.T. Brs.						
S 303 (3)	0.189	O'Neil Const. Co.	Grade & Drain	9/12/58	60 Cal.	10/20/58	--	--	97
Chester-South		\$ 28,964.18			Days				

MONTHLY CONSTRUCTION REPORT
 Month Ending December 31, 1958

Division 320 (Continued)

DS 366 (4)	6.569	Witty Const. Co. & Western Utility Co.	Grade, Agg. Surf., & Dr.	8/18/58	180 Cal. Days	8/28/58	Shutdown 11/22/58	50
Sunburst-Sweetgrass-Westerly Loop								
SMP 2199 - Blaine, Hill, -----		Richardson Const.	Cr. & Stockpile	11/19/58	7/31/59	Not Started		
Glacier & Pondera Counties		\$113,340.00	Cr. Agg.					

DISTRICT FOUR - GLENDIVE

Division 410

U 121 (3) & F 130(15)U-1	2.670	Schye & Sullivan	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	9/12/58	200 Cal. Days	10/9/58	Shutdown 11/15/58	9
Terry-Glendive & Towne St. & Merrile Ave.-Glendive		\$621,693.16						
S 128 (3)	7.415	Roth Const. Co.	Grade, Surf., & Dr.	5/22/58	200 Cal. Days	6/17/58	Shutdown 12/5/58	99
Wibaux-Sidney		\$218,441.91						
F 130 (15) U-2	-----	Sterhan Const. Co.	2-Conc.Brs.-7 Mile	4/24/58	11/30/58	5/2/58	-- --	97
Terry-Glendive		\$131,106.79	Creek, 2-Conc.Brs.-Dry Creek					
S 264 (2)	-----	W. P. Roscoe Co.	410.5' S & C Br.	10/28/58	11/30/59	11/20/58	-- --	8
Van Norman-North		\$ 94,951.51						
S 302 (13)	-----	Schye & Sullivan	825.0' S & C Br.	6/28/57	8/31/59	9/11/57	-- --	98
Terry-Brockway		Riedesel Const. \$605,235.62						
DS 302 (14)	2.197	J.F.England's Sons	Grade, Agg. Surf., R.M.S., S.C.O. & Dr.	7/22/58	150 Cal. Days	9/8/58	Shutdown 12/1/58	55
Terry-Brockway		\$142,771.28						
F 391 (8)	9.035	Frank E. Olson	Gr., Soil Cement	5/12/58	220 Cal. Days	6/23/58	Shutdown 10/10/58	94
Circle-Sidney		\$653,237.49	Base,B.S.T. & Dr.					
DF 391 (9) U-1	9.669	Roth Const. Co.	Grade, Agg. Surf.,	11/24/58	300 Cal. Days	12/15/58	Shutdown 12/15/58	0
Circle-Sidney		\$572,121.96	P.M.S., S.C.O. & Dr.					
DF 391 (9) U-2	-----	Holm Const. Co.	2-88.0' TT Brs.	10/29/58	6/30/59	12/15/58	Poor 4	4
Circle-Sidney		\$ 49,075.89	1-57.0' TT Br.					

Division 420

DS 187 (5)	6.394	J.F.England's Sons	Gr., Agg. Surf. & Dr.	11/6/58	180 Cal. Days	Not Started		
Armells Creek-Hays-Harlem		\$194,196.56						
F 193 (9) & F 273 (10)	7.842	Norgaard & Hilling	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	7/28/58	250 Cal. Days	8/14/58	Shutdown 11/24/58	57
Culbertson-Plentywood & Sidney-Culbertson		\$430,359.17						
F 333 (16) U-2	2.517	C. B. & S.	Grade & Drain	4/24/58	200 Cal. Days	5/13/58	Fair 23	98
Grass Range-Malta		\$487,470.17						
DF 333 (19)	14.943	Northwestern Engr.	Agg. Surf., P.M.S. & S.C.O.	6/25/58	150 Cal. Days	7/24/58	Shutdown 11/3/58	74
Grass Range-Malta		\$392,756.05						

Division 430

DS 261 (2)	2.150	Francis Tindall	Grade, Agg. Surf., B.S.T., S.C.O. & Dr.	10/2/58	90 Cal. Days	Not Started		
Big Spring-North		\$197,133.44						

MONTHLY CONSTRUCTION REPORT

Month Ending December 31, 1958

F-FLH 333 (13)	-----	N.A.Nelson Const.	698.0' S & C Br.	10/25/56	11/30/58	11/26/56	--	--	99
Grass Range-Malta		\$618,051.25							
DF 333 (15) U-3	4.517	P.J.Anderson & Sons	Grade, Surf. & Dr.	4/24/58	180 Cal.	5/13/58	Shutdown		91
Grass Range-Malta		Stoen Const. Co.			Days		12/5/58		
		\$451,099.69							
DF 333 (20)	12.936	Roth Const. Co.	Grade & Drain	6/25/58	300 Cal.	8/18/58	Shutdown		98
Grass Range-Malta		\$314,025.51			Days		12/2/58		
DF 333 (21)	12.936	Summit Const. Co.	Soil Cem.Stab.Base	11/19/58	100 Cal.	Not Started			
Grass Range-Malta		\$447,646.42	P.M.B.S. & S.C.O.		Days				

DISTRICT FIVE - BILLINGS

Division 510

I-ING 90-8 (6) 441	-----	C B & S	457.0' Conc. O.P.	5/1/58	6/30/59	5/14/58	Fair	8	50
Billings Southside E & W		\$442,096.74	133.0' & 3-153.0' Conc.Brs.						
			3-81.5 Conc. Br. Approaches & Dr.						
IN 90-9 (5) 498 U-1 &	11.594	Stanley H. Arkwright	Grade, Agg. Surf.,	9/18/58	400 Cal.	9/24/58	Fair	20	13
IN 90-9 (7) 508 U-1		\$1,685,369.32	P.M.S.,S.C.O. & Dr.		Days				
Crow Agency-Hardin									
IN 90-9 (5) 498 U-2 &	-----	C B & S	1-209.5' Conc. O.P.	5/22/58	7/31/59	7/1/58	--	--	56
IN 90-9 (7) 508 U-2		\$347,819.25	2-133.0' Conc. O.P.						
Crow Agency-Hardin			164.5' & 153.0' Conc. Brs.						
DS 176 (4)	7.429	Long Const. Co.	P.M.S. & S.C.O.	6/25/58	70 Cal.	8/28/58	Shutdown		90
Molt-Billings		\$ 90,079.24			Days		10/23/58		
S 192 (2) U-2	6.837	Bud King Const. Co.	Grade, Agg. Surf.	11/3/58	160 Cal.	11/10/58	Fair	6	10
Adobe Road-Laurel		\$445,944.82	P.M.O.,S.C.O., Dr.		Days				
			1-19.0', 1-25.0', 1-29.0' TT Brs.						
F-FG 228 (14)	-----	W.R.Cahoon Const.	1713.30' S & C O.P.	10/24/57	10/31/59	11/13/57	Fair	15	41
Laurel-Billings		\$1,042,703.83							
S 236 (3)	7.056	Holland Const. Co.	Grade, Agg. Surf. &	11/18/58	150 Cal.	12/22/58	Fair	1	2
Custer-Musselshell		\$133,121.90	Dr.		Days				
DF 258 (11)	5.773	Wickens Bros.	Grade,Agg. Surf.,	8/5/58	180 Cal.	9/16/58	--	--	43
Wyo. Line-Bridger		\$444,588.92	P.M.S.,S.C.O. & Dr.		Days				
S 260 (1)	11.412	Walling Const. Co.	Grade, Agg. Surf.	Subj. to	250 Cal.	Not Started			
Lodge Grass-St.Xavier-Big Horn		\$304,367.56	& Dr.		R/W Clear. Days				
DS 274 (2)	3.368	Dillsworth Const.	Grade, Agg. Surf.	11/19/58	120 Cal.	Not Started			
Red Lodge-West		\$339,750.93	& Dr.		Days				
DF 284 (9)	0.657	C.B.Lauch Const.	143.0' & 101.5' C.Brs.	6/25/58	9/15/59	7/21/58	Good	8	37
Broadview-Lavina		\$113,434.99	Agg. Surf. & B.S.T.						
S 289 (6) & S 346 (3)	-----	C.B.Lauch Const.	110.0' & 153.0' S &	7/9/58	7/31/59	7/22/58	Good	18	73
Red Lodge-Columbus		\$ 77,515.38	C Brs.						
DS 289 (7) & DS 346 (4)	7.676	Wickens Bros.	Grade, Agg. Surf. &	11/22/58	160 Cal.	Not Started			
Red Lodge-Columbus		\$193,979.98	& Dr.		Days				

MONTHLY CONSTRUCTION REPORT

Month Ending December 31, 1958

Division 520

S 45 (7)	-----	J.F.England's Sons	138.0' Conc.Br.	10/24/57	8/31/58	8/12/58	Shutdown	61
Brandenberg-Garland-M.City		\$ 35,538.42				11/13/58		
S 45 (8) ✓	5.668	United Const. Co.	Grade, Agg. Surf.	9/12/58	150 Cal.	9/17/58	--	64
Brandenberg-Garland-M.City		\$126,455.52	& Dr.		Days			
S 51 (4)	4.597	J.F.England's Sons	Grade, Agg. Surf.	11/5/58	120 Cal.	Not Started		
Knobs-Webster-Baker		\$ 67,520.15	& Dr.		Days			
DS 54 (5)	9.121	Dean R. Round	Agg. Surf., P.M.S.	7/23/58	130 Cal.	8/14/58	Shutdown	85
Wyo. Line-Broadus		\$166,873.20	& S.C.O.		Days		10/21/58	
S 196 (1)	10.968	Dean R. Round	Grade, Agg. Surf. &	12/4/58	150 Cal.	Not Started		
Albion-Carter		\$112,969.01	Dr.		Days			
DF 198 (4), F 334(15)	9.417	Carlson Lien Co.	Grade, Soil Cement	9/8/58	190 Cal.	10/7/58	Shutdown	1
U-2 & DF 334 (16)	10.980	\$565,293.68	Stab., P.M.S., S.C.O.		Days		10/19/58	
Broadus-Olive & Crow			& Drain					
Agency-Broadus								
DF-DFG 384 (4)	1.244	Billings Blacktop	Grade, Surf., B.S.T.	5/22/58	150 Cal.	6/13/58	Shutdown	95
Forsyth-Northwest		Gibson Const. Co.	& Drain		Days		10/31/58	
		\$140,740.23						

